

— T. W. W. —

PLAN OF MAINS &c
at Pumping Station,
Shewing changes made & contemplated
between Pumping Station & Front St.

Scale — 40 Ft. = 1 inch
— 1894. —


NOTE—

Portions colored RED show contemplated or completed new work.

BLUE work to be taken up.

BLACK existing work not to be changed.

GREEN proposed new arrangement of G.T.Ry. Tracks.



LAKE ST.

C.P.R. G.R.B.S.

Crib work constructed in 18

30'

8'

Digitized by the Internet Archive
in 2011 with funding from
University of Toronto



Can. Hist. Soc.
P. Pol. Sci.
T
51
4

ANNUAL REPORT
OF THE
CITY ENGINEER
OF
TORONTO
FOR
1893



Toronto:
J. Y. REID, CITY PRINTER, 73 TO 81 ADELAIDE STREET WEST.
1894.

148250
7/2/19

51

27

T742

1373

INDEX TO REPORTS

WATER WORKS DEPARTMENT MATTERS.

	PAGE.
Accountant's Statement.....	Appendix "B."
Conduit repair works	5, 35 to 53
Duty test of pumping engine No. 4, Ed. B. Weston's report on.....	Appendix "D."
Improvements and enlargements proposed in Toronto Water Works system (City Engineer's Report)	Appendix "C."
Report of Engineer in charge of construction work, contents—	
Distribution : Alteration to Main Pumping Station ; Engine House for Nos. 4 and 5 engines ; Cribbing at south side of Lake Street ; Store House ; Stables ; Lombard Street ; Reservoir ; General.	23 to 32
Report of Engineer in charge of repairs of damaged conduit across the Bay	35 to 53
Report of Chief Engineer at Main Pumping Station	54 to 58
Report of Engineer in charge of High Level Pumping Station.....	59
Summary of Statistics, Water Works	19 to 22
Water Works financial expenditure, revenue, etc	2
Water Works, synopsis of work done, etc.....	5 to 10, 23 to 32

WORKS DEPARTMENT MATTERS.

Accountant's Statement	Appendix "A."
Ashbridge's Bay Improvement works	12
Bermudez asphalt, report on	98
Broken stone roadways	79
Brick pavements	80
Bridge construction (Cattle Market and Queen Street, etc.), and repair work.....	15 to 16, 107
Cement tests.....	65
Cedar block roadways.....	114
City stables	18, 121
City yards.....	124
Culverts and gullies.....	123
Don Improvement works	15, 112
Dundas Street bridge claims	112
Esplanade and Windmill Line.....	14, 15, 64, 109 to 111
Financial	11
Kerb repairs.....	123
Macadam, cobble and stone sett roadways	16, 115
Mileage of pavements laid in 1891-2-3	68
Official staff.....	1
Pound fees	122
Private drain construction works.....	13
Plumbing and drainage inspections	14, 64

INDEX TO REPORTS *(Continued)*.

	PAGE
Railroad Engineer in charge of classes laid,	14, 66 to 106
Railroad Engineer in charge of sewer construction works	60 to 65
Railroad Engineer in charge of roadway construction works	66 to 106
Railroad Engineer in charge of bridge construction and repair works	107
Street Railway track allowance pavements,	11, 118
Sewer construction works, etc.,	13, 60 to 65
Sewer flushing	17, 118
Stone sett pavements	79
Street watering	17, 120
Stone and gravel received for macadam during year	116
Street cleaning	18, 123
Stone and wooden crossings	122
Snow cleaning,	18, 123
Street opening permits	122
Street names, official list of	112
Surveyor's Report	109 to 113
Street Commissioner's Report on street cleaning, watering and repair works, scavenger service, etc., etc.,	114 to 125
Sewers extended into deep water	63
Sewer flushing	63
Tables showing sewers built by contract and by day labor	60 to 62
Table showing number and class of pavements laid	67
Table showing mileage of different classes of pavements laid in 1890-1-2-3 ..	68
Table of cedar block pavements for which assessment has expired or is about to expire	69
Table showing cost of different classes of pavement per square yard	71
Table showing cost per foot frontage of different classes of pavement, with kerbing, for a 24-foot roadway	71
Table showing cost per foot frontage of different classes of pavement, without kerbing, for a 24-foot roadway	72
Table of snow-fall during 1890-1-2-3	72
Table showing streets upon which track allowances were paved during year ..	73, 74
Track laying, details of	74
Table showing number of men, carts, horses, etc., employed and time taken to complete various pavement works,	77, 78
Table showing paving brick tests	85, 86, 89
Table showing different classes of roadways and mileage of same in City from 1881 to 1893	93
Trinidad asphalt pavements	94, 97
Table showing records of different asphalt pavements laid	95, 96
Table showing local improvement works performed during year in construc- tion of cedar pavements on sand, concrete, plank and tar composition foundations; asphalt pavements; vitrified brick pavements; stone sett pavements; concrete and stone flag sidewalks	105, 106
Wooden sidewalks constructed	18, 122, Appendix "A," 21 to 24

INDEX TO PLANS AND PHOTOGRAPHS.

WATER WORKS.

	PAGE
Bell-mouth, Lake extension, new intake and screen (plan and photo).	8
Conduit repairs	37
Mains at Pumping Station	25
Photos (3) of risen conduit across the Bay	33 and 34
Photo of section of 6-foot steel intake pipe, Lake Ontario, flexible joint. . . .	41
Proposed improvements and enlargements of Toronto Water Works system	
Appendix "C"	23
Steel and wood conduits between well and intake	4
Steel lining and gates of Hanlan's Crib	49

WORKS.

Cement test diagrams (3)	64
City Map, showing different classes of pavements laid	68
Bathurst Street track allowance grading	81
Bathurst Street brick pavement foundation	84
Bathurst Street brick pavement on track allowance	89
Cattle Market bridge	107



ANNUAL REPORT

OF THE

CITY ENGINEER

TORONTO

FOR THE YEAR 1893.

CITY ENGINEER'S OFFICE,
Toronto, December 31st, 1893.

To His Worship the Mayor and Members of the Council of the Corporation of the City of Toronto :

GENTLEMEN,—In compliance with By-law No. 2534, I beg to lay before you my Annual Report setting forth the various works of construction carried out during the year ending 31st December, 1893, together with details of cost of construction and maintenance.

OFFICIAL STAFF.

The following is a list of the chief officers who compose the official staff in the Works and Water Works Departments :

City Engineer and Chief Engineer of)	Edward H. Keating, M. Inst. C.E.,
Water Works Dept.)	M. Am. Soc. C.E.
Deputy City Engineer	Charles H. Rust, M. Can. Soc. C.E.
Engineer in Charge of Sewers and Water	
Works Construction	C. L. Fellowes, C.E.
Engineer in Charge of Roadways	H. D. Ellis, D.L.S., O.L.S., Assoc.
	M. Can. Soc. C.E.
Engineer in Charge of Bridges and Me-	
chanical Engineer Water Works Dept.	John Williams, M. Can. Soc. C.E.
Surveyor	Villiers Sankey, O.L.S.
Street Commissioner.....	John Jones.

Assistant City Engineer	Wm. McCartney.
Chief Clerk Works Dept.	E. P. Roden.
Secretary Committee on Works	A. H. Clarke.
Secretary City Engineer	G. J. Castle.
Secretary Plumbing Dept.	C. E. Rudge.
Chief Engineer Main Pumping Station	Robt. Pink, M.E.
Chief Engineer High Level Pumping Station	Chas. Heal.
Chief Clerk Water Works Dept.	Chas. A. Matthews.
Foreman of Construction Water Works Dept.	Ed. Foley.
Foreman in Charge Machine Shop, Water Works Dept.	H. J. Orpen.
Foreman in Charge Hydrants, Water Works Dept.	Wm. Black.
Storekeeper Water Works Dept.	Thos. Skippin.

WATER WORKS MATTERS.

FINANCIAL.

The total expenditure for Water Works purposes during the year (exclusive of the revenue collection and inspection branches, and also exclusive of interest and sinking fund on the debenture debt) amounted to \$307,170.28, divided as follows:

Not ordinary working expenses	\$166,025.92
Construction account:	
Pipe-laying	\$40,068.10
House services	41,817.30
New engines	55,319.00
Repairing damaged conduit, including work at Haulan's crib, etc.	31,435.58
Investigation of new source of supply	2,504.38
	<hr/> 141,144.36
	<hr/> \$307,170.28

The net total revenue from all sources was \$446,734. The net expenditure on maintenance account was \$166,025.92, which, with \$224,732 for interest on sinking fund, made a total charge of \$390,757.92 leaving a surplus of revenue over ordinary working expenses of \$55,976.08.

LAKE ONTARIO.

TORONTO ISLAND

BLOCKHOUSE BAY

Zero Level of Lake Ontario
Low Water Lake Ontario 16 Below Zero

6' Steel Pipe
365 Ft.

6 Ft Wooden Pipe 2357 1/2 Ft.

5 Ft. Steel Pipe 6027 Ft. in Length

PROFILE

SHEWING STEEL & WOODEN CONDUIT

BETWEEN WELL & INTAKE.

SCALES

HOR: 400 FT. TO AN INCH.


VER: 10 FT.

MARCH, 1893.

NOTE:

Low level LAKE ONTARIO (1'6" below zero) shewn thus
Filling over Conduit
Vertical figures shew depths to top of Pipe below "ZERO LEVEL" LAKE ONTARIO.
Ground Surface,
Red lines show position of Pipe after rising

E. H. Matus
City Eng.



———— City Engineer's Office, ————
 ———— Toronto, May, '94. ————

GENERAL.

On the 30th January, 1893, by special resolution of the City Council, all the works and property under the management of the Water Works Department were placed under the control of the City Engineer, the rating and collection branches of the Department being transferred to the City Treasurer.

Owing to the accident to the conduit—which is referred to in the annual report of the late Superintendent, Mr. Wm. Hamilton, for 1892—the entire water supply of the City, at the time the works were placed under my charge, was being drawn directly from the sewage-polluted waters of Toronto harbor, and as a natural consequence typhoid fever cases and deaths increased to such an alarming extent as not only to cause the greatest anxiety, but to threaten the business prospects of the City.

The accompanying profile shows in red lines the portions of the conduit which rose above the surface of the Bay, and which remained disconnected and embedded in the ice until the necessary repairs could be effected.

I have also indicated on the profile the positions of all the breaks discovered in the conduit, which have since been repaired and are believed now to be perfectly tight.

In addition to the unfortunate condition of the conduit, serious defects were found to exist in the old pumping well and at Hanlan's crib, both of which were leaking badly and admitting large quantities of Bay water with its accompanying impurities.

Both of these structures have since been thoroughly repaired and made absolutely tight.

The old pumping well was repaired by removing all the damaged and broken cast-iron plates with which it was lined, plugging up the voids in the masonry, substituting new plates where required, and adding an additional tier to the top, so as to bring it above the normal level of the Lake and prevent any leakage through the masonry from flowing over the top of the well, which otherwise would have been liable to occur.

Hanlan's crib was repaired and made tight by the insertion of a steel lining, with cast-iron valves both on the inlet and outlets.

The 6-foot steel conduit, from the bell-buoy crib to the deep-water intake, was also found to be seriously defective. This conduit

originally rested on cribs, so that portions of it were elevated to a considerable height above the bottom of the Lake. It was found on examination that the conduit had rolled off these cribs, and lay broken and embedded in the soil in the bottom of the Lake. No connection existed between this conduit and the southern end of the 6-foot wooden conduit at the bell-buoy, and it was found to be almost completely filled with sand, so that it was useless, as no water was being drawn through it.

As soon as possible, after this discovery was made, it was entirely taken up, brought into the City, repaired and replaced, with the addition of two flexible joints and a new vertical bell-mouthed intake at the outer end, projecting seventeen feet above the bottom of the Lake, as will be seen by reference to the attached profile and photograph.

For particulars as to the above works I must refer to the accompanying report of Mr. Williams, the engineer in charge of the repairs, and for the condition of affairs at the Main Pumping Station, I must refer to the report of Mr. Pink, the chief engineer at that station.

The new 10,000,000-gallon pumping-engine (No. 4) has not yet been taken off the hands of the contractors, Messrs. Geo. F. Blake & Co., to whom another contract for an additional 10,000,000-gallon engine (No. 5) has been awarded for the sum of \$54,993.00.


A great deal of trouble and annoyance has been experienced by the presence of large quantities of fine sand in the water, which has caused considerable damage to the pumps, water meters and other machinery. The best method of getting rid of this sand is now under consideration.

The provisions of the Tripartite Esplanade Agreement have necessitated the re-arrangement of pipes and other works at and in the vicinity of the Main Pumping Station, involving considerable expenditures, for which no provision was made in the agreement.



Under this agreement the City also loses about an acre of land from the northern end of the Main Pumping Station grounds, and the dock at which coal was formerly landed, on the eastern side of the station, has been closed and will be filled in.

Access to the Main Pumping Station is now exceedingly awkward and dangerous, by reason of the number of railway tracks which have to be crossed in order to reach it: and as more tracks are about being

TORONTO WATER WORKS —
 — LAKE EXTENSION.
 — NEW INTAKE & SCREEN. —



Sleeve for final connection




Bolt holes in this flange are to correspond in size and number to those in existing flanges


SCALE 1/2 INCH = 1 FOOT.

E. H. Vesting
 City Eng.

CITY ENGINEER'S OFFICE

TORONTO JUNE 8-93.





6 FT. STEEL INTAKE PIPE IN LAKE ONTARIO.
BELL MOUTH AND SCREEN.



laid, both by the Canadian Pacific and Grand Trunk Railways, immediately in front of this important station, access to it will be still more difficult and dangerous until the contemplated bridge at the foot of John Street is constructed. Negotiations for the construction and early completion of this bridge are now in progress with the railway companies concerned.

The condition of affairs at the High Level Pumping Station and at Rose Hill Reservoir may be reported as generally satisfactory, except that at the Reservoir certain repairs and improvements are needed, which are referred to in Mr. Fellowes' report.

During the year the following additions have been made to the distribution system, viz.:

370 lineal feet of 36-inch mains.			
9,000	"	12	"
14,685	"	6	"
69 fire hydrants.			
76 valves.			
526 service pipes.			

And the following have been removed, viz.:

2,730 lineal feet of 12-inch cement mains.			
3,622	"	6	"
1,583	"	8	" iron mains.
460	"	6	"
263	"	4	"
10 fire hydrants.			
8 stop valves.			
5 check valves.			

The total length of water mains now in use is 244.96 miles.

"	number of hydrants	"	2,827
"	" stop valves	"	1,988
"	" check "	"	62
"	" service pipes	"	39,927

Detailed reports from the chief officers of the two departments will be found appended hereto, and also the usual schedules.

At the Main Pumping Station the total quantity of water pumped during the year was 6,646,021,488 imperial gallons. The average daily consumption was 18,208,278 gallons, as against 18,246,371 gallons in 1892. At the High Level Pumping Station the total quantity of water pumped during the year was 899,451,584 imperial

gallons. The average quantity pumped daily was 2,464,250 gallons, as against 3,588,538 gallons in 1892.

For more full particulars I beg to refer to the attached "Summary of Statistics," prepared in accordance with the recommendation of the New England Water Works Association, which is the form now adopted by many of the principal cities in the United States, and which will be found of considerable interest and value, especially for the purposes of easy reference and comparison.

I would also call special attention to my report, dated 30th Oct., 1893, "on the proposed enlargement and improvements in the Toronto Water Works," which I have embodied in the Appendix, not only in order to avoid repetition as far as possible, but that it may be preserved where it may at any time be easily referred to.

In that report it is, among other things, recommended that a new 24-inch main should be laid along Front Street, from Simeoe Street to Sherbourne Street, at an estimated cost of \$36,000; that a new 36-inch force main be laid from the intersection of Bathurst and College Streets, along Dupont, McPherson and Yonge Streets to Rose Hill Reservoir, at an estimated cost of \$135,500; and that a new 12-inch high service main be laid on Avenue Road, from Davenport Road to Bloor Street at an estimated cost of \$5,500. These improvements are all needed, and I trust that in the public interests the funds for carrying them out will be voted as soon as practicable. As there seems to have been some misapprehension regarding these works, I might add that they are in no way connected with the proposed tunnel scheme, and are required whether that or any other project should be adopted for increasing the supply of water brought into the City.

In addition to the above improvements, it is highly desirable that steps should be taken to improve the service in the west end, by providing larger mains in Parkdale, in place of the existing 4-inch pipes, which are too small; and in the east end, by making such alterations as are necessary to place that district lying east of the River Don and north of Gerrard Street, in the high service system, instead of allowing it to remain in the low service, which is inadequate to furnish effective fire protection.

WORKS DEPARTMENT MATTERS.

FINANCIAL.

During the year the total expenditure of the Works Department (not including Water Works) was \$1,307,409.92, divided as follows:

General appropriation	\$351,146 57
Local improvements	186,386 73
Special services	377,846 45
Street railway pavements	392,030 17
	\$1,307,409.92

The amount for local improvements was divided as follows:

Sewers	\$ 9,899 32
Pavements	162,316 50
Sidewalks	43,127 17
Grading, bridges, etc.	31,043 74
Total.....	\$186,386 73

The number of petitions received by the Department for local improvement works during the year was 58. The number of local improvements recommended was 266, made up as follows:

Sewers.....	13
Roadways	54
Sidewalks	198
Street extensions.....	1

Of the sidewalks recommended, 2 were for concrete, and the remainder for wood.

The principal work that has engaged the attention of the Department during the past year has been the conversion of the Street Railway tracks and pavements. Owing to the dispute arising between the Toronto Railway Company and the City as to the meaning of the terms "permanent pavement" and "permanently formed roadway," in the agreement between the Company and the City, the work of conversion was seriously delayed and was not commenced until August. This delay necessitated the pushing on of the work with more than ordinary vigor during the remainder of the working season, and the completion of some of the pavements later in the year than is generally considered desirable. The length of track laid during the year was 33.8 miles.

ASHBRIDGE'S BAY.

In the matter of improving the sanitary condition of Ashbridge's Bay, contracts were awarded early in the Spring, the work being divided into two sections: No. 1 embracing the dredging, excavation and formation of a channel, 80 feet in width at the bottom, from Toronto Bay eastwardly through the Government Breakwater and Marsh, to the open water near Leslie Street, covering a total length of 9,300 feet. This contract was awarded to F. B. McNamee for the sum of \$62,102. Work was commenced on this section in July, and at the close of the season the channel had been partially opened up from a point 1,500 feet west of the Government Breakwater eastwardly about 4,100 feet. From Leslie Street westwardly a channel was also dredged for a distance of about 1,300 feet and to an average depth of about 6 feet.

No. 2 section called for the excavation, dredging and formation of a channel, 80 feet in width at the bottom, through the sandbar dividing Lake Ontario from Ashbridge's Bay, and also the construction of a jetty on the east side of the channel. This contract was awarded to John Shields, for the sum of \$44,964, and up to the end of the year the contractor had opened up the channel, though not to its full width, and had also made some progress on the jetty.

The jetty is to consist of three rows of piles, placed 8 feet apart between centres, both transversely and longitudinally, mattresses of brush and small trees, a hearting of small stones, weighing about 100 lbs. each, and the slopes of large stones weighing from 3,000 to 4,000 lbs. Two hundred and fifty feet of this jetty have been completed, and 303 piles were driven, or to the full length of the work, besides which the stone hearting has been put in for a distance of 800 feet, and a quantity of large stone has been put in place. The total amount of stone of all kinds put in this work up to the end of the year was 8,900 cubic feet. In addition to this the mattresses have been placed and sunk in position on both sides of the jetty.

In August it was decided to construct a jetty on the west side of the above channel, and in September the contract therefor was awarded to R. Grant, for the sum of \$15,000. The contract called for the construction of a jetty somewhat similar to the eastern one, with the exception that no piling is required; the total length of the jetty is to be 430 feet, and no hearting of small stones is to be used, the

specifications calling for large stones of not less than 3,000 lbs. in weight. Up to the end of the year stone has been placed in this jetty up to the zero water-level to a distance of 100 feet from the northern end to an average width of 24 feet. Mattresses have been placed under the entire length of this work.

I trust that the whole of these works will be completed by the close of the working season of 1894. Until these jetties are extended further southwardly into Lake Ontario it is possible that occasional dredging operations in the channel may be required.

SEWERS.

During the year 3.32 miles of sewers were constructed, of which 1.10 miles were built by day labor. The total expense of this work was \$45,997.79, making a total of 225.07 miles of sewers of various sizes within the City limits. During the year 90 miles of sewers have been flushed and cleaned, at a cost of about \$59.65 per mile. A sewer on Queen Street East, for the carrying off of storm water to relieve this district, has been constructed, and I trust that now this sewer is built it will do away with the constant flooding of cellars in this section of the City after heavy rain storms. A sewer on Queen Street West, from Bathurst Street to the Garrison Creek, was also constructed for the same purpose. All the sewers emptying into Ashbridge's Bay have been extended southerly towards the line of the proposed channel. Parliament Street sewer has been extended to deep water. Both the Simcoe and Bathurst Street sewers have been re-constructed where they cross under the railway tracks on the Esplanade.

During the year \$3,098.24 was expended in the dredging of deposits at the mouths of the various sewers emptying into the Bay.

PRIVATE DRAINS.

Five hundred and sixty-three private drains have been constructed by the Department during the year, measuring 2.69 miles. The total amount received for this service was \$11,266.84, and the expenditure was \$12,064.68. Owing to the decrease in the number of private drains constructed, the services of two of the permanent Inspectors have been dispensed with.

PLUMBING INSPECTIONS.

The number of inspections made for plumbing, drainage and smoke tests was 14,605, as compared with 15,109 in 1892.

A special report of this branch of the Department is appended hereto.

ROADWAY CONSTRUCTION.

The following is a summary of new pavements and work done in the roadway branch of this Department. The total length of new pavement laid during the past year was 18.72 miles. The increased mileage laid during the year was composed largely of permanent pavements laid in connection with the change in the street car rails.

CLASSES OF PAVEMENTS LAID IN 1893.

(Including Pavements on Truck Allowances.)

Asphalt.....	5.60 miles.
Cedar block on sand or plank foundations.....	3.24 "
Cedar block on concrete.....	2.18 "
Stone setts on concrete.....	3.74 "
Brick on concrete.....	3.96 "
Concrete sidewalks.....	2.25 "

Attached to the report of the Roadway Engineer will be found a table which I think will prove of interest to the ratepayers, as it gives the cost per square yard of different classes of pavement and also the cost per foot frontage. There were 45 contracts let and 11 remained over from last year, making a total of 56, of which 51 have been completed, leaving 5 to be carried out during the coming year.

A number of tables will be found attached, giving full information regarding the operations of the Department, and also tables giving the results of a series of tests of different classes of materials and bricks used during the year.

SURVEY DEPARTMENT.

In addition to the regular routine work done in connection with this Department, the following are some of the more important matters which have been undertaken:

The completion of arrangements under the Esplanade Agreement, the Windmill Line extension and a number of arbitrations in connection with claims. In the Esplanade Agreement, Mr. ex-Ald. Defoe was appointed by the Council to assist the City Surveyor in dealing

with the real estate claims, the settlements being rather complicated. Under the Esplanade Agreement, parts of Esplanade, Simcoe, John and Peter streets were closed by By-law and given to the G. T. R., that corporation having acquired the necessary land on Front Street for the new Union Station building. The south train shed is now in course of completion and work on the main building is well under way. The only important matters in connection with this agreement yet to be carried out are the construction of the York and John Street bridges and the handing over of the alternative site to the C. P. R.; but owing to certain differences as to the interpretation of the agreement, this transfer has not yet been carried out, and the details regarding the required bridges have yet to be arranged.

WINDMILL LINE AGREEMENT.

In connection with this agreement, the clerical work is now completed, and the patents to the City have been issued under authority of an Order-in-Council. Under the provisions of this agreement the southerly limit of the water lots, which was known as the Windmill Line, has been removed southwardly into the bay a distance of 644 feet, between Princess and York Streets, running back to and joining the old Windmill Line on Parliament and Brock Streets. By this extension it is now possible to carry all the City wharves into deep water. For the filling in and construction of Lake Street, which runs from John to Parliament Street, a limit of 15 years is allowed in the agreement, and for the filling in of the prolongation of the present streets a limit of 10 years.

DON IMPROVEMENT.

A complete survey has been made and plan prepared showing the lands taken and all the buildings adjacent thereto. This work is now in such a condition that the assessment for the cost of the improvement upon the adjoining property may be proceeded with at once.

BRIDGES.

The only work of any importance in connection with the Bridge Department was the building of a new steel bridge, with wooden approaches, at the Western Cattle Market, and strengthening the Queen Street bridge over the River Don. The bridge at the Cattle Market was built for the purpose of conveying cattle from the old

market across the railway tracks to the new addition recently built. The contract for this bridge was awarded to the G. & J. Brown Mfg. Co., of Belleville. The work was commenced in the beginning of May and completed in September. This bridge consists of two lattice girder spans, one of 100 feet and one of 60 feet span, supported on steel columns on masonry foundations.

QUEEN STREET BRIDGE OVER THE DON.

In January, 1893, a contract was entered into with the Hamilton Bridge Company to strengthen this bridge. This strengthening consisted virtually of adding a bowstring bridge complete in every respect, with a new set of floor girders to the old bridge. The work was finished in April.

STREET COMMISSIONER'S DEPARTMENT.

The Street Commissioner, in his report, calls attention to the large number of roadways which were laid with cedar blocks some nine or ten years ago, and which are now entirely worn out. It becomes an important question to determine the best course to be taken for the improvement of these pavements. So far all recommendations to have them re-paved on the initiative system have been opposed, petitioned against and proved unsuccessful. The Street Commissioner suggests that the blocks should be entirely removed from the most dangerous of these streets. This would perhaps protect the City from actions for damages, and might in a measure have the effect of inducing the property owners to interest themselves towards getting a new pavement. These streets do not seem to have worn out with traffic, but in most cases the wooden blocks have simply decayed.

MACADAM ROADWAYS.

Owing to the refusal of the Council to sanction the purchase of a steam road-roller and a stone-crusher, the Department has been seriously handicapped, and has not been able to keep these roads in as good condition as might otherwise have been the case.

A considerable quantity of lake gravel has been used for top-dressing macadam streets in the residential sections of the City.

This Department has also had to do a great deal of work in connection with the change in the street railway system in re-construct-

ing and repairing the pavements outside the rails to meet the changes of grade. Stone setts on concrete foundations were laid by day work on George and Frederick Streets, from King to Front Street, at an average cost of \$3.67 per square yard. This includes the cost of the stone setts and the work of re-dressing the same from seven inches to five inches, to correspond to the new rail.

SCAVENGERING.

The total expenditure in this branch of the Department was \$58,324.23. The most important matter in connection with this work was the experiment of having ashes and garbage removed by electric cars. Six cars were constructed, the trucks being supplied by the Toronto Railway Company, the cars having a capacity of 13 cubic yards each. The material was carried away after traffic had ceased at night. As the Council did not see fit to adopt this scheme permanently the work had to be discontinued, although the Street Commissioner expresses himself as satisfied that a very large saving could have been effected. To remove garbage, as at present handled, from the west end of the City to Booth Avenue, on a basis of 30 cart-loads, which equal about 3 car-loads, the cost is \$30.75, and the cost to remove the same by electric motors was \$21.15. For further details in this matter, I would refer to the Street Commissioner's report, as he goes fully into the subject.

The total number of loads collected throughout the City during the year was 80,106. Of these, 9,662 loads were consumed at the eastern crematory. The new crematory erected this year for the western section of the City will be of great advantage in connection with this service. Since operations were commenced in October, the number of loads consumed at the latter crematory was 1,424.

STREET WATERING.

Owing to the large amount of re-construction and pavement work in connection with the street railway during the past summer, this service was somewhat crippled. In accordance with instructions issued to the Street Commissioner, the watering on Yonge and King Street asphalt pavements was confined entirely to the track allowances. Since last year the greater number of the City's watering carts have been fitted with side-valve sprinklers. One of the advantages these sprinklers have is a considerable saving effected in the quantity of water. The

total quantity of water used in this service was 5,922,500 gallons, representing 135,930 loads.

WESTERN STABLES.

I would call special attention to the Street Commissioner's report on the dilapidated condition of the frame structures which are now used as stables in the western section of the City. It is highly advisable that these old buildings should be pulled down and brick buildings substituted, suitable for the large number of horses and the plant owned by the City which have to be cared for at the western yard.

WOODEN SIDEWALKS.

The total mileage constructed during the year was 19.67, for which 969,243 feet, b. m., of lumber was used, and 27,721 lbs. of nails.

SNOW CLEANING.

During the winter of 1892-93, 299 miles of sidewalk were cleaned of snow, at a cost of \$7,737.92, being at the rate of one-half cent per lineal foot for each cleaning. This work is charged as a local improvement against the property.

STREET CLEANING.

Since May last the asphalt pavements have been cleaned by the patrol or orderly system. While this is a little more expensive, it is in every way the most satisfactory. The number of miles of streets cleaned during the year was 1,302, from which 155,988 loads of sweepings were removed. The amount expended on this service was \$70,148.72.

Respectfully submitted.

E. H. KEATING,
City Engineer.

SUMMARY OF STATISTICS.

TORONTO, ONT., WATER WORKS.

Population, 188,904 (Special Police Census, 1893).

Date of construction, 1872-7.

By whom owned, City of Toronto.

Source of supply, Lake Ontario.

Mode of supply, pumping.

PUMPING.

1. Builders of machinery :

4,000,000 and 8,000,000-gallon engines, low duty, H. R. Worthington.

8,000,000 (Martin), Inglis & Hunter.

10,000,000, Geo. F. Blake Mfg. Co.

10,000,000 (now building), Geo. F. Blake Mfg. Co.

At high level station, two engines of 3,000,000 gallons daily capacity each.

Geo. F. Blake Mfg. Co.

2. Description of coal :

(a) Good, merchantable anthracite.

(b) Large egg.

(c) Pittston, Scranton, Lehigh, Lackawanna, Wilkesbarre, or other equally good.

(d) Price per ton, \$4.19 delivered on dock or in coal-shed.

(e) Wood : Price per cord, slabs, \$3.

3. Coal consumed for year, 26,013,840 pounds.

4. Pounds of wood consumed=coal in pounds, 19,911 pounds.

5. Total fuel consumed for year, 26,033,751 pounds.

6. Total pumpage per year, allowance of 2 to 5 per cent. being made for slip.
6,646,021,488 imperial gallons net.

7. Average static head against which pumps worked, 214.

8. Average dynamic head against which pumped, 219.78 feet.

9. Average number of gallons pumped per pound of coal, 255.479.

10. Duty (no deductions made for starting or banking fires, heating building or any other purpose), 56,106,498 foot pounds.

COST OF MAIN PUMPING STATION, \$109,582 56

“ HIGH LEVEL “ 8,481 62

TOTAL, \$118,064 18

11. Per million gallons raised against dynamic head direct (surplus going into Reservoir), \$17.76.

11a. Cost per million gallons raised against dynamic head direct (surplus going into Reservoir), Main Pumping Station only, \$16.48.

12. Per million gallons raised one foot high (dynamic), \$.080808.

Cost of pumping, figured on total maintenance, viz., \$290,757.92.

12a. Cost per million gallons raised one foot high (dynamic), Main Pumping Station only, \$.07498.

13. Per million gallons raised against dynamic head into mains direct (surplus going into Reservoir), \$58.79.

14. Per million gallons raised one foot high (dynamic), \$.2674.

FINANCIAL.

RECEIPTS.		\$	c.	\$	c.
<i>Division I.</i>					
From consumers					
Water rates, domestic				361,395	82
" " manufacturing					
Net receipts for water				361,395	82
Miscellaneous (rents, repairs, sales, etc.)		7,493	33		
Cr. for coal carried over to 1894		8,691	53		
				16,184	86
Total				377,580	68
From public funds:					
Hydrants (including first cost of hydrants and repairs to same)		55,600	00		
Street watering		25,000	00		
Public buildings		3,599	18		
General		1,139	00		
				85,338	18
Gross receipts from all sources				462,918	86
EXPENDITURES.					
Management and repairs (including Dr. of \$15,514.38 for coal in stock, 1st January, 1893)				182,210	78
Interest on bonds		188,965	00		
Sinking fund on bonds		33,767	00		
Commission		2,000	00		
				224,732	00
Total maintenance for year				406,942	78
Balance carried to general funds of City				55,976	08
				462,918	86

CONSTRUCTION.

RECEIPTS.		\$	c.	\$	c.
Appropriations from general City funds				144,793	86
From other sources				6,958	57
Total				151,752	43
EXPENDITURES.					
Extension and renewal of mains				40,068	10
" " services				11,817	30
Specials :					
Reconstruction of conduit and intake pipe	31,435	58			
New pumping engines	55,319	00			
Investigation re new source of supply	2,504	38			
Balance				89,258	96
				10,608	07
				151,752	43

CONSUMPTION.

1. Estimated Population (Special Police Census). 188,904.
2. " " on lines of pipe, 185,000.
3. " " supplied at date, 185,000.
4. Total number gallons consumed for year, 6,616,413,007.
5. Passed through domestic meters, 612,827,025 gallons, or 9.26 per cent.
6. " manufacturing meters, 88,471,188 gallons, or 1.33 per cent.
7. Average daily consumption, 18,127,158.
8. Gallons per day to each inhabitant, 95.95 imperial gallons.
9. " " consumer, 97.984.
10. " " tap (distribution 22), 454 gallons.

DISTRIBUTION.

MAINS.

1. Kind of pipe used, cast-iron.
2. Sizes, from 3-inch to 36-inch.
3. Extensions during year, 14,685 feet.
4. Discontinued during year, 8,668 feet.
5. Total now in use, 244.964 miles.

-
6. Cost of repairs per mile (including services), \$68.61.
 8. Small distribution pipes, less than 4-inch, total length.
 9. Hydrants added, 69.
 10. Hydrants now in use, 2,827.
 11. Stop-gates added, 76.
 12. Number of stop-gates now in use, 1,988.
 15. Range of pressure on mains at centre for day and night, 60 to 80 lbs.
 - " " low level district " 30 to 80 "
 - " " high level district " 20 to 80 "

SERVICES.

17. Sizes, $\frac{1}{2}$ -inch to 6-inch.
21. Service pipes added during year, 526.
22. Number now in use, 39,927.
23. Average length of service, 33 feet.
26. Meters now in use, owned by City, 1,408.
- " " " consumer, 102.
- Indicators on hoists, 90.

CHAS. A. MATTHEWS,

Chief Clerk Water Works Dept.

1st January, 1894.

WATER WORKS DEPARTMENT.

REPORT OF ASSISTANT ENGINEER IN CHARGE.

E. H. KEATING, ESQ.,

City Engineer, Toronto:

DEAR SIR,—I beg to submit the following report of this branch of the Department of Works, placed under my charge by you (in a letter dated 1st June, 1893), comprising the general supervision of all civil engineering works, mains, valves, hydrants, services, stores, reservoirs, distribution and water supply.

DISTRIBUTION.

There has been added to the distribution mileage this year 370 feet of 36-inch pumping main, 9,000 feet of 12-inch, 14,685 feet of 6-inch mains, together with 25 12-inch stop valves, 2 9-inch stop valves, 48 6-inch stop valves, and 1 8-inch stop valve, and 69 hydrants; and there has been taken up:

2,730	feet of 12-inch cement main.
1,583	" 8 " old main.
3,622	" 6 " cement main.
460	" 6 " old main.
263	" 4 " "

10 hydrants, 8 stop valves, and 5 check valves.

Leaving a total mileage in the streets of 244,964 mains, 1,988 stop valves, 62 check valves, and 2,827 hydrants. Particulars as to location, sizes, etc., will be found in Schedules appended hereto.

Considerable trouble has been caused by the unavoidable presence of sand in the pipes. The old 8-inch main on York Street, which was this year replaced by a new one, was found three-fourths full of sand. As your report of the 30th October last deals with the necessary additions to mains, etc., to improve the circulation and provide an equable pressure for fire purposes, it is unnecessary for me to refer thereto. There are, however, some minor improvements necessary


The 4-inch mains in Parkdale should be replaced as soon as possible with 6-inch mains, to provide adequate fire protection. The northern portion of the district east of the Don is also in want of more pressure, and should if possible, be connected with the high-level service, as its elevation above the lake renders it impossible to provide a fire pressure from the low-level district with which it is connected.

ALTERATIONS AT MAIN PUMPING STATION.

The appended plan shows the proposed alterations to the pumping mains and connections therewith in red. From the original plan, shown in black, it will be seen that an accident to the 36-inch main from Nos. 4 and 5 engines, between the pumping station and Front Street, would throw both engines out of work until it was repaired; in addition to which the discharge from No. 5 would be entering the 36-inch main from No. 4 at right-angles to the flow of water from that engine, and would doubtless affect the economic working of same. As it is intended, as soon as No. 5 is finished, to use Nos. 4 and 5 for pumping the entire supply for the City, holding Nos. 1, 2 and 3 as reserves in case of stoppage of either engine from any cause, it was considered advisable to alter the discharge of No. 5 from the east side of the pumping station to the north side of same, and extend it to a junction with the 36-inch main from No. 4, at a point about 60 feet from the engine-house. This is to be effected by placing a 4-way; special branch, constructed of steel, with cast-iron mouths or nozzles, in the centre of a 26-inch diameter circular brick chamber, now under construction (on the line of the 36-inch main from No. 4), the two mains entering the 4-way at an angle of 60 degrees, as shown on plan. On the south side of the 4-way, check valves with by-passes are to be placed, and on the north side two 36-inch screw valves. A 36-inch flange pipe connection is to be made between the 4-way and the 36-inch pumping main from No. 3 engine, thus providing two 36-inch mains into which either one or both engines may pump.

Nos. 1, 2 and 3 engines have force mains of 24, 30 and 36 inches respectively, the engines having a capacity of about 20,000,000 gallons per day. Nos. 4 and 5 have a capacity of about 21,000,000, and under the old plan would have to force this quantity through one 36-inch main.

E. H. Krating
cit^s



These mains pass under the tracks of the Grand Trunk and Canadian Pacific Railways, as well as under the Grand Trunk freight shed. An accident to any of them between Front Street and the pumping station might cause a large amount of damage (and consequent expense to the City) before the screw valves could be closed, and might also interfere with the supply. To prevent this it is proposed to put in check valves at the south side of Front Street on each of them, so that the only loss of water will be that lying in the pipes between the level of Front Street and the Esplanade, practically protecting the City from loss of water or any claims for damage in case of a break in any of the mains south of Front Street.

ENGINE-HOUSE FOR Nos. 4 AND 5 ENGINES.

To enable a concrete floor to be laid in the basement of the engine-house for Nos. 4 and 5 engines, and also to build the foundations for No. 5, it was found necessary to carry a puddle wall down to the rock round the entire building, to shut out the large quantity of water that was coming in through the foundation walls. A large quantity of material was also taken out to bring the floor to a level and provide room for the air-pumps and pipes of No. 5 engine.

A tile pipe has been carried round the building to take the rain-water from the roof, which formerly found its way into the basement. Three windows have also been put in, two on the north side and one on the south of the engine-room, to give light and air to the basement. The door that stood about the centre of the engine-room on the north side is to be closed, a new one having been made by cutting down the westerly window of the engine-room on the north side and putting in a sill, etc.

The extension of the 36-inch pumping main for No. 4 engine has been laid under the tracks of the Grand Trunk Railway, from the old valve chamber on Esplanade Street to the foot of the bank at the south side of Front Street, and will be connected with the 36-inch main on Front Street as soon as the necessary pipes, etc., are on hand.

The roads leading to the coal-sheds and engine-houses have had a foundation of large stone given them to prevent their rutting up in spring and during wet weather.

The Tripartite Agreement has necessitated a large amount of work, and has very materially reduced the area of the main pumping

station grounds. Should the Grand Trunk and Canadian Pacific Railways alter their running tracks to their proposed new position before the John Street bridge is ready for traffic, the entrance to the pumping station grounds will be completely closed, as the Grand Trunk Railway's running tracks are to occupy the present roadway.

CRIBBING AT SOUTH SIDE OF LAKE STREET.

The extension of the cribbing for the protection of Lake Street, from the east side of John Street to a junction with the Water Works Dock, as provided for in the Tripartite Agreement, has been completed. The effect of this has been to take away from the Water Works property about 350 feet of wharfage at which coal for the engines was formerly discharged from vessels. Should, however, the proposal to place the easterly coal-shed south of the westerly one be carried out, the loss of this dockage will not be felt. The slip, however, will require to be dredged out to provide depth for laden coal vessels.

STORE-HOUSE.

This department is in good order, and supplied with necessary materials required for maintenance of mains, services, meters and engine-houses. All materials required for the departments, whether under contract or otherwise, are obtained by orders through the Storekeeper, and all accounts checked by them and certified to by the Storekeeper before being passed. The stock on hand at the end of the year has been checked over and found to agree with the balances shown in stock-book. This was done by a competent man, not an official of the Department.

The blacksmith shop has been kept busy, and a large quantity of material prepared and work done for all departments of Water Works.

STABLES.

There are 7 horses kept in the stables of the Department, 4 at the test-house and 3 at Lombard Street. Six of these are the property of the City, the seventh being owned by Mr. Foley and in constant use by him, the City providing feed for it. The cost of feed alone has been 30 cents a day for each horse. The cost of feed alone for 1,700 horses of the Street Railway under the Smith, Kiely franchise was 25 cents a day each; so that, considering the small number kept

by the Water Works Department, the cost is not excessive. The wages of drivers and foreman, 5 in all, amount to \$2,418 a year. All of the above have been kept constantly employed. Some repairs are urgently needed to the stable at the test-house. The roof should be re-covered, as it leaks so badly the hay is kept damp and musty, and at times unfit food for the horses; the wood work is also being affected by it.

LOMBARD STREET.

This branch of the service is giving satisfaction. It is really an emergency station, a horse, wagon and two men being kept in constant readiness day and night to answer all calls for bursts, whether in mains or services.

All new servicés, alteration to mains, valves and hydrants are attended to from this place.

In view of the above, I would venture to suggest that a gauge should be kept at this place. There being two men on duty day and night, any sudden fall in pressure could be noted by them, and some time saved by being prepared to answer the call locating the trouble.

RESERVOIR.

The appended Schedule 5 gives the average height of water above zero, the depth and average quantity for each month in the Reservoir. The gauge steps, by which the height of water is ascertained, require re-setting to enable accurate measurements to be taken. The screen over the inlet is in such bad condition that it may fail at any moment, and should be immediately replaced with a new one. While doing this it would be well to concrete the bottom of the Reservoir in the immediate vicinity of the inlet, to enable the deposit that yearly collects there to be easily removed. The amount provided for stone steps on the south side of Reservoir was totally inadequate for that purpose. The cost of suitable stone steps would be from \$1,200 to \$1,500.

To provide proper drainage for the north end of the Reservoir, and carry off the water from Rosehill Avenue, it became necessary to construct a 2-foot circular brick drain 234 feet long down the road at north side of Reservoir to the creek running through the park. This has been done at a cost of \$810.

The grounds are in good condition, and have been largely used by the public, as many as 10,000 people having been counted in them in one day.

This year the City has acquired by grant from Dr. Larratt Smith, under certain conditions, all that portion of the ground enclosed by the banks of the ravine, lying between the south boundary of the Reservoir Park and the road across the ravine from Shaftesbury Avenue. In accordance with the conditions, a fence has been constructed on the line between Smith's property and that granted to the City, and possession of the property acquired.

In order to make this desirable acquisition available to the public a small expenditure will be necessary for cleaning up, underbrushing, trimming, paths, etc.

If the right-of-way through Miss Price's property can be obtained for the Rosedale Ravine Drive, the park will make a charming termination to it; and by a small expenditure of money on the road at the north end of the park, connection could be made between Rosedale Drive and Yonge Street, enabling vehicles to drive from the Don at King or Winchester Streets, through Riverdale Park, east of the Don, Rosedale Drive and Reservoir Park to a connection with Yonge Street, forming one of the prettiest drives to be found in this vicinity.

GENERAL.

In connection with your report of the 30th October last, borings were made at the Water Works dock and at Hanlan's, to ascertain whether rock was to be found at Hanlan's, and the nature of it. At the pumping station rock was found at a depth of 9 feet below water level, and at Hanlan's at a depth of 55 feet below the surface. These borings were carried down to a depth of 135 feet each, the rock showing very few water-bearing seams. It is a solid, compact shale rock, and is stated, by men employed in boring for gas at Mimico, to have a depth of about 500 feet, underlying which is limestone rock.

Numerous test-holes were also dug along the western shore of Toronto Island, to ascertain the possibility of laying a pipe dry, and what difficulty would be experienced in keeping water out of the trench. A careful and accurate survey of the western portion of the Island, with soundings out into lake, has been made, and the work

connected by triangulation with the Queen's Wharf and Water Works dock.

The position and depth at which the 4 and 5-foot conduits were after the accident of 25th December, 1892, was obtained, and their position again ascertained after being repaired and lowered. The subjoined profile will show the present depths from zero level to the tops of the 4, 5 and 6-foot pipes between the well and intake.

At times, when the 3-foot pipe across the Bay is shut off, and the supply is obtained through the 6, 5 and 4-foot conduits, the well has to be pumped down 9 feet 6 inches to provide the daily supply, the water in lake being 12 inches above zero. As the top of the 4-foot conduit, where it enters the well, is only 7 feet 1 inch below zero, the water in the well is consequently 1 foot 5 inches lower than the top of 4-foot pipe.

It will be seen, on reference to the profile above referred to, that the 5-foot pipe is too near the surface at times when the water in the lake is at zero, or below that height, to deliver more water than is at present required for daily consumption.

In order to ascertain approximately how much water the existing conduit system could be depended upon to deliver at a time when the water in the lake was at zero level, as well as what loss of head was due to obstructions, etc., in the conduits, by comparing the actual head with that calculated by formula, simultaneous measurements were taken every 30 minutes, from 10 to 12 a.m. and from 2 to 4 p.m., at the connecting cribs, manholes and well at engine-house. At the same time records were kept of the work performed by the pumping engines and the rate per day calculated from these returns, after allowing a fair percentage for slip.

As there were practically no variations in the measurements made between 10 a.m. and 2 p.m., these were taken in plotting the hydraulic grade-line, and also for calculating the flow by formula. The results found were, that taking the engine records, and allowing 6 per cent. on the old engines, and 4 per cent. on the new for slip, water was being delivered at the well at the rate of 22,500,000 imperial gallons per 24 hours

While by D'Arcy's formula the head consumed on the 6-foot pipe was sufficient to deliver 32,000,000 gallons, on the 5-foot pipe 28,000,-

000, and on the 4 and 3-foot pipes 29,000,000 gallons per 24 hours; or, expressing it in friction head, the total measured head was 6.50 feet to deliver 22,500,000 against a calculated head of 3.91 feet, showing a loss of 2.59 feet, the water in the lake being 1 foot 9 inches above zero. On plotting the grades it was found that when the water in the lake fell to zero the hydraulic grade-line would touch the top of the pipe, so that all the water the present conduit system can be depended upon to deliver at the well when the lake level is at zero is 22,500,000 gallons, and not 40,000,000 as expected. It is evident that when the lake falls below zero, which it does every year, even this amount could not be obtained.

Owing to the impossibility of emptying any of the conduit pipes, I have not been able to ascertain whether the loss of head is due to contraction of the pipe areas, caused by sand deposited in them, or whether some portion of the loss might not be attributed to the irregularity of grade in same, as well as to the obstruction offered by the projecting rivet-heads and ends of plates, which no doubt in a measure affect the flow. If the flow is calculated by D'Arey's formula for foul or tuberculated cast-iron pipes, the results are slightly less than the engine rate obtained. A rough calculation of the number of rivet-heads projecting in the pipes between the shore crib and pumping-well makes their number over 180,000, the depth of rivet-head being about 9 16 inch. Add to this the thickness of plate every ten feet, and it will be seen there is considerable roughness in the pipes, which makes them conform more to the condition of tuberculated pipes than smooth, clean ones.

Yours truly,

C. L. FELLOWES,

Engineer in Charge of Water Works.




5 FT. STEEL CONDUIT—FIRST BREAK SOUTH OF HANLAN'S.





4 FT. STEEL CONDUIT—FIRST BREAK NORTH OF HANLAN'S.





5 FT. STEEL CONDUIT—BROKEN FLANGE IN BLOCKHOUSE BAY



REPORT OF ENGINEER IN CHARGE OF REPAIRING THE DAMAGED CONDUITS.

E. H. KEATING, ESQ.,

City Engineer:

DEAR SIR,—On Christmas Day, 1892, the 4-foot steel conduit in Toronto Bay suddenly rose to the surface, and having subsided left two of the flexible joints above the surface of the water, or rather above the ice, as the bay was then frozen to a thickness of about five inches. One of the exposed joints was 125 feet north from Hanlan's crib, and the other one 1,200 feet further north.

The 5-foot steel conduit in Blockhouse Bay had also risen at the same time, and had left two portions (about 100 feet each) exposed above the ice. The breaks in this pipe that were visible were at the cast-iron flange joints, and were respectively 2,365 feet and 3,700 feet southward from Hanlan's crib.

Sand-pumps and portable engines were placed on the works, it being found, on sounding around the risen portions, that the ground from which the conduit had risen had closed in and formed a solid support for the risen conduit.

Work commenced upon the 4-foot pipe north of Hanlan's crib by a thorough examination of the whole of the pipe, from Hanlan's crib to about 150 feet north of the exposed joint nearest to the City, with the result that one of the seams, about 20 feet south of the north joint, was torn partly asunder, leaving an opening on the under side of the pipe of from 4 to 4½ inches; and on Wednesday, the 4th of January, 1893, we found one of the flexible joints, 475 feet north of Hanlan's crib, had been forcibly pulled apart, the turned zone being pulled out of the angle iron and lead rings and lay 22 inches open, through which opening the water supply was being drawn.

Preparations were then made for covering the torn seam above mentioned, but as the shape of the pipe made it impossible to lay it on the bottom, we determined to haul the torn portion westward,

using the nearest flexible joints as pivots, which was eventually done by placing cables on pipe and powerful winches on the west side. This brought the opening to the west side. Dimensions and angles were taken and sleeve ordered (as shown by Sleeve 1, Figs. 1 and 2). Meanwhile a temporary covering of canvas was placed over the break and the sand pumped and dredged from under the pipe; a strip of galvanized iron, of sufficient length and width to cover the opening, was sewn between two pieces of canvas and lashed around the pipe with strong rope; then two thicknesses of canvas were placed over this, and securely lashed on each side by six strands of rope. The steel sleeve when ready was placed over this without disturbing the canvas and sheet-iron covering. On the inside of each half of the steel sleeve, and about four inches from each edge, a piece of extra strong rubber hose was sewn with copper wire through small holes drilled through the steel about six inches apart; the cut ends of the rubber hose were left projecting about one-quarter inch from each edge, so that when the two parts were bolted together, with the solid rubber joint pieces ($1\frac{1}{4}$ inch thick) between, the ends of the hose were forcibly pressed into the joint pieces, thus making the sleeve perfectly water-tight all round. The rubber joint pieces were made so as not to touch the water conduit, except for about four inches on each end, to leave a space for the Portland cement, which was ultimately poured around between the sleeve and pipe, for which purpose two 2-inch holes, with screw-plugs fitted to them, were drilled on the top side of each sleeve. The flexible joint north of this break was successfully lowered on the 31st of January, and measured from the top of the pipe to the surface of the water 4 feet 8 inches. The steel sleeve was put on and bolted up on February the 5th, and as an extra precaution the outside edge was caulked all round with hemp soaked in tallow.

At the same time the before-mentioned work was being done, the sand and stones were being removed from under the flexible joint and pipe near Hanlan's crib, both by steam-pump and by hand dredges. It being found necessary, in order to close the open joint and bring the one above the surface down, that the whole piece between these points (350 feet) would have to be hauled northwards, a number of strong cables were procured, and two were got under the pipe and secured to heavy timbers and to screw-jacks, it being found impossible to get more cables under, three pairs of heavy tongs—similar in con-

SLEEVE N^o1.

Fig. 1.





Fig. 2.



This Sleeve covers the fractured seam in 4'0" Steel Pipe in Toronto Bay 1300 ft North of Hanlan's crib.

SLEEVE N^o2.




Fig. 3.




Fig. 4.

This sleeve was used in two places where cast iron flanges were cut off from 5'0" pipe in Blockhouse Bay, 2365 ft and 3700 ft South of Hanlan's crib.

SLEEVE N^o3.




Fig 5

This sleeve was used in two places, where cast iron flanges were broken but not cut off from 5'0" pipe in Blockhouse Bay, 2490 ft and 3825 ft south of Hanlan's Crib





Fig. 6

FINAL SLEEVE OR N^o4.

Fig. 7.



This sleeve covers broken flexible joint on 4'0" pipe in Toronto Bay 475 ft. North of Hanlan's crib.

*E. H. Krating
City Eng.*

REPAIRS TO WATER CONDUITS — TORONTO WATER WORKS.

DETAILS OF STEEL SLEEVES.

SCALE 1/2 INCH = 1 FOOT.

SLEEVE No. 1

Fig. 1



Fig. 2

+ 0.25 in. dia.



This sleeve covers the fracture
1/2 in. dia.

SLEEVE No. 2

struction to ordinary ice-tongs—were made so as to fit the curvature of the pipe and grab it tightly; these were placed in position, with heavy timbers and screw-jacks as on the cables; by this means the whole piece was raised from the bottom, long cables were attached to pipe and to heavy winches, and all hauled northwards until the exposed joint sank below the surface. This was done on the 22nd January, and measured 3 feet 6 inches from the top of pipe to the surface of the water, and the open joint, 22 inches wide, was reduced to 5 inches. As this was the only means of supply to the City, the ends of the pipe were raised from the bottom and securely packed upon wooden boxes filled with stone. The north end was raised half its diameter above the other, so as to give ample area.

While the work in Toronto Bay was in progress, preparations were being made for raising the broken portions in Blockhouse Bay. Piles were driven on both sides of the exposed pipe, and heavy cross timbers placed thereon; cables or tongs were placed around the pipe and attached by chains and screw-jacks, four to each cable; the remaining bolts were taken out of the broken flanges, and the entire flanges removed. This was done on February 11th. Meanwhile steel sleeves (No. 2, Figs. 3 and 4) were prepared and were so formed that when in position they would act as expansion joints as well as covers. The same means of making the joint were followed as in sleeve No. 1, both as to canvas joint and final bolting up of steel sleeve. During the raising of this pipe it was discovered that another of the cast-iron flanges was fractured, but not sufficiently so as to render its entire removal necessary; so a hollow sleeve (No. 3, Figs. 5 and 6) was placed over this joint; but instead of galvanized iron being used with the canvas cover, sheet lead was carefully beaten around the fractured portion and then covered with two thicknesses of canvas and two thicknesses of cotton cloth, each covering being securely lashed to the pipe with rope.

In order to get a full supply of water, the above-mentioned portion of the work was left after the pipe was sunk to 1 foot 6 inches below the surface, and the work on the most southerly portion, which was almost identical, was proceeded with. A fractured pair of flanges were removed and joint covered after being cut off. Another pair of fractured flanges were covered by hollow sleeve as before, and this section was finally lowered into position on Thursday, the 2nd of March, and lies $2\frac{1}{2}$ feet from top of pipe to surface of water.


Work was then resumed on the northerly portion in Blockhouse Bay. We found, on trying to place this portion lower, that a large quantity of stone would have to be removed, and seven boxes filled with stone, on which the pipe originally lay, would also have to be removed. The pipe was again slightly raised, the stone and boxes removed, the pipe was then lowered to 3 feet 1 inch below the surface. This was accomplished on the 19th of March.

Work in Blockhouse Bay being practically completed, men returned to the 4-foot pipe north of Hanlan's crib, and prepared to put on final sleeve. A sketch of this sleeve (No. 4, Fig. 7) is shown. The south part of this sleeve was made on the angles taken from the flexible joint, and was slipped over the raised portion of the pipe, which, on being lowered, was bolted in its original position; which being done, the space between sleeve and zone was caulked in the first place by a ring of heavy lead pipe, firmly driven in afterwards by several strands of plaited hemp and tallow gasket. As cement could not be used in this sleeve, caulking was most carefully done, and a ring, as shown on sketch, was drawn up close to the packing by the eight long bolts.


It was now assumed that all the various sleeves had had time to finally settle, the cement was prepared for pouring around them, commencing at the most southerly one. Twenty-one barrels of Portland cement was used, the hollow sleeves, No. 3, taking seven barrels each, the two sleeves, No. 2 and sleeve No. 1, taking over two barrels each.

EXAMINATION OF 4-FOOT CONDUIT ACROSS THE BAY.

A careful examination of the 4-foot pipe across the bay, commencing at the Water Works dock, was begun about March 20th and continued until the whole of the sixty-three flexible joints had been examined and re-caulked. Many of the joints near the Water Works dock were buried over two feet below the mud, which had to be removed. In most cases the leakage was very slight, and only the existing lead was caulked, but in a few cases from 4 to 5 lbs. of cold lead in strips was caulked in. Only the upper half was caulked in this manner, as the weight of the pipe itself kept the lower half tight.



6 FT. STEEL INTAKE PIPE IN LAKE ONTARIO—FLEXIBLE JOINT.



EXAMINATION OF 6-FOOT STEEL PIPE, LAKE EXTENSION.

On May the 9th, at bell-buoy crib, it was found that the steel pipe had parted from the wooden one and left an opening an average of 23 inches. There was little or no accumulation of sand at this point, owing to the strong current. Apparently all the City's supply of water was being drawn through this opening. The next joint in the steel pipe, which we will call No. 2, south of the crib, was found good. The boxes under the pipe and supporting same were tipped up on the west side, showing a movement of the pipe eastward. It was nearly half buried. The bottom is muddy, clayey sand, with grass and weeds.

Joint No. 3.—This is the one where the grade of bottom changes. Found no preparation was made for this in the ends of pipes, both ends being square with axis of pipe. This joint was supposed to be covered with a sleeve of steel or lead. The pipe at this point was separated about 11 inches, and had been evidently fastened together with long bolts, a few of which were in the holes, twisted very much and the nut ends wrenched off. This partially jointed flange had fallen entirely off the crib, where it was originally placed, the west side of the north pipe being 2 feet east of the crib; the south pipe was 3 feet further east. The crib remained in its original place. Apparently no preparation had been made on this crib, such as a "cradle," to prevent the pipe from rolling off. From the top of the crib to the bottom of the lake was 6 feet 3 inches. The ground here was covered with large and strong weeds, the pipe having over 2 feet of sand in it.

Joint No. 4.—This joint was all right, the bolts being undisturbed. It had fallen off the trestle and lay some 4 or 5 feet east. The trestle had canted somewhat towards the east. Pipe buried in the sand about 2 feet.

Joint No. 5.—This joint was open about 4 inches; bolts all wrenched off. Bottom, clayey, sandy mud. Water here is 66 feet deep.

Joint No. 6.—This flange was found all right, being close all round. There was a space of about 2 feet 6 inches between bottom of pipe and bottom of lake. It seems to have moved eastward about 5 feet, as the boxes on which it originally rested were still in place

some 3 or 4 feet west of pipe, but tilted up. The bottom is clayey, sandy mud, with weeds. Water, 70 feet deep.

Joint No. 7.—This joint was open about 2 inches, all the bolts remaining in the holes being badly twisted and broken. There was a space of about 2 feet between bottom of pipe and bottom of lake. Water here 72 feet deep.

Joint No. 8.—This joint was open about 5 inches, and had every appearance of never having been closed, as only 2 or 3 long bolts were found in the holes, and 2 marlin spikes, about 18 inches long, driven in and the ends turned down.

The crib at the new intake end was all right, except the grating on the centre pocket, which was partly gone and the remainder partially covered with stone that should have been in the other pockets. The crib seems twisted a little to the east.

It being found necessary to take up and re-lay the 6-foot steel pipe, a contract was entered into with Mr. A. J. Brown, of Toronto, dated June 6th, 1893, who began the necessary preparations in building scows and providing tools, etc.

Work actually began in cutting away and raising pipe on June 30th. On the 21st July the first chains were fastened to the pipe. The first length of pipe was towed to the Water Works wharf on July 24th: it was nearly full of sand. A section of this pipe was detached and sent to Peterboro' to have T-end fitted and rivetted on.

Second pipe was raised and towed to wharf on the 27th July. This was also nearly full of sand.

Third length raised and towed to wharf on the 31st July. Full of sand as before.

Fourth length raised and towed to wharf August 4th.

Fifth length brought in August 5th.

Sixth length raised and towed in August 10th.

On the 16th of August the first length was launched in dock, preparatory to being taken out again. It floated 4 feet 2 inches out of the water.

August 19th. Two other lengths launched from dock.

Seventh length raised and towed in August 21st.

Eighth or final length was raised and brought in August 22nd.

Preparations were now made for re-laying. Soundings were taken, profile was made, and position of the two new flexible joints was located. These joints had been ordered from the Central Bridge Co., Peterboro'.

On the 26th of August all the bolts were removed from flange of wooden pipe, reversed, and countersunk into the oak, to make room for the final sleeve. The intake section was bolted to pipe floating in dock on August 28th. The first flexible joint attached to floating pipe on the 31st. The first section, consisting of four lengths and one flexible joint, was made up and all ready for towing out. This section was successfully laid on the bottom of the lake on September 15th.

The second section was loaded up and ready to go out on September 18th, but did not succeed in placing the pipe until the 23rd, when flanges were drawn together and some drift bolts placed.

September 26th the final connecting sleeve at bell-buoy crib was put in position, and length of last section of pipe ascertained.

All the pipe being now laid except the last short piece, preparations were made to test by force-pump. Tight wooden buttons were placed on intake end and on end next bell-buoy crib, and a pressure of 6 lbs. on the square inch maintained for about ten minutes. This was very satisfactory.

On October 5th the bell-mouth end and vertical screen was taken out and placed in position.

October 12th the last short length was taken out and lowered into position; between 20 and 25 of the bolts put in end resting in bell-buoy crib.

On the 13th and 14th a very severe storm raged, and when divers went down on the 16th found last length torn away from the others, all the bolts being broken and scattered. The flange had been knocked out of shape by battering on the other length. It had slid down about 10 feet southward, and had plates in two first rings very much dented. It was raised and towed ashore for repairs.

On October 25th this length was again laid and bolted in place. The final sleeve was drawn into place and caulking finished on November 7th.

On account of the large gap in the crib where pipe rests, it was thought wise to place some heavy timbers across the opening over the pipe. This was done, and four heavy iron straps placed across them and securely spiked to crib.

On the 11th November, Mr. Brown, Mr. Hockin and self put on diving suits and went down to bell-buoy crib, to see if the joint was properly made. Found all right, and a very good job.

STEEL LINING TO HANLAN'S CRIB.

On examining this crib for the purpose of testing it, the inside pine lining was found to be loose, and portions of the former cast-iron guides still remaining. It was, however, determined to construct heavy timber guides and gates with rubber faces, so as, if possible, to pump the crib out and ascertain its condition. On this work being finished an attempt was made to pump it out, but without success. The water was lowered about 3 feet, but it was impossible to pump it out any further, although powerful centrifugal pumps were used, with steam-engine running at 250 revolutions per minute, and a stream of water 5 inches diameter being discharged, thereby showing very considerable leakage.

It was then determined to insert a steel lining in this crib, with the necessary guides and gates, so as to securely close, if necessary, all the openings, viz., 5-foot inlet and two 4-foot outlets, one of the 4-foot outlets being to the old 3-foot cast-iron pipe. A contract for this work was eventually entered into with the Doty Engine Co., of Toronto.

The lining was in place, the sleeves thoroughly caulked, and the intervening space filled with Portland cement (30 barrels were used) by November 27th.



Tested the work, by pumping out after closing gate. Was able to pump all the water out of the crib, and found everything very satisfactory.

The house over the crib was re-erected mostly new, crib lined above the tank, and all cleaned up and painted.

BELL-BUOY.

During the storm of October 14th and 15th the bell-buoy was dragged from its anchorage and found stranded on the breakwater on


HANLAN'S CRIB
STEEL LINING AND GATES
 SCALE 1 INCH = 1 FOOT.



*S. H. Watling
 City Eng.*

CITY ENGINEER'S OFFICE
TORONTO.

TORONTO WATER WORKS



the east end of the Island. An ineffectual attempt was made by divers to find the anchor and cable, so a new one was ordered, the bell-buoy repaired and made all ready for re-placing in the coming spring.

EXAMINATION OF 6-FOOT CONDUIT.

This work was commenced on the 23rd November, as it was found that some 30 inches of sand had accumulated in this pipe. It was determined to construct manholes at intervals, and pump out the sand by centrifugal pump. This work was prosecuted for about four weeks, and again resumed early in January of 1894.

Respectfully submitted.

JOHN WILLIAMS, C.E.,

Engineer in Charge.

ANNUAL REPORT OF CHIEF ENGINEER AT MAIN PUMPING STATION.

MAIN PUMPING STATION,
TORONTO WATER WORKS, January 1st, 1894.

E. H. KEATING, ESQ.,
City Engineer:

DEAR SIR,—I herewith submit to you the annual report of this station for the year 1893.

When appointed as Chief Engineer I found the entire plant in a very unsatisfactory state of repair. The engines were not pumping their normal capacity of water daily, and the boilers and boiler feed pumps were badly worn. I immediately commenced to have them re-built. We started to re-build Nos. 1 and 2 engines, and also to repair boilers Nos. 1 and 2, on May 1st; completed repairs to same, and started them running, on the May 27th. We then commenced repairs to boiler feed pumps of engine No. 3, and five boilers of battery No. 3; completed the same by August 15th. Since then all three engines, boilers and boiler feed pumps have been in first-class condition, so that at present we are prepared to supply any demand.

Below I submit to you a summary of repairs to engines, boilers and boiler feed pumps, and other work done during the year:

SUMMARY OF REPAIRS TO ENGINE No. 1.

1. Plungers and rods taken out and trued up in lathe; pressure piston-rods and sleeves turned and bushed.

2. Glands bushed and neck-rings for stems on steam-chests; new valve-stems, with brass bushings and glands for same; air-pumps re-built all through; air-pump rods lined with brass; air-pump buckets re-packed; new rubber valves, brass covers, and springs for same.

3. New rubber joints on suction and discharging sides of pumps; new joints to steam-chests and cylinders. This completes the repairs to engine No. 1.

SUMMARY OF REPAIRS TO ENGINE No. 2.

1. Plungers and rods taken out and trued up in lathe; glands bushed and neck-rings turned and bored for stems on steam-chests; new valve-stems, with brass bushings and glands for same.

2. Fitting copper pieces inside of rings of air-pumps, set reverse keys; new pin and bush for air-pumps.

3. New rubber valves with brass covers, and springs for air-pumps; the main pump seats all removed, cleaned and replaced with new rubber joints.

4. Pump plungers trued up, and brass liners for same; new low-moor bolts for holding new phosphor bronze liners in place. This completes the repairs to engine No. 2.

SUMMARY OF REPAIRS TO ENGINE No. 3.

1. Main shaft, which was broken, taken out and replaced by new one; disk taken off old shaft and placed on new one.

2. Main pumps all bored out and new bushing put in same; new plungers put in all round; valve-seats all faced off, and new set of valves put in pump; new steel pieces put on top of ports of pumps, with $\frac{3}{4}$ -inch patch screws.

3. New brass liners for plungers; new valve-stems, with a number of valve-seats and valves, and air-pumps re-packed and new stems for same; pump cylinder covers trued up; new covers to hold sleeves in place.

4. All engine and pump bearings re-babbitted; crank-pins all trued up; engines and pumps all lined up; steam pistons taken out and re-fitted; engine bolted solid to foundation; air-pumps all re-built; which completes the repairs to engine No. 3.

SUMMARY OF REPAIRS TO FOUR BOILERS OF BATTERY No. 1.

1. Newly lined fire-boxes and combustion chambers; new baffle-plates to fire-hole doors; new $\frac{1}{2}$ -inch globe valves, asbestos and blow-off cocks and plug-cocks; new grate-bars to furnaces.

2. New rubber gasket rings for joints of manhole covers; and the plates and girders used in connection with setting being burnt out, have all been replaced by new brick arches.

3. New joint to steam-pipes; safety and stop-valves; new fire-bricks, clay and mortar for inner walls; tubes all thoroughly cleaned out, which completes the repairs to boilers of No. 1.

SUMMARY OF REPAIRS TO FOUR BOILERS OF BATTERY No. 2.

1. New grate-bars to furnaces; new 2-inch globe valves, asbestos and blow-off cocks and plug-cocks; new rubber gasket-rings for joints of manhole covers; new baffle-plates to fire-hole doors.

2. Newly lined fire-boxes and combustion-chambers; new fire-bricks, clay and mortar for inner walls; and the plates and girders used in connecting with setting being burnt out, have all been replaced by new brick arches.

3. New joints to steam-pipes; safety and stop-valves; tubes all thoroughly cleaned out; furnaces re-lined and side walls re-built. This completes the repairs to boilers of No. 2.

SUMMARY OF REPAIRS TO FIVE BOILERS OF BATTERY No. 3.

1. Newly lined fire-boxes and combustion-chambers; new baffle-plates to fire-hole doors; new fire-bricks for furnaces and side walls new grate-bars to furnaces.

2. New 2-inch angle-valves; asbestos cocks, blow-off cocks, plug-cocks; new $\frac{3}{4}$ -inch and 2-inch globe valves; clay and mortar for brick work; new joints to steam-pipes, safety and stop-valves.

3. Furnaces re-built from bottom to back end; top arches all renewed; tubes expanded and thoroughly cleaned out, which completes the repairs to boilers of No. 3.

SUMMARY OF REPAIRS TO MAIN BOILER FEED PUMP.

1. New sleeves for plungers; new pump-rods and new brass head gibs for cross-heads; new glands and neck-rings.

2. New joints made all over; main shaft taken out and lined up; new valves and pump-engine lined up; valve-seats all re-headed, and pump newly painted, which completes the repairs.

SUMMARY OF REPAIRS TO BOILER FEED PUMP, No. 1.

1. New neck-rings for pump end; new pins for valve gear; new brass glands; new plunger for pump ends.

2. New piston, spider-faced; new rods for pump ends; new steam-valves and water-valves; new sleeves; new joints on steam-chests; new rods in pump; new glands and bushing in both ends, which completes the repairs to boiler feed pump of No. 1.

SUMMARY OF WORK DONE DURING THE YEAR 1893.

1. Part of the flooring in old engine-house has been re-laid with 1-inch maple. The well is also covered with the same, with traps left for easy admittance.

2. The well in the old engine-house has been newly lined with cast-iron plates, and also thoroughly cleaned out. The leaks that were around the masonry have been stopped, and at present it is in a first-class condition.

3. The walk which was in front of boilers of Nos. 1 and 2, and also back of No. 3, has been removed, as it was badly decayed and uneven. This has been re-laid with cast-iron plates, making a first-class job.

4. The walls inside of No. 3 boiler-room were in a very dirty condition. They have been all newly whitewashed, and now have a bright and cheerful appearance.

5. The cellar under No. 3 engine was in a filthy condition, being full of water mixed with oil and grease. This has been thoroughly cleaned out, and at present is in a perfectly clean condition.

6. The foundation of new engine No. 5 is completed. It is very substantially constructed and is ready for the erection of the engine.

7. The new boiler foundations, which are built from the rock, are being advanced as quickly as possible, and will be ready for use at an early date.

8. The two hot water wells in the old engine-house, which were in a filthy condition for the want of cleaning, have been thoroughly cleaned out.

9. The new Blake engine No. 4 have been housed over inside of engine-room, to protect her from dust while the erection of the foundation for No. 5 engine is going on.

10. The flooring in basement of new engine-house, which was of concrete, was badly cracked and broken. This I have had taken out and re-laid by new concrete, and have also stopped the leaks which were numerous in walls of foundation. There also was a wall built inside for the purpose of puddling. This has been removed, and I have had a steam-pump put in the basement, for the pumping out of cellar; it is also connected to the well, so at any time when required it can be pumped out also.

11. Blake engine No. 4. There have been put in by the Blake Co. new pump cylinders, valve-seats and guide-bars; and there is also here a new bell crank ready to be put in.

I remain yours truly,

R. PINK,

Engineer in Charge.

REPORT OF CHIEF ENGINEER AT HIGH LEVEL PUMPING STATION.

HIGH LEVEL STATION.

January 11th, 1894.

E. H. KEATING, ESQ.,

City Engineer:

DEAR SIR,—I beg to submit the following report of the performance and condition of the plant under my charge.

The engines have worked without any break or mishap during the past year, no other than ordinary running repairs being required.

The boilers are sound and clean, and have not required any repairs during the year. The only mishap was the burning of a set of grates by one of my assistants, Mr. Pearce. Some necessary changes were made in the connections, to permit of repairs being made without shutting down the plant.

The pumps are in fair condition; some of the working parts are cut by sand. The sand, however, is not passing in as large quantities as formerly, and is of a much finer nature.

A new screen was placed on suction main, which prevents anything from interfering with the action of pump-valves.

The buildings are in good condition, necessary repairs having been made during the year.

The plant generally is in good condition, and I anticipate no trouble during the present year.

The roadway on the east side of buildings needs repairing. During the wet season coal cannot be delivered to sheds in its present condition.

Respectfully submitted.

CHAS. HEAL,

Engineer in Charge.

WORKS DEPARTMENT.

SEWER ENGINEER'S REPORT.

SEWER DEPARTMENT,

E. H. KEATING, Esq.,

Toronto, Dec. 31st, 1893.

City Engineer, Toronto:

DEAR SIR,—I beg to submit herewith the following report of this Department for the year ending 31st December, 1893.

During the year 3.32 miles of sewers were constructed, of which 1.10 miles were built by day labor. The following is a detailed statement of the various works:

SEWERS BUILT BY CONTRACT.

9-inch tile pipe sewer.....	4,416 lin. feet.
12 " "	2,019 "
15 " "	1,590 "
18 " "	588 "
2 ft. x 3 ft. brick sewer	537 "
3 ft. 6 in. drain brick sewer	1,079 "
4 ft. drain brick sewer.....	1,165 "
4 ft. 4 in. steel rivetted pipe	363 "
Total.....	11,757 "

SEWERS BUILT BY DAY LABOR.

9-inch tile pipe sewer.....	667 lin. feet.
12 " "	711 "
15 " "	1,446 "
18 " "	883 "
2 ft. drain brick sewer.....	234 "
2 ft. 6 in. drain brick sewer	702 "
3 ft. x 5 ft. brick sewer	119 "
3 ft. x 4 ft. 3 in. brick sewer	292 "
2 ft. 2 in. wooden box	574 "
3 ft. 8 in. "	150 "
20-inch steel rivetted pipe	57 "
Total.....	5,835 "

In connection with the construction of these sewers, 56 manholes and 79 gullies were built.

The following statement shows sewers constructed under contract and by day labor, with cost of same per foot:

SEWERS BUILT BY CONTRACT, 1893.

Street.	From	To	Size.	Description.	Length in feet.	Manholes.	Grates.	P.D. Connect'ns.	Average Depth in feet.	Nature of Soil.	Contract Price.	Total Cost, including Inspection.	Cost per lin. foot.	Inspector.	Contractor.
Wallace av.	McKenzie av.	Grogan's L.	2' x 3' 15"	Brick Pipe	537	5	6	25	11' 0"	Wet sand.	2,612	2,851 49	5 32	R. Kerr	Wm. Jones.
Queen	River Don	DeGrassi	4' x 0"	Brick	1,165	6	1	6	16' 0"	Clay	12,680	13,350 05	5 91	F. J. Carrette	J. H. McKnight.
Clinton	Barton	Yarmouth	15"	Pipe	1,270	5	6	88	11' 6"	"	1,976	2,360 70	1 85	Wm. Hill	John Farley.
Bathurst	O. & Q. Ry.	Con't Home.	9"	"	1,682	3	1	2	6' 0"	Clay and wet sand.	890	1,118 86	65	B. J. Loeman	Smith & Wilson.
Cattle Market Sewer.	Garrison Ck.	New Market	18"	"	588	1	2	1	7' 0"	Clay	830	1,251 21	2 13	Wm. Ireson	A. J. Brown.
Parliament	Extension		52"	Steel pipe.	333	1					2,751 10	1,519 37	4 26	E. How-e	Medler & Arnold.
Exhibition Sewers.			15" 12" 9"	Pipe	2,049 2,734	11	55	80	6' 2"	Clay	2,231	3,965 32	82	A. Mc Cormack.	Burns & McCormack.

* 651 feet weeping tile drains, 3 brick chamber overflows, 1 well mouth.

SEWERS BUILT BY DAY LABOR, 1893.

STREET.	From	To	Size.	Description.	Length in feet.	Manholes.	Guilles.	Pl. Connections.	Average Depth in feet.	Nature of Soil.	Total Cost.	Cost per lin. foot.	Forman.
Simcoe	Re-construction under tracks		3' 0" x 4' 3"	Brick	292	2		12	9' 2"	Clay	5,029 94	17 21	Geo. Carleton.
Bathurst	"	"	3' 0" x 5' 0"	"	119	1					1,877 91	15 78	"
Toronto Ry sewer	Sherbourne	Power House	2' 6"	"	702	3			7' 2"	Running sand	3,000 00	1 27	E. Howse.
Reservoir sewer	"	"	2' 0"	"	231	2			11' 3"	Clay	810 10	3 12	"
Lane E. Portland.	Adelaide	Farley	12"	Pipe	186	1	2	28	10' 3"	"	709 96	1 16	G. Carleton.
Bleecker	Carlton	Wellesley	15"	"	1,116	5		1	16' 0"	Sand	1,109 52	80	Wm. Hill.
Linden	Sherbourne	Huntley	18"	"	583				16' 1"	"	969 58	1 56	"
Isolation Hospital	sewer	"	9"	"	115	1		2	11' 7"	"	689 28	1 69	"
Elliott	Broadview	Hamilton	18"	"	390	1			12' 2"	Clay	595 13	1 95	A. McCormack
Western Yard sewer	"	"	9"	"	252		3		8' 1"	"	221 19	87	Wm. Hill.
Lampart Av.	Crescent Rd	181 feet east	12"	"	225	1		7	9' 10"	Hard pan	216 58	96	B. J. Loeman.
Booth			2' 2"	Box	230								
Logan			2' 2"	"	163								
Morse			2' 2"	"	92								
Carlaw			2' 2"	"	89								
Lako			3' 8"	"	150								
	Extension to Ash bridge's Bay										1,390 00	5 91	Geo. Jones.

• 1 brick head.

† 1 special tank.

The undermentioned work has been done during the year by the foremen on sewer repairs :

Manholes repaired.....	115
New manholes built	131
Gullies repaired.....	45
New gullies built ...	317
Miles of sewers flushed and cleaned	90

The following is a list of the plans made during the year :

Contract plans, sewers	13
Plans for day labor works	16
Working plans	60
Miscellaneous plans ..	225

FLUSHING.

During the year 90 miles of sewers have been flushed and cleaned at a cost of \$5,364.47, or \$59.65 per mile.

CONSTRUCTION AND EXTENSION OF SEWERS.

QUEEN STREET EAST STORM WATER SEWER.

One thousand and eighty-four feet of 3 ft. 6 in. and 1,165 feet of 4 ft. diam. 9 in. brick sewer has been constructed from the river Don to DeGra-si Street, on this street.

QUEEN STREET, BATHURST STREET TO THE GARRISON CREEK.

Nine hundred and eighty feet of 4 ft. and 680 feet of 3 ft. 6 in. diam. 9 in. brick sewer is now under construction between these points.

All the sewers emptying into Ashbridge's Bay have been extended towards the line of proposed channel through same.

EXTENSION TO DEEP WATER.

Parliament Street sewer has been extended to deep water by laying a 52-inch steel plate rivetted pipe from the south end of the present brick sewer 258 feet south to the new Windmill Line.

SIMCOE STREET.

A contract has also been let for the extension of the above street sewer to the face of the crib protection on the south side of Lake Street. The 48-inch steel pipe for same is on the ground ready for laying.

RE-CONSTRUCTION UNDER RAILWAY TRACKS.

Both the Simcoe Street and Bathurst Street sewers have been re-constructed where they cross under the railway tracks on the Esplanade. The former is a 7 ft. x 5 ft. brick, and the latter is a 5 ft. x 3 ft. brick sewer.

ESPLANADE IMPROVEMENTS.

All work in connection with the removal of the Argonaut, R.C.Y.C., Elgie and Noverre's buildings has been completed, and the buildings removed to their present positions on the new Windmill Line. Temporary approaches have been constructed to them.

A very large amount of cribwork for the support of these buildings, as well as for the protection of the south side of Lake Street, has been put in place. The cost of this work was \$59,115.43.

The necessary cribwork for the protection of the south side of Lake Street at John Street has been sunk in place, and the cribwork extended to a junction with the Water Works dock, at a cost of \$6,497.66.

A large quantity of material has already been filled in on what is known as the alternative site, as well as in Lake Street at York Street.

PLUMBING DEPARTMENT.


During the year 2.69 miles of private drains have been constructed made up of 6 in. and 9 in. pipes.

The total amount received during the year for private drains constructed amounts to \$11,266.84; total expenditure, \$12,064.68; refunded on repairs account, \$637.20.


COMPARATIVE STATEMENT OF WORK DONE, ETC., IN 1892 AND 1893.

<i>Permits Issued.</i>		
	1893.	1892.
Plumbing and drainage	483	752
Plumbing only	249	323
Drainage only	214	289
Total.....	<u>946</u>	<u>1,364</u>

DIAGRAM SHEWING THE STRENGTH OF VARIOUS BRANDS OF CEMENTS.




*E. H. Hartung
City Eng.*



1875

DIAGRAM SHEWING WEIGHTS AND SIFTING OF DIFFERENT BRANDS OF CEMENTS.

SIFTING DIAGRAM



WEIGHT DIAGRAM






DIAGRAM SHEWING THE STRENGTH OF VARIOUS BRANDS OF CEMENT

NEAT CEMENT



CEMENT MORTAR 3 to 1




E. H. Kesting
City Eng.

2000


603

60


DIAGRAM SHEWING THE STRENGTH OF VARIOUS BRANDS OF CEMENT.




E. H. Westing
City Eng.



City Engineers Office
Toronto, April-94



E. H. Hartney
Director



Number of Buildings represented in Permits Issued.

Plumbing and drainage	755	1,379
Plumbing only	281	369
Drainage only	295	400
Total	1,331	2,148

Number of Inspections Made.

Plumbing	2,597	2,736
Drainage	776	1,007
Total	3,373	3,743

Number of Inspections Made.

Plumbing	6,131	4,693
Drainage	3,104	4,064
Smoke tests and final inspections	5,370	6,352
Total	14,605	15,109

CEMENT.

During the year the usual tests have been made of cements used in the various City works. The attached diagrams show the results obtained.

Yours truly,

C. L. FELLOWES,

Engineer in Charge of Sewers.

ROADWAY ENGINEER'S REPORT.

ROADWAY DEPARTMENT.

Toronto, Dec. 31st, 1893.

E. H. KEATING, ESQ.,

City Engineer:

DEAR SIR,—In accordance with your instructions I have prepared the following report upon the various works performed under the supervision of the Roadway Branch of the Works Department during the year 1893

The total amount expended on pavements and permanent sidewalks during the past year amounted to \$504,782.71. Of this sum \$392,030.17 was spent in changing the pavements between the street car tracks; \$102,316.50 was paid out for pavements laid upon the local improvement plan, and \$10,436.04 was expended on concrete and stone flag sidewalks.

18.748 miles of new pavements and 2.294 miles of new sidewalks were constructed for the above expenditure, and the following table gives the mileage laid down during the years 1891, 1892 and 1893:

TABLE No. 1.
MILEAGE OF PAVEMENTS.

	1891.	1892.	1893.
Mileage laid	11.090	19.574	18.748

The increased mileage laid in the years 1892-93 was largely composed of permanent pavements laid in conjunction with the change in street car rails by the Toronto Railway Company.

During 1893 there were 45 contracts let and 11 remained over from 1892, making a total of 56, of which 51 have been completed, leaving only 5 to be carried out during the coming year.

In addition to the contracts already mentioned there were 21 private contracts and day labor works which were performed under the direction of this Department, and the following Table No. 2 shows the class of pavement, of which the various contracts consisted, making in all 74 different pieces of work which required the attention of this Department.

TABLE No. 2.

CLASS OF PAVEMENT.	Number of Works.
Cedar block	20
Asphalt.....	17
Concrete sidewalks.....	18
Macadam	1
Stone setts	10
Brick on concrete	7
Stone flag sidewalks	1
Total.....	74

In order to perform the works enumerated in the above table it was found necessary to prepare 126 plans, 321 estimates, and in addition 702 letters were received and attended to.

A comparison of the various works executed in 1890-91, 1892-93, may be of interest as showing the variation in the class of pavements now being laid in the City, and in order to do so I have had the following table prepared :

TABLE No. 3.

MILEAGE OF DIFFERENT CLASSES OF PAVEMENTS LAID DURING 1890, 1891, 1892 AND 1893.

CLASS OF PAVEMENT.	1890.	1891.	1892.	1893.
Asphalt	1.73	1.635	6.216	5.607
Cedar block on sand and plank foundations.....	15.51	9.186	3.349	3.249
Macadam		0.123	0.494	
Cobble	0.10	0.069	0.366	
Tamarac on concrete	0.192	0.077		
Cedar block on concrete			8.416	2.185
Stone setts on concrete			0.705	3.743
Scoria setts on concrete	0.138		0.028	
Brick on concrete				3.964
Total of Pavements.....	17.670	11.090	19.574	18.748
Concrete sidewalks	1.426	1.930	1.508	2.259
Stone flag sidewalks	1.273	0.398	0.104	0.035
Total of Sidewalks	2.699	2.328	1.612	2.294

From the foregoing table it will be seen that the mileage of cedar block pavements constructed has fallen from 15.51 miles in 1890 to 3.249 miles in 1893, whilst the better classes of pavements have largely increased. The greatest proportion of this improved work was occasioned by the necessity to construct permanent pavements in conjunction with the new tracks laid by the Toronto Railway Company; but at the same time there has been an increased demand for improved roadways on residential streets and a desire to replace the old cedar block roadways with the better classes of pavements, which should be encouraged in every possible manner, not only for the improved appearance it will give the City, but from an economical point of view, as the Street Commissioner's Department has to expend large sums annually to repair and keep clean these dilapidated roadways, which nothing short of re-paving will ever make presentable, and wherever a new pavement is constructed it means an annual saving for repairs and cleaning of an amount of money proportionate to the length of pavement constructed.

I have had a list made out of all roadways constructed upon the

local improvement system, the life of which has expired, most of which require renewal. In the majority of cases these roadways are full of ruts, and holes, the blocks being completely destroyed, so that a new pavement is absolutely necessary, and some action will have to be taken to keep them passable.

TABLE No. 4.

TABLE OF CEDAR BLOCK PAVEMENTS FOR WHICH THE TIME OF PAYMENT HAS EXPIRED OR IS ABOUT TO EXPIRE.

STREET.	From	To	Date When Laid.	Date of Expiry.
D'Arcy	Beverley	McCaul	1881	1891
St. Patrick	"	"	1881	1891
"	"	Huron	1881	1891
Selby	Huntley	Sherbourne	1881	1891
Wellesley Pl.	Wellesley	A lane	1881	1891
Wellesley	Sherbourne	Parliament	1881	1891
Argyle	Dundas	Gladstone	1882	1892
Arthur	Bathurst	Lumley	1882	1892
Baldwin	Beverley	Huron	1882	1892
"	Spadina	"	1882	1892
Berkeley	Gerrard	Carlton	1882	1891
Beaconsfield	Queen	Saurin	1882	1892
Brookfield	"	Maple	1882	1892
Beverley	"	College	1882	1892
Bleeker	Carlton	Howard	1882	1892
Brunswick	College	Butler	1882	1892
Bellevue	"	Bellevue Pl	1882	1892
Brock	King	Front	1882	1892
Cecil	Beverley	Spadina	1882	1892
College	"	"	1882	1892
Dovercourt Rd.	Dundas	Argyle	1882	1892
"	Queen	"	1882	1892
D'Arcy	Beverley	Spadina	1882	1892
Huntley	Bloor	Earl	1882	1892
Howard	Bleeker	Sherbourne	1882	1892
Henry	Baldwin	Cecil	1882	1892
Harbord	St. George	Huron	1882	1892
Henry	College	Cecil	1882	1892
King	Strachan	Railway crossing	1882	1891
Lumley (now Euclid) ..	College	Robinson	1882	1892
Lisgar	Queen	Saurin	1882	1892
McCaul	Grange Rd	Anderson	1882	1887
Murray	Caer-Howell	North end	1882	1892
Nassau	Spadina	Lippincott	1882	1892
Oxford	"	Grosvenor (now Augusta Av.)	1882	1892
Orde	College Av.	West end	1882	1892
Parliament	Queen	Gerrard	1882	1892
Prospect	Rose	Parliament	1882	1891
Rose	Winchester	Wellesley	1882	1891

TABLE NO. 4—Continued.

STREET.	From	To	Date When Laid.	Date of Expiry.
Rose	Wellesley	Howard	1882	1892
St. Patrick	Huron	Spadina	1882	1892
Sullivan	Beverley	"	1882	1892
Berkeley	Wilton	Gerrard	1883	1892
Brock	King	Queen	1883	1894
Buchanan	Yonge	Terauley	1883	1892
Bellwoods	Queen	Conway (now Mans- field)	1883	1892
Charles	Church	Jarvis	1883	1892
Cameron	Queen	Bend	1883	1892
Carlton	Ontario	Easterly	1883	1892
Cameron Pl.	Cameron	Vanauley	1883	1894
Clarence Sq.	"	"	1883	1894
Dorset	King	Wellington	1883	1894
Dundas	Queen	Bend	1883	1892
Foxley	Dundas	Dovercourt	1883	1892
Gladstone	Queen	Dundas	1883	1892
Howard	Parliament	Bleeker	1883	1892
High (now Grange Av.)	Spadina	Esther	1883	1892
Huron	College	Sussex	1883	1892
King	River Don	Strachan	1883	1894
Locust (now Gilder- sleeve Av.)	Sumach	Easterly	1883	1894
McCauley	Anderson	College	1883	1894
"	Queen	Grange Rd.	1883	1894
Maple (now Humbert)	Dundas	Dovercourt	1883	1894
Northcote	Queen	Saurin	1883	1894
Queen	Don River	Railway crossing...	1883	1894
Ross	Cecil	College	1883	1894
Russell	St. George	Spadina	1883	1892
Sumach	Carlton	Gerrard	1883	1892
"	"	Winchester	1883	1894
St. Mary	North	Queen's Park	1883	1894
Saurin	Northcote	Lisgar	1883	1894
Woodsley	Esther	Bathurst	1883	1892
Winchester	Ontario	Parliament	1883	1894
Alexander	Church	North Mutual	1884	1894
College	Spadina	Bathurst	1884	1894
Conway (now Mans- field)	Bellwoods	Clinton	1884	1894
Division	Spadina	Huron	1884	1894
Dovercourt Rd.	Dundas	College	1884	1894
Draper	Front	Wellington Pl.	1884	1894
Fenning	Queen	Maple (now Hum- bert)	1884	1894
Nassau	Lippincott	Bathurst	1884	1894
Peel	Gladstone	Dufferin	1884	1894
Robert	College	Bloor	1884	1894
Stewart	Portland	Bathurst	1884	1894
Spadina	Queen	College	1884	1894
Wellesley	Parliament	Sackville	1884	1894

In connection with the above I have prepared, in tabulated form, the approximate cost of the various classes of pavements now laid in the City of Toronto, both with and without stone kerbing. The width of the roadway taken was 24 feet, that being the usual width for residential streets, admitting the construction of a 6-ft. sidewalk and a boulevard 15 ft. wide on each side of the roadway.

TABLE No. 5.

SHOWING COST PER SQUARE YARD OF DIFFERENT CLASSES OF PAVEMENT.

No.	DESCRIPTION OF PAVEMENT.	Cost per Sq. Yard.
1	Heavy asphalt, 6-in. concrete, 2½-in. asphalt	\$ c.
2	Light asphalt, 4-in. concrete, 2-in. asphalt	2 60
3	Vitrified brick on 4-in. concrete	2 25
4	Cedar block on 6-in. concrete	1 50
5	Cedar blocks on 6-in. sand	75
6	Granite setts on 6-in. concrete	3 85
7	Scoria blocks on 6 in. concrete	4 00
8	Cedar blocks on 2 layers of 1-in. boards with tar composition ..	1 30

TABLE No. 6.

SHOWING COST PER FOOT FRONTAGE OF DIFFERENT CLASSES OF PAVEMENT, WITH KERBING, FOR A 24-FOOT. ROADWAY.

No.	DESCRIPTION OF PAVEMENT.	Class of Kerbing.	Cost per Lineal Foot.	Annual Cost per Foot Frontage.	No. of Years.
			\$ c.	c.	
1	Heavy asphalt, 6-in. concrete, 2½-in. asphalt	4-in. stone.	4 66	57 ⁵ / ₁₀	10
2	Light asphalt, 4-in. concrete, 2-in. asphalt	"	4 00	49 ³ / ₁₀	10
3	Vitrified brick on 4-in. concrete	"	4 20	51 ⁸ / ₁₀	10
4	Cedar block on 6-in. concrete	"	3 08	45 ⁵ / ₁₀	8
5	Cedar block on 6-in. sand	Wooden	1 25	28 ¹ / ₁₀	5
6	Granite setts on 6-in. concrete	4-in. stone.	6 40	78 ⁹ / ₁₀	10
7	Scoria blocks on 6-in. concrete	"	6 60	81 ⁴ / ₁₀	10
8	Cedar blocks on 2 layers of 1-in. boards, with tar composition	Wooden	2 06	30 ⁹ / ₁₀	8
9	Cedar blocks on 2 layers of 1-in. boards, with tar composition	4-in. stone.	2 78	41 ³ / ₁₀	8

TABLE No. 7.
SHOWING COST PER FOOT FRONTAGE OF DIFFERENT CLASSES OF PAVEMENTS, NOT
INCLUDING KERBING, FOR A 24-FOOT ROADWAY.

No.	DESCRIPTION OF PAVEMENT.	Cost per Lin. Foot Frontage.
1	Heavy asphalt, 6-in. concrete, 2½-in. asphalt	8 c.
2	Light asphalt, 4-in. concrete, 2-in. asphalt	3 80
3	Vitrified brick on 4-in. concrete.....	3 30
4	Cedar block on 6-in. concrete	2 20
5	Cedar block on 6-in. sand	1 10
6	Granite setts on 6-in. concrete	5 50
7	Scoria blocks on 6-in. concrete	5 70
8	Cedar block on 2 layers of 1-in. boards, with tar composition....	1 90

Work was commenced in 1890 on April 11th, in 1891 on April 6th, in 1892 on April 11th, and in 1893 on April 13th, showing a variation of only a week between the earliest and latest date.

In connection with the commencement of work, it is interesting to note the variation of date of the last snowfall during the past four years, which I obtained from Mr. Stupart, of the Toronto Observatory :

LAST STORM.		LAST MEASURABLE SNOW.		LAST FLAKES.
Date.	Quantity.	Date.	Quantity.	Date.
1890. March 28th	Inches. 7.5	April 10th	Inches. 0.1	April 10th.
1891. March 21st	3 0	May 5th	0.3	May 5th.
1892. February 14th...	4.0	April 9th	0.2	April 10th.
1893. April 15th	5.5	April 15th	5.5	April 20th.

TRACK ALLOWANCE.

Owing to a dispute arising between the Toronto Railway Co. and the City as to the meaning of the term "permanent pavement," in the agreement between the City and the Company, the work of changing the old flat rail to the girder rail was not commenced until the 16th day of August. This delay necessitated shortening the time allowance given the contractors on the various contracts, and the work had to be pushed along as rapidly as the contractors and Toronto Railway Company were capable of performing it. The experience gained during the previous summer was of great advantage to both parties, who had their material and methods of working so arranged that there were none of the annoying delays which caused so much friction and gave rise to so many disputes between the Toronto Railway Co. and the contractors during the season of 1892.

The following table shows the streets upon which track allowances were changed:

TABLE No. 8.

STREETS UPON WHICH THE TRACK ALLOWANCE PAVEMENTS HAVE BEEN CHANGED IN 1893.

STREET.	From	To	Length.
Dundas	Queen	Lansdowne	6,935 feet double track.
Winchester	Parliament	Sumach	895 " "
College	Yonge	Dufferin	606 " single track.
Gerrard	Parliament	River	13,508 " double track
Carlton	Yonge	Parliament	2,102 " "
Parliament	Queen	Winchester	4,072 " "
Queen	Yonge	River	3,836 " "
Front	Simcoe	Sherbourne	6,215 " "
York	Front	Queen	5,287 " "
Bathurst	King	Harbord	2,169 " "
Yonge	Front	King	6,614 " "
Bloor	Yonge	Spadina	790 " "
Broadview	Gerrard	Queen	4,658 " "
Church	Front	Bloor	2,444 " "
Frederick	"	King	8,536 " "
George	"	"	274 " "
			274 " "
Total.....			26.1 miles single track.

In addition to the above the following lengths of new pavements and tracks were laid:

STREET.	From	To	Length.
College	Dufferin	Lansdowne	2,059 feet double track.
Lansdowne	College	Dundas	370 " "
Dundas	Sorauren	Bloor	2,796 " "
High Park Av.	Dundas	High Park	3,111 " "
Howard Park Av.	Dundas	High Park	3,111 " "
Gerrard	River	Pape	4,910 " "
Total			5 miles single track.

From the above table it will be seen that the mileage of street car tracks taken up and re-laid with the girder rail was 26.1 miles of single track, and in addition 5 miles of new track were laid, leaving 17.35 miles yet to be changed. Of this last amount 11.55 miles have to be altered at the expense of the City, and 5.80 miles by the Toronto Railway Co. This last mentioned mileage has to be laid without any expense to the City, but under the supervision of the Engineer.

No material changes were made in the method of paying the track allowance or laying the rails from that given in last year's report.

A slight alteration, however, was made by the Railway Co. in the size of the rail base, which is now rolled to 5 inches instead of $4\frac{1}{2}$ inches as previously laid. This makes an alteration in the weight of the rail, which now runs about 73 lbs. to the yard, and gives a better bearing upon the concrete base.

The following quantities and weights of material are required to build one mile of single track of street railway in this City, exclusive of wiring and poles:

TABLE No. 9.

114.714 tons of 73-lb. rails per mile single track.
5.85 " fish-plates, 17 lbs. per pair single track.
1,800 cedar ties single track.
1 ton of spikes, $\frac{3}{4}$ lb. each single track.
1 " bolts and nuts, 1 lb. each single track.


Those portions of the roadway outside the car tracks, as well as the toothing outside the outer rails, were re-paved by day labor, it being found more convenient and economical to carry out the work in this manner than to include it with the work let by contract.

In order to give some idea of the number of men employed and the time occupied to carry out the various works, I have compiled the following table, which shows the number of men, carts and teams employed upon the various works, and the actual number of working days taken to complete each work :

TABLE No. 10.

77-78

STREET.	From	To	Total Number of Men.	Total Number of Carts.	Total Number of Teams.	Total Time.	Actual Number of Working Days.	Average Number of Men per Day.	Average Number of Carts per Day.	Average Number of Teams per Day.	Width of Pavement.	Length of Street.	Average of Lineal Feet of Roadway per Day.	CLASS OF PAVEMENT.
Richmond	Victoria	Bay	860	123	29	21	40.95	5.86	feet.	feet.	feet.	Asphalt.
Earl	Sherbourne	Western terminus	284	15	84	30	21	13.52	0.71	4.00	20	634	30	"
Mum's Lane	Wellington	218 feet north	125	14	8	13	8	15.62	1.75	1.00	18	218	27	"
Czar	Yonge	North	384	46	42	37	31	12.39	1.48	1.35	20	666	21	"
Lane around old Post Office	Office		196	5	19	22	18	10.89	0.27	1.05	8 to 12	265	14	"
Linden	Sherbourne	Huntley	322	1	60	19	12	26.83	0.08	5.00	22	585	48	"
Royce	Symington	C. P. Ry.	564	183	71	61	9.25	3.00	33	1,575	25	Cedar on gravel.
Perth	Bloor	Royce	550	79	94	66	8.33	1.20	24	3,193	48	"
Churchill	Terminus of pavement	136 feet east	43	2	13	11	9	4.78	0.22	1.44	18	146	16	"
Shaw	College	Bloor	728	126	100	61	51	14.27	2.47	1.96	24	2,815	55	"
Northumberland	Ossington	Preston	66	40	6	5	13.20	8.00	21	262	52	"
Olive	Bathurst	Palmerston	108	65	10	8	13.50	8.12	24	596	74	"
Huron	Phoebe	Grange	175	20	71	28	22	7.95	0.90	3.23	24	602	27	"
Euclid Place	Euclid Ave.	Eastern terminus	30	14	9	8	3.75	1.75	9	160	20	"
Mansfield	Manning	Clinton	80	49	26	18	4.44	2.72	24	293	16	"
"	Bellwoods	Grace	69	40	9	8	8.62	5.00	24	233	29	"
Victoria Crescent	Dunn	Jameson	229	10	65	27	24	9.54	.41	2.71	24	751	31	Cedar on plank, with tar filling.
Bathurst	King	Queen	338	48	110	18	16	21.12	3.00	6.87	16½	1,175	73	Cedar on concrete.
"	Queen	Harbord	1,513	66	281	60	51	29.66	1.30	5.51	16½	5,357	105	Brick on concrete.
Bloor	Yonge	Spadina	2,623	174	76	65	40.35	2.67	16½	4,658	71	Stone on concrete.
Broadview	Queen	Gerrard	573	154	27	24	23.87	6.42	16½	2,509	104	Cedar on concrete.
Gerrard	River	Pape	1,239	417	49	41	30.22	16.17	16½	4,910	119	"
"	"	Parliament	637	11	194	26	23	27.70	0.48	8.43	16½	2,102	91	"
Parliament	Queen	Gerrard	1,417	120	36	31	45.71	3.87	16½	2,490	80	Asphalt.
"	Carlton	"	421	108	16	14	30.07	7.71	16½	880	63	"
"	"	Winchester	283	96	17	15	18.87	6.40	16½	466	31	"
Winchester	Parliament	Sunnach	1,384	53	303	36	30	46.26	1.76	10.10	34	1,512	50	Asphalt. Street car track and local improvement.
Carlton	"	Yonge	1,680	2	330	39	24	70.00	0.08	13.75	16½	4,072	169	"
College	Yonge	McCaul	1,138	79	62	39	34	33.47	2.32	1.82	16½	2,806	82	"
"	Bathurst	"	1,617	15	191	36	31	52.16	0.48	6.16	16½	3,933	126	"
"	"	Clinton	671	46	25	45	40	16.77	1.15	0.62	16½	1,693	42	Brick.
"	Concord	"	691	58	9	42	34	20.32	1.70	0.26	16½	2,680	78	"
"	"	Dufferin	679	89	174	60	48	14.14	1.85	3.62	16½	2,377	50	"
Jameson	Dundas	College	725	28	48	43	16.86	0.65	16½	2,499	58	"
College	Jameson	Dufferin	"
York	Queen	Front	1,412	67	102	31	27	52.30	2.48	3.77	16½	2,066	76	Asphalt.
Front	Church	Simcoe	1,867	166	79	66	58	32.19	2.80	1.36	16½	3,215	55	Stone. Street car track.
"	"	Frederick	739	65	104	41	32	23.09	2.03	3.25	16½	1,594	49	"
Church	Front	Queen	884	42	13	42	36	24.55	1.17	.36	16½	1,567	43	Stone on concrete.
"	Queen	Bloor	5,993	21	382	83	71	84.41	.30	5.38	16½	6,656	93	"
Queen East	Yonge	River	3,101	14	236	30	26	119.27	0.54	9.08	16½	6,215	239	Asphalt on concrete.
Yonge	Front	King	198	8	12	32	21	9.43	.38	.57	16½	792	37	Stone on concrete.
Howard Park	Roncesvalles	Dundas	218	21	17	15	14.53	1.40	16½	842	40	Cedar on concrete.
High Park	"	High Park	1,035	332	81	70	14.79	4.74	40	2,269	32	" Street car track and local improvement.
Dundas	Queen	Arthur	952	41	27	20	47.60	2.05	16½	1,937	96	Asphalt on concrete.
"	Arthur	Jameson	1,250	102	445	45	34	36.76	3.00	13.09	16½	4,951	145	Brick on concrete.
"	Sorauren	Bloor	1,312	378	83	69	19.01	5.48	42	2,796	40	Cedar on concrete. Street car track and local improvement.
Total			41,407	1,191	5,976	1,750	1,434	233.31	35.11	202.95	94,865	2,910	



The figures shown in the above table are for men and teams employed in excavating and re-paving the roadways indicated, and are exclusive of all men employed by the Toronto Railway Co. to lay track. For this latter purpose an average of 41 men per day and 2 foremen were employed. The most rapid track-laying was when 1¼ miles of track were laid in one day, and shows what can be effected by proper organization and good management.

STONE SETT PAVEMENTS.

Whilst re-laying the track allowances, 3.743 miles of stone and granite sett pavements were taken up and the blocks re-cut and then re-laid upon a concrete foundation. The contractors were allowed to use all the stone within the track allowance (16 ft. 6 in.), which upon being re-cut was found to be fit to re-lay on the new concrete foundation. The majority of these stones were from 7 to 8 inches in depth, and had to be cut so as not to exceed from 5½ to 6 inches in depth. Where additional stone was required the contractor had to supply it at his own expense. The cost of this work averaged \$1.56½ per sq. yard, including the concrete foundations. This price was considerably below my estimate for the work, and I do not think that we are likely to have such cheap work in future, as the contractors claim they lost money by under-estimating the cost of re-cutting. I think that this reduction in the size of the stone will improve the wearing qualities of the pavement, causing it to wear more evenly than under the old system. In New York it was found that stone blocks varying in height from 7 to 8 inches were not at all satisfactory, the wear being very uneven. In London and Liverpool, on the other hand, which are probably the best paved cities in the world, a variation of only ¼ inch in height is allowed. This of necessity adds to the cost, but is more than counterbalanced by the increased life of the pavement.

BROKEN STONE ROADWAYS.

The only new roadway of this class constructed during the past year was Centre Road or South Drive, Rosedale.

The surface of the ground was excavated to a depth of 11 or 12 inches, and thoroughly rolled with a 10-ton roller until a compact sub-grade was obtained, upon which a layer of large stones was placed on end by hand, and the interstices filled with small pieces of granite; the whole was then rolled until the stone formed a true sur-

face. Upon this a layer of broken granite was laid and rolled, the surface and binder being composed of fine granite screenings. The roadway was rolled longitudinally, beginning at the kerb, and the final rolling being upon the crown of the roadway. This rolling was continued, and the roadway thoroughly sprinkled with water until no impression could be made with a horse roller, 3 ft. 6 in. in diameter and 4 ft. 6 in. in width, loaded to weigh 10 tons, and giving a pressure of 433 lbs. per lineal inch of roller. No loam or sand was allowed to be mixed with the stone, which was clean and broken to pass through a $1\frac{1}{2}$ -inch ring. It was necessary to use a horse roller for this work, owing to the fact that a steam roller of sufficient weight could not be obtained in this City.

When completed, the residents expressed themselves as well satisfied with the roadway, which presents a neat and even surface, and well adapted for roadways where there is only light travel. The cost is greater per square yard than cedar block paving, and the disadvantages are chiefly that repairs must be made annually, and that in wet weather the granite grinds into mud and is dusty in summer. On the other hand, the absence of noise from passing vehicles, and the good footing afforded to horses, makes it a desirable class of roadway in residential streets, especially where the houses are built at some distance back from the roadway so that the residents are not annoyed by the dust.

BRICK PAVEMENTS.

The first brick pavements laid in this City were constructed on Dundas, Bathurst and College Streets, between the street car rails. In this position they will be subjected to the most severe test that any pavement can receive, the gauge of the street car tracks being 4 ft. 10 $\frac{1}{2}$ in., or almost identically the same as the width between the wheels of carriages and wagons. That portion of roadway between the rails is used to a greater extent by the drivers of vehicles than any other part of the roadway, advantage being taken of the smooth surface offered to the wheels by the head of the rails. It was anticipated at one time that when the electric cars displaced the horse car service vehicles would be compelled to use the sides of the roadway in preference to that portion on which the rails are laid. Such, however, has not turned out to be the case, as the drivers of heavy wagons still show a preference for the car tracks. The frequent necessity of turning out to avoid the street cars causes that portion of pavement



GRADING BATHURST STREET.

nearest the rail to be ground and chipped and will eventually wear into a rut. In order to test the comparative strength of brick and scoria to resist this rutting process, Dundas Street and a portion of College Street were laid with only brick inside the rails, whilst the remaining portion of College Street, from Dundas to Bathurst, was laid with a single row of scoria blocks on the inner side of each rail, set so that the chamfer of the block was at the same elevation as the lip of the rail; this left the head of the block the same height as the head of the rail, and gives a smooth, hard surface for the wheels of vehicles. Up to the present time there has been no sign of wear on either. These brick pavements were constructed by placing the bricks on edge on a sand cushion laid upon a concrete foundation. They were thoroughly pounded with wooden rammers to a firm bearing, and the spaces between the bricks were then filled with a grout of Portland cement and sand on Dundas Street and on College Street between Lansdowne and Dufferin. On that part of Bathurst Street between College and Queen, and on College between Bathurst and Dufferin, a paving pitch filling was used. One reason for adopting the pitch filling for these latter streets in preference to Portland cement grout was owing to the difficulty of keeping vehicles from being driven over the unfinished roadway. Where Portland cement is used to grout the bricks it is absolutely necessary, in order to secure a good bond, to prevent travel of any kind passing over the surface of the pavement for at least five or six days.

I regret that part of the Bathurst and College Street work was laid so late in the season, and I expect that it will be necessary to re-lay some portions of these works. The contractors have, however, to maintain this work in perfect order for a space of five years from date of completion, and any defects in the pavements consequent upon its construction in cold weather will show themselves long before that time has expired, and have to be made good by the contractors at their own expense.

The bricks used in these pavements were all imported from the United States, there being none manufactured in Canada which came up to the requirements of the specifications. It is unfortunate that the home manufacturers have not yet been successful in producing a first-class paving brick suitable for use in this City, as I believe the demand for this class of pavement will increase yearly, owing to the good foothold it affords to horses, the ease with which it can be

cleaned and repaired and its non-absorbent qualities, making it preferable to either cedar block or broken stone.

In order to ascertain the relative merits of the various bricks, they were subjected to tests for absorption, abrasion and the specific gravity was taken according to a formula inserted in the specifications. The specific gravity test was adopted for the purpose of ascertaining the homogeneity of the sample under examination, as this indicates at once bricks in which there were cavities or cracks not appearing on the surface. In addition to this some tests for transverse strength were made at the School of Practical Science. The term "vitrified brick," in connection with this class of paving material, I consider a misnomer. A really vitrified brick—that is, one like glass—would be too brittle for paving purposes. What is required is a tempered or annealed brick, one which has been almost but not quite fused in the kiln and then gradually cooled so as to toughen or anneal it, makes a more lasting pavement, and is not so liable to fracture under the calks of horses' shoes.

The absorption tests were conducted as follows :

The samples to be tested were first thoroughly dried by placing them in an oven and keeping them at a temperature of 212 degrees Fahrenheit for a length of time dependent upon the size of the piece under examination. The brick or portions of brick were then weighed and afterwards immersed in water for 72 consecutive hours, after which they were taken out and the surface water carefully removed, the specimen being again weighed and the percentage of absorption calculated.

For the abrasion test the bricks were first weighed and measured, then placed in a foundry rattler with 200 lbs. of foundry shot. The rattler was revolved at a rate of 30 revolutions per minute for 2,000 revolutions, when the bricks were taken out and re-weighed, and the resulting loss of weight calculated as well as the loss in cubic inches for every square inch of surface.

The specific gravity was determined by the following formula: specific gravity = $\frac{W}{X - Y}$ where W = weight of specimen free from moisture before immersion, and X = weight of same in air after 72 hours' soaking, and Y = weight of same in water.

The following table shows the results of the various tests made :




LAYING CONCRETE FOUNDATION FOR BRICK PAVEMENT ON BATHURST STREET.



TABLE No. 11.—BRICK TESTS.


85 86

No. of Specimen.	Specific Gravity.	ABRASION.				ABSORPTION.				REMARKS.
		Original Weight.	Weight after 2,000 Revolutions, at 30 per Minute.	Percentage of Loss by Weight.	Percentage of Loss per Square Inch of Surface.	Weight Before Immersion.	Weight After Immersion.	Percentage of Increase.	Length of Time Immersed.	
		lbs.	lbs.	lbs.	cub. ins.	lbs.	lbs.	lbs.	days.	
1.....	2.46	39	33	15.4	0.08	24.7	25.22	2.10	3	6 bricks, Coleman Hamilton Co., Ohio, from Clark & Connolly's work on College St.
2.....	2.54	48	42	12.5	0.084	30.333	31.998	5.47	3	Mimico brick, average of 6 bricks.
3.....	2.50	48	34.5	28.1	3	" " " "
4.....	1.90	26.25	29.42	12.09	3	Canadian re-pressed brick, maker unknown.
5.....	1.95	20.86	22.65	8.58	3	" " " "
6.....	2.37	20.75	17.75	14.40	3	3 bricks from Mr. Farquhar (New York brick).
7.....	2.29	13.82	10.24	25.90	3	2 " E. B. Morse (Ohio brick).
8.....	2.41	7.12	6.65	6.60	.051	7.06	7.12	0.87	3	Canton shale, Ohio, average from 6 bricks.
9.....	13.88	12.75	8.13	2 bricks from E. B. Morse (Ohio brick).
10.....	13.72	12.06	12.09	2 re-pressed bricks from E. B. Morse (Ohio brick).
11.....	2.34	13.31	11.81	11.30	2 bricks from Knowlton (Penn.).
12.....	2.34	10.62	8.75	17.60	" " " " smaller in size than No. 10
12a.....	2.40	7.31	6.43	12.03	A shale brick from Ohio (Farquhar).
12b.....	2.30	6.25	5.50	12.00	4.90	5.00	2.00	4	Massilon Brick Co. (a fire-clay, not vitrified).
12c.....	2.23	6.75	6.06	10.23	Well vitrified, same maker as No. 12a.
13.....	2.23	6.75	5.81	13.92	" " " "
14.....	2.38	7.45	6.59	11.54	6.16	6.19	0.48	3	Mr. Farquhar (Ohio brick).
15.....	2.40	6.95	6.58	5.22	Iron rock, Royal Brick Co., Ohio.
16.....	2.47	7.59	7.14	5.92	Cleveland (edges on this brick bevelled).
17.....	2.24	41.34	38.34	7.26	.061	6.45	6.64	2.90	3	Average of 6 bricks, Massilon Brick Co.
18.....	2.22	39.90	35.40	11.30	.069	6.469	6.625	2.35	3	" " " "
19.....	2.22	13.75	12.75	7.27	2.40	One of these bricks had a flaw. They were taken off College Street. Massilon Brick Co.
20.....	2.24	6.92	6.62	4.33	This was a picked specimen, Massilon Brick Co.
21.....	62	59.75	0.044	This test was made on 4 scoria blocks. After an additional 2,000 revolutions, or 4,000 in all, they weighed 59 lbs., being a total loss of 3 lbs., or .0484 p. c.
22.....	65	64.25	0.011	Test made on 4 red granite setts. After an additional 2,000 revolutions the 4 weighed 63.50 lbs., or .023 p. c.





LAYING BRICK PAVEMENT ON BATHURST STREET.



Bricks from No. 1 sample were put in the rattler with grey granite setts, and given 2,000 revolutions, with a resultant loss on granite of 2.12 per cent. of weight, and on the brick of 11.2 per cent. Samples of No. 1, showing grey fracture, and No. 1, showing light yellow fracture, were also tested together, and the grey lost 14.8 per cent., or 0.1070 per square inch of surface, whilst the yellow lost 15.4 per cent. of weight, or 0.1113 per square inch of surface, showing practically no difference in this test.

No. 16 was used on College Street by contractor VanVlack, between Dufferin and Clinton Streets.

The Canton shale was used by Messrs. Shannon & Whillans, on College and Dundas, and Bathurst Street was paved by Messrs. McKnight & Co. with bricks from Canton, Ohio.

No. 1 were used on College Street between Lansdowne Avenue and Dufferin, and on Lansdowne Avenue between Dundas and College, by Messrs. Clark & Connolly.

The test for transverse strength was made by placing the bricks on edge upon bearings 6 inches apart and then applying a load half-way between supports.

The modulus of rupture was then determined by the usual formula for rectangular solid cross sections, viz.:

$$f = \frac{3 w l}{b h^2}$$

Where w is the breaking load, $l = \frac{1}{2}$ the span, b = horizontal width, and h = vertical depth.

Samples of brick No. 1 were tested in the above manner with the following results:

Sample No. 1 (a).....	$f = 1902$
" (b).....	$f = 2270$
" (c).....	$f = 1025$
" (d).....	$f = 2869$
Sample No. 2, Mimico brick.....	$f = 1474$
Sample No. 13, Ohio brick, (a).....	$f = 1748$
" " (b).....	$f = 2950$

LOCAL IMPROVEMENTS.

The works performed under the local improvement system, together with the amount expended upon them, their mileage and the name of contractor doing the work, will be found in Table No. 14 forming part of this report.

In connection with the local improvement work there has been a marked change in the demand for sidewalks under this system. Whilst in 1891 there were 23 contracts carried out and assessed against the various properties benefited thereby, in 1892 there were only 7 contracts let by the City, and 10 pieces of sidewalk were laid by private contract; while in 1893 there were 3 contracts for stone and concrete sidewalks let by the City and 16 private contracts. These private contracts are carried out under the supervision and inspection of this Department, and the property owner before whose property the sidewalk is laid pays all charges for inspection, and the contractor is paid by the property owner personally upon certificate being issued from this office that the work has been carried out in accordance with the City specifications. This plan has many advantages to commend it, as it saves the cost of making assessments, issuing debentures, and collecting the taxes thereon. Whilst the property owner gets the work done quite as cheaply as under City contract, the cost of inspection is, however, somewhat higher than where a large area of sidewalk is laid under the local improvement plan.

The following table shows the various classes of roadways in the City of Toronto from 1881 to 1893:

TABLE No. 12.

SHOWING THE DIFFERENT CLASSES OF ROADWAYS AND MILEAGE OF THE SAME, FROM 1881 TO 1893.

YEAR.	Cedar Block.	Stone and Scoria.	Asphalt.	Wood on Concrete.	Macadam.	Unpaved.	Cedar with Asphalt on Track Allowance.	Cedar Block with Brick on Track Allowance.	Macadam with Stone Setts on Track Allowance.	Total Mileage.
1881	3.51	0.03			50.92	62.39				116.85
1882	13.41	0.03			48.28	55.13				116.85
1883	26.39	0.03			54.97	54.97				115.37
1884	33.76	0.25			52.32	76.77				163.10
1885	33.81	0.25			50.17	75.98				165.24
1886	13.99	0.36			47.36	72.18				168.89
1887	61.11	0.33	0.07		45.14	59.21				168.89
1888	79.59	0.36	0.25		42.76	49.87				172.79
1889	92.39	0.36	3.36		38.65	107.43				242.19
1890	103.57	0.36	5.08		36.63	90.53				242.19
1891	115.83	0.59	6.66	0.49	35.39	89.44				250.40
1892	116.86	0.65	10.49	0.49	36.98	84.89	2.35			252.71
1893	112.19	0.79	11.28	0.49	34.98	82.05	4.06	3.97	0.51	253.35

In addition to the roadways included in the above table there are about 83 miles of lanes, of which only 2.74 miles are paved. The property owners abutting these lanes should be urged to have them paved as rapidly as possible, especially in the central and crowded part of the City.

Where concrete foundations have been laid under the roadways the sewers have been previously examined, and the water, gas and electrical connections put in thorough order. The property owners were previously notified to have all their private drain connections made, so that there should be no possible disturbance of the pavement after it is once down. Unfortunately water pipes will burst and gas pipes leak, and in some cases it has been necessary to cut through the new pavements to make repairs. Although, in justice to the companies who have the right to tear up the City pavements, I must say that every precaution is taken to insure the material excavated being properly replaced and the pavement being restored to its original condition, yet there is always a certain amount of work caused by these disturbances which has to be done at the City's expense, and I would most respectfully suggest that in future when any company desires to obtain a franchise which requires openings or excavations in the public thoroughfares, it should be drawn up in such a manner that all repairs shall be made under the City Engineer's orders, and the cost paid by the corporation enjoying such privilege.

TRINIDAD ASPHALT PAVEMENTS.

Owing to the rapid increase and growing demand for Trinidad asphalt pavements in this City, and the difficulty of obtaining reliable information as to the effect of weather and climate upon the different kinds of asphalt laid, and at the same time with a view of discovering why some of the asphalt pavements already laid were showing signs of cracking and disintegration under travel, I considered it advisable to have a continuous record kept of the asphalts and residuum oils used in the manufacture of the different asphalt pavements. Accordingly from time to time samples of the refined asphalt were taken from the stock on hand at the works of the various asphalt companies. Samples of their oils were also taken whenever new consignments were received. These samples of oils were carefully analyzed and examined for paraffines and other substances likely to be injurious to the pavement, also to ascertain their susceptibility to changes of tem-

REFINED ASPHALT.	ASPH. CEMENT.		RESIDUUM OIL.				SURFACE MIXTURE.		REMARKS.
	No.	Penetration.	Flash.	Flow.	Susceptibility to Change of Temperature.	Dist. at 400 F. for 7 hrs.	No.	Dust.	
<i>Analysis.</i>									
Bitumen	1	45			Fair.	12.95	3	37.49	9.06
Inorganic matter	2	47				12.57			Organic matter, 0.9
P. c. to total	3	47							
Petroleum	4	48							
Standard Lake contains about 70 to total bitumen.	5	43							
Quality, "Land Pitch."	6	50							

RECORD OF SHEET ASPHALT LAID ON EARL ST., BY TRINIDAD ASPHALT CO. WORK STARTED JUNE 13, 1893; FINISHED JULY 13, 1893.

<i>Analysis.</i>									
Specific gravity at 77° F. = 1.4399	7	51			Fair.	5.34	4	32.99	9.15
Per cent. of flow	8	53				8.25	5	34.87	9.37
Softens	9	51				4.64	6	34.13	7.81
Flows	10	51					7	28.70	10.03
Petroleum = 50.50 of bitumen.	11	52					8	26.35	9.18
Quality, "Land Pitch."	12	55					9		9.86
							10	35.01	9.60
							11	37.95	9.60
							12	35.41	9.41
							13	34.24	9.43

RECORD OF SHEET ASPHALT LAID ON WINCHESTER STREET, BY CONSTRUCTING AND PAVING CO. WORK STARTED AUGUST 1, 1893; FINISHED AUGUST 24, 1893.

<i>Analysis.</i>									
Total bitumen	13	64	330	61 F.	Quite viscous at 4° C.	6.41	14	34.79	8.87
Organic matter non-bitumen	14	60				4.83	15	32.51	8.75
Inorganic matter	15	57	(Closed Tester.)				16	35.68	10.10
Petroleum	16	60					17	37.17	9.80
per cent. of bitumen	17	56					18	35.29	9.47
Specific gravity at 77° F. = 1.4326	18	63					19	36.56	9.74
Softens	19	60					20	35.65	8.67
Flows	20	65					21	33.84	9.64
Distillate at 400° F. for 7 hrs. = 3.22	21	63					22	33.85	9.81
Quality, "Land Pitch" (medium).	22	63					23	36.12	9.73
	23	60					24	37.95	10.90
							25	35.55	9.24
							26	34.60	8.66
							27	31.42	10.00
							28	36.61	10.19
							Average	35.20	9.48

RECORD OF SHEET ASPHALT LAID ON DUNDAS ST., BY CONSTRUCTING AND PAVING CO. WORK STARTED AUGUST 16, 1893; FINISHED SEPTEMBER 11, 1893.

<i>Analysis.</i>									
Specific gravity	27	55	330° F.	61	At 4° C. viscous.	6.41%	30	32.41%	9.47%
Softens	28	57				4.83	31	30.87	9.90
Flows	29						32		9.67
Flow per cent	30	60					33		9.47
Quality, "Land Pitch," same lot as was used on Winchester St.	31	60					34		9.30
	32	57					35		10.06
	33	64					36		9.19
	34	57					37		9.22
	35	60					38		9.09
							39		8.52
							40		8.22
							41		8.82

RECORD OF SHEET ASPHALT LAID ON CZAR ST., BY TRINIDAD ASPHALT CO. WORK STARTED AUGUST 18, 1893; FINISHED SEPTEMBER 25, 1893.

<i>Analysis.</i>									
Bitumen	44	48			Fair.	5.34%	49		8.90%
Inorganic matter	45	49				8.25	50		8.02
Organic matter non-bitumen	46	52					51		8.88
Petroleum = 54.01 of bitumen.	47						52		9.22
Specific gravity at 77° F. = 1.4428	48						53		8.72
Softens at	49						54		9.16
Flows at									10.06%
Quality, "Land Pitch" (poor).									18.34
									8.68

RECORD OF ASPHALT PAVEMENT LAID ON CARLTON ST., YONGE TO PARLIAMENT, BY CONSTRUCTING AND PAVING CO. WORK STARTED AUG. 20, 1893; FINISHED SEPT. 28, 1893.

<i>Analysis.</i>									
Bitumen	50	58	300° F.	74° F.	At 38° F. viscous.	2.29%	42		7.99
Inorganic matter	55	47			60° F. semi-vis.	2.59	43		8.48
Organic matter, non-bitumen	56	49			74° flows.		44		8.20
Petroleum	57	62			100° approaches liquidity.		45		8.75
Specific gravity at 77° F. = 1.4428	58	68					46		9.22
Per cent. of flow	59	65					47		8.92
Flows at	60	78					48		8.10
Quality, "Land Pitch" (poor).	61	80							18.73
	62	79							99.59%

RECORD OF SHEET ASPHALT LAID ON COLLEGE ST., YONGE TO MCCAB, BY TRINIDAD ASPHALT CO. WORK STARTED AUGUST 21, 1893; FINISHED SEPTEMBER 28, 1893.

<i>Analysis.</i>									
Bitumen	50	58	300° F.	74° F.	Between 200-290° F. much violent ebullition was noticed.	4.98	50		8.22
Inorganic matter	55	47				4.22	56		9.96
Organic matter, non-bitumen	56	49					57		8.22
Petroleum	57	62					58		9.50
Specific gravity at 77° F. = 1.4428	58	68					59		8.84
Per cent. of flow	59	65					60		8.54
Flows at	60	78					62		11.91
Quality, "Land Pitch" (poor).	61	80							
	62	79							

EXPERIENCE OF ASPHALT PAVEMENT CAPTION A CIRCUMSTANCES CONTRIBUTE TO ADOPTION, OF CONSTRUCTION AND MAINTENANCE, WHEN STAFFED AUG. 29, 1935, FINISHED SEPT. 24, 1935,

The first part was constructed with "Land Pich," same lot as on Douglas Street, but the work was finished with "Lake."

[illegible]

RECORD OF SHEET ASPHALT LAD ON COLLEGE ST., YONGE TO McCULL, W TUNNARD ASPHALT CO. WORK STARTED AUGUST 21, 1893; FINISHED SEPTEMBER 28, 1893.

Analysis.		390° F.		74° F.	Between 200° and 240° F.	4.98 %	Trace.	8.22
Bitumen	53.32 %	50	58		much violet coloration was noticed.	4.22		8.22
Inorganic matter	38.70	55	47					9.96
Organic matter, non-bituminous	7.98	56	49					8.22
Petroleum	54.01 % of bitumen.	57	62					9.50
Specific gravity at 77° F.	1.4428	58	68					8.84
Per cent. of flow	38.6 %	59	65					8.54
Pitch Lake	100 %	60	78					11.34
Softens	230° F.	61	80					
Flows	275° F.	62	79					
		63	65					
Quality, "Land Pitch," poor.								

RECORD OF SHEET ASPHALT LAM ON PARLIAMENT ST., QUEEN TO CARLTON, BY WARREN-SCHWAB CO. WORK STARTED AUGUST 22, 1893; FINISHED SEPTEMBER 23, 1893.

Specific gravity at 77° F. = 1.3939							
Per cent. of flow	76.1						
Softens	185° F.						
Flows	204° F.						
Distillate at 400° F. for 7 hours, 3.3%							
(Bitumen, 55.70% (by diff.) Other organic matter, 8.10 % Inorganic matter 36.20 %							
Analysis:							
Quality, "Pitch Lake" asphalt.							

RECORD OF SHEET ASPHALT LAID ON COLLEGE ST., McCALL TO BATHURST, BY CONSTRUCTING AND PAVING CO. WORK STARTED AUGUST 30, 1893; FINISHED OCTOBER 4, 1893

Specific gravity at 77° F. = 1.3960 Per cent. of flow = 70 Standard lake = 100	64 65	63° 66°	340° F.	Fair.	4.22	Trace.	65 66 67 68 88 90 92 93 94	9.42 8.89 6.73 10.28 10.04 32.78 34.26 8.82 10.22 11.16
offens								
lows								
Quality, "Lake Pitch."								

RECORD OF SHEET ASPHALT LAID ON QUEEN ST., YONGE TO RIVER, BY CONSTRUCTING AND PAVING CO. WORK STARTED SEPTEMBER 13, 1893; FINISHED OCTOBER 13, 1893.

[illegible]

RECORD OF SHEET ASPHALT Laid ON YORK ST., FRONT TO QUEEN, BY TUNNARD ASPHALT CO. WORK STARTED SEPTEMBER 18, 1893; FINISHED OCTOBER 12, 1893.

<i>Analyses.</i>		325°	Very fair.	3.49	None.	
Bitumen	53.32%	60				9.56
Organic matter	38.70	59				8.38
Organic matter	7.98	67				9.38
Petroleum = 54.04% of bitumen		63				9.36
Per cent. of flow	38.6	65				9.02
Pitch Lake	100	79				8.82
often	230° F.					10.12
low	275° F.					9.16
Quality, "Poor Land."						

REMOVED OF STREET ASPHALT Laid on LINDEN ST., BY CONSTRUCTING AND PAVING CO. WORK STARTED OCTOBER 3, 1897; FINISHED OCTOBER 21, 1897

Specific gravity at 77° F.	Penetration, Saybolt	Viscosity, Centipoise	Flash, °F.	Fire, °F.
Flow per cent	70	136	136	136
Standard Lake	100	137	137	137
Flow per cent	180	138	138	138
Standard Lake	200	139	139	139
Flow per cent	200	140	140	140
Standard Lake	200	141	141	141
Flow per cent	200	142	142	142
Standard Lake	200	143	143	143
Flow per cent	200	144	144	144
Standard Lake	200	145	145	145
Flow per cent	200	146	146	146
Standard Lake	200	147	147	147
Flow per cent	200	148	148	148
Standard Lake	200	149	149	149
Flow per cent	200	150	150	150
Standard Lake	200	151	151	151
Flow per cent	200	152	152	152
Standard Lake	200	153	153	153
Flow per cent	200	154	154	154
Standard Lake	200	155	155	155
Flow per cent	200	156	156	156
Standard Lake	200	157	157	157
Flow per cent	200	158	158	158
Standard Lake	200	159	159	159
Flow per cent	200	160	160	160
Standard Lake	200	161	161	161
Flow per cent	200	162	162	162
Standard Lake	200	163	163	163
Flow per cent	200	164	164	164
Standard Lake	200	165	165	165
Flow per cent	200	166	166	166
Standard Lake	200	167	167	167
Flow per cent	200	168	168	168
Standard Lake	200	169	169	169
Flow per cent	200	170	170	170
Standard Lake	200	171	171	171
Flow per cent	200	172	172	172
Standard Lake	200	173	173	173
Flow per cent	200	174	174	174
Standard Lake	200	175	175	175
Flow per cent	200	176	176	176
Standard Lake	200	177	177	177
Flow per cent	200	178	178	178
Standard Lake	200	179	179	179
Flow per cent	200	180	180	180
Standard Lake	200	181	181	181
Flow per cent	200	182	182	182
Standard Lake	200	183	183	183
Flow per cent	200	184	184	184
Standard Lake	200	185	185	185
Flow per cent	200	186	186	186
Standard Lake	200	187	187	187
Flow per cent	200	188	188	188
Standard Lake	200	189	189	189
Flow per cent	200	190	190	190
Standard Lake	200	191	191	191
Flow per cent	200	192	192	192
Standard Lake	200	193	193	193
Flow per cent	200	194	194	194
Standard Lake	200	195	195	195
Flow per cent	200	196	196	196
Standard Lake	200	197	197	197
Flow per cent	200	198	198	198
Standard Lake	200	199	199	199
Flow per cent	200	200	200	200
Standard Lake	200	201	201	201
Flow per cent	200	202	202	202
Standard Lake	200	203	203	203
Flow per cent	200	204	204	204
Standard Lake	200	205	205	205
Flow per cent	200	206	206	206
Standard Lake	200	207	207	207
Flow per cent	200	208	208	208
Standard Lake	200	209	209	209
Flow per cent	200	210	210	210
Standard Lake	200	211	211	211
Flow per cent	200	212	212	212
Standard Lake	200	213	213	213
Flow per cent	200	214	214	214
Standard Lake	200	215	215	215
Flow per cent	200	216	216	216
Standard Lake	200	217	217	217
Flow per cent	200	218	218	218
Standard Lake	200	219	219	219
Flow per cent	200	220	220	220
Standard Lake	200	221	221	221
Flow per cent	200	222	222	222
Standard Lake	200	223	223	223
Flow per cent	200	224	224	224
Standard Lake	200	225	225	225
Flow per cent	200	226	226	226
Standard Lake	200	227	227	227
Flow per cent	200	228	228	228
Standard Lake	200	229	229	229
Flow per cent	200	230	230	230
Standard Lake	200	231	231	231
Flow per cent	200	232	232	232
Standard Lake	200	233	233	233
Flow per cent	200	234	234	234
Standard Lake	200	235	235	235
Flow per cent	200	236	236	236
Standard Lake	200	237	237	237
Flow per cent	200	238	238	238
Standard Lake	200	239	239	239
Flow per cent	200	240	240	240
Standard Lake	200	241	241	241
Flow per cent	200	242	242	242
Standard Lake	200	243	243	243
Flow per cent	200	244	244	244
Standard Lake	200	245	245	245
Flow per cent	200	246	246	246
Standard Lake	200	247	247	247
Flow per cent	200	248	248	248
Standard Lake	200	249	249	249
Flow per cent	200	250	250	250
Standard Lake	200	251	251	251
Flow per cent	200	252	252	252
Standard Lake	200	253	253	253
Flow per cent	200	254	254	254
Standard Lake	200	255	255	255
Flow per cent	200	256	256	256
Standard Lake	200	257	257	257
Flow per cent	200	258	258	258
Standard Lake	200	259	259	259
Flow per cent	200	260	260	260
Standard Lake	200	261	261	261
Flow per cent	200	262	262	262
Standard Lake	200	263	263	263
Flow per cent	200	264	264	264
Standard Lake	200	265	265	265
Flow per cent	200	266	266	266
Standard Lake	200	267	267	267
Flow per cent	200	268	268	268
Standard Lake	200	269	269	269
Flow per cent	200	270	270	270
Standard Lake	200	271	271	271
Flow per cent	200	272	272	272
Standard Lake	200	273	273	273
Flow per cent	200	274	274	274
Standard Lake	200	275	275	275
Flow per cent	200	276	276	276
Standard Lake	200	277	277	277
Flow per cent	200	278	278	278
Standard Lake	200	279	279	279
Flow per cent	200	280	280	280
Standard Lake	200	281	281	281
Flow per cent	200	282	282	282
Standard Lake	200	283	283	283
Flow per cent	200	284	284	284
Standard Lake	200	285	285	285
Flow per cent	200	286	286	286
Standard Lake	200	287	287	287
Flow per cent	200	288	288	288
Standard Lake	200	289	289	289
Flow per cent	200	290	290	290
Standard Lake	200	291	291	291
Flow per cent	200	292	292	292
Standard Lake	200	293	293	293
Flow per cent	200	294	294	294
Standard Lake	200	295	295	295
Flow per cent	200	296	296	296
Standard Lake	200	297	297	297
Flow per cent	200	298	298	298
Standard Lake	200	299	299	299
Flow per cent	200	300	300	300
Standard Lake	200	301	301	301
Flow per cent	200	302	302	302
Standard Lake	200	303	303	303
Flow per cent	200	304	304	304
Standard Lake	200	305	305	305
Flow per cent	200	306	306	306
Standard Lake	200	307	307	307
Flow per cent	200	308	308	308
Standard Lake	200	309	309	309
Flow per cent	200	310	310	310
Standard Lake	200	311	311	311
Flow per cent	200	312	312	312
Standard Lake	200	313	313	313
Flow per cent	200	314	314	314
Standard Lake	200	315	315	315
Flow per cent	200	316	316	316
Standard Lake	200	317	317	317
Flow per cent	200	318	318	318
Standard Lake	200	319	319	319
Flow per cent	200	320	320	320
Standard Lake	200	321	321	321
Flow per cent	200	322	322	322
Standard Lake	200	323	323	323
Flow per cent	200	324	324	324
Standard Lake	200	325	325	325
Flow per cent	200	326	326	326
Standard Lake	200	327	327	327
Flow per cent	200	328	328	328
Standard Lake	200	329	329	329
Flow per cent	200	330	330	330
Standard Lake	200	331	331	331
Flow per cent	200	332	332	332
Standard Lake	200	333	333	333
Flow per cent	200	334	334	334
Standard Lake	200	335	335	335
Flow per cent	200	336	336	336
Standard Lake	200	337	337	337
Flow per cent	200	338	338	338
Standard Lake	200	339	339	339
Flow per cent	200	340	340	340
Standard Lake	200	341	341	341
Flow per cent	200	342	342	342
Standard Lake	200	343	343	343
Flow per cent	200	344	344	344
Standard Lake	200	345	345	345
Flow per cent	200	346	346	346
Standard Lake	200	347	347	347
Flow per cent	200	348	348	348
Standard Lake	200	349	349	349
Flow per cent	200	350	350	350
Standard Lake	200	351	351	351
Flow per cent	200	352	352	352
Standard Lake	200	353	353	353
Flow per cent	200	354	354	354
Standard Lake	200	355	355	355
Flow per cent	200	356	356	356
Standard Lake	200	357	357	357
Flow per cent	200	358	358	358
Standard Lake	200	359	359	359
Flow per cent	200	360	360	360
Standard Lake	200	361	361	361
Flow per cent	200	362	362	362
Standard Lake	200	363	363	363
Flow per cent	200	364	364	364
Standard Lake	200	365	365	365
Flow per cent	200	366	366	366
Standard Lake	200	367	367	367
Flow per cent	200	368	368	368
Standard Lake	200	369	369	369
Flow per cent	200	370	370	370
Standard Lake	200	371	371	371
Flow per cent	200	372	372	372
Standard Lake	200	373	373	373
Flow per cent	200	374	374	374
Standard Lake	200	375	375	375
Flow per cent	200	376	376	376
Standard Lake	200	377	377	377
Flow per cent	200	378	378	378
Standard Lake	200	379	379	379
Flow per cent	200	380	380	380
Standard Lake	200	381	381	381
Flow per cent	200	382	382	382
Standard Lake	200	383	383	383
Flow per cent	200	384	384	384
Standard Lake	200	385	385	385
Flow per cent	200	386	386	386
Standard Lake	200	387	387	387
Flow per cent	200	388	388	388
Standard Lake	200	389	389	389
Flow per cent	200	390	390	390
Standard Lake	200	391	391	391
Flow per cent	200	392	392	392
Standard Lake	200	393	393	393
Flow per cent	200	394	394	394
Standard Lake	200	3		

perature. The refined asphalt was examined to discover whether it was land or lake asphalt. Samples of the asphaltic cement were taken several times a day when the paving mixtures were being prepared, and subjected to a test for consistency. Finally, samples of the finished pavement were taken from the roadway and examined as to the admixture of asphaltic cement and sand, in order to ascertain the regularity of the mixture.

From the foregoing examinations it will be seen that the penetration test shows great irregularity in the asphaltic cement used in the surface mixtures upon some of the roadways, notably College Street, Yonge to McCaul, and Carlton Street, Yonge to Parliament. This is caused either by a variation in the quantity of oil added to the asphalt to form the asphaltic cement or by want of thorough mixing. The attention of the companies upon whose contracts this occurred was called to these irregularities, and steps will be taken to try and guard against them in future. An irregular cement must form an irregular surface mixture, and with wear the pavements will become wavy and lumpy upon the surface, eventually wearing into holes where water will lodge and finally destroy the pavement.

It is to be regretted that a regular system of analysis and examination of the asphalt and oils used in the manufacture of asphalt pavements has not been kept since they were first laid in Toronto, so that the experience gained by success or failure in this class of work would be a guide for similar work in future. The proper proportions in which to mix the various ingredients forming this class of pavement varies so much in different localities, according to the climate amount of travel, quality and properties of the residuum oils and asphalt used, that what is suitable in one locality is not at all a fair criterion for use in another, and mixtures which may be perfect successes in one city may turn out failures in another.

During the month of June, acting under your instructions, I proceeded to Washington to examine and report on the relative merits of Trinidad and Bermudez asphalts, and subjoined is a copy of the report which I submitted to you on my return :

TORONTO, June 6th, 1893.

E. H. KEATING, ESQ.,

City Engineer, Toronto;

Re BERMUDEZ ASPHALT.

DEAR SIR.—In reference to the attached communication from the Committee on Works, regarding Bermudez asphalt, I beg to state that I have made an examination of the samples submitted to me by Mr. Guelich, which he states are imported from Bermudez, in Venezuela, and I find them to be constituted as follows:

No. 1, marked "Crude Bermudez Asphalt," contains:

Water.....	7.64	per cent.
Bitumen and organic matter.....	88.81	"
Inorganic matter.....	3.55	"
	100.	"

A second piece of the crude asphalt was then examined, after the moisture had been carefully driven off, with the following result:

Bitumen and organic matter.....	94.97	per cent.
Inorganic matter.....	5.03	"
	100.	"

An analysis of the inorganic matter showed it to consist of 65.60 per cent. of silica and clay and about 34.40 per cent. of soluble salts.

The second specimen, marked "Refined Bermudez Asphalt," was next examined, and resulted as follows, from an average of three examinations:

Specific gravity at 77 deg. Fah., 1.079. Flows at about 100 deg. Fah.		
Bitumen.....	96.09	per cent.
Inorganic matter.....	2.76	"
Non-bituminous organic matter.....	1.15	"
	100.	"

The amount of bitumen soluble in petroleum naphtha was found to be 76.49 per cent., while the percentage of the total amount of bitumen soluble was 77.52.

The asphalt was found to be singularly adhesive, rather more so than the best Trinidad.

For convenience of comparison, I give you an analysis of the best refined Pitch Lake asphalt obtainable from the Island of Trinidad :

Specific gravity at 77 deg. Fahr., 1.377. Flows at about 198 deg. Fahr.

Bitumen	57.47 per cent.
Organic matter, non-bituminous	7.05 "
Inorganic matter	35.48 "
Bitumen soluble in petroleum naphtha	41.59 "
Per cent. of total bitumen soluble	72.37 "
Viscosity	Adhesive.

By comparing these last two results it will be seen that the specific gravity of the Bermudez is very much lower than the Trinidad. I consider this to be due chiefly to the small quantity of impurities which prevail in the Bermudez, the amount being only about 3.91 per cent., as compared with 42.53 per cent. in the Trinidad asphalt.

The amount of bitumen in the refined Bermudez amounts to 96 per cent. of the total mass, while in the Trinidad it is only 57.5 per cent.; and while the refined Bermudez contains only 2.76 per cent. of inorganic impurities, the Trinidad contains about 35.5 per cent. As, however, there has to be added sand and carbonate of lime to make up the paving mixture, I cannot see that this is any advantage to the Bermudez, excepting that a smaller quantity of asphaltic cement would be required in the mixture. It is claimed that the natural mixture of the various impurities in the Trinidad asphalt is not a detriment, but, on the contrary, the natural mixture is preferable to anything that can be made artificially, and is one of the reasons of the Trinidad pavement lasting as well as it does.

The Bermudez company contend that the artificial mixing can be done quite as well, if not better, than the natural, and that while the Bermudez is almost impervious to water, the Trinidad will disintegrate very rapidly when water settles upon it.

The Bermudez asphalt contains only 1.15 per cent. of non-bituminous organic matter, while the Trinidad contains 7 per cent. This I consider a decided advantage in favor of the Bermudez. The Bermudez asphalt contains more light oils, volatile at a lower temperature, is softer, more pliant and would require a smaller quantity of residuum oil to be added to it to make the asphaltic cement. This is

a decided advantage, but unless care is taken in the refining process to remove some of the lighter of these volatile oils, there would probably be a difficulty in making the cement of a uniform consistency and penetration, which would be a serious defect when laying the pavement, as portions would be too hard and liable to crack, while other portions would become too soft under extreme warm weather. Of course this could be obviated by great care in the manufacture and by constantly testing the cement.

Prof. Richardson informed me that in some experiments he made he found it necessary to add residuum oil to the asphaltic cement when laying, in order to get it to a proper consistency. The Bermudez company state that they can produce the cement in large quantities to any required degree of consistency, and that the results will be much more uniform than with Trinidad. If this is the case, it will be a decided advantage in favor of the Bermudez asphalt, but until some pavements of Bermudez asphalt have been laid down and tested by time, it will be a doubtful question whether or not the volatile oils contained in this asphalt are not a defect and that they may cause the pavement to harden, crack and eventually disintegrate owing to their disappearance.

It was found that when Bermudez and Trinidad (refined) asphalts were immersed in water at 40 Fahr., the Trinidad asphalt could be bent, while the other snapped. The most objectionable features of the Bermudez asphalt are that it softens rapidly under high temperatures and becomes brittle under low ones. If this can be overcome, and the asphaltic cement brought to a proper degree of penetration, I do not see why it should not make a first-class paving material, as chemically I cannot find anything to prevent it, with this exception, that a very slight increase in the temperature of the still when the refining process is going on would drive out all the lighter oils and the result would be the production of a pitch extremely brittle and having little cementitious value from which it would be impossible to make a paving mixture, as no admixture of artificial oils will restore this peculiarity to asphalt.

From enquiries which I made in reference to the supply, I find that Mr. Thomas, 25 Beaver Street, N.Y., tobacconist, is the firm that controls the importation, and that the refining works consist of four stills at South Amboy, which are not now in operation as there is no

crude Bermudez asphalt in the United States, and great difficulty has been experienced in obtaining it, the last two vessels on which the crude material was shipped having been lost, owing to the nature of the cargo, which is liable to shift in warm weather.

I understand there has only been about 900 tons of this material imported into the United States, of which a quantity was used in Detroit last year, where the Bermudez company laid 24,000 square yards of pavement, and the remainder is to be used in Washington, where this company has a contract to do about the same quantity of work. The information regarding the supply in Bermudez was very contradictory, and I was unable to obtain any definite information regarding it.

In conclusion, while I cannot see any reason to suppose that this asphalt should not make a good pavement, it must be remembered that we have not had a sufficiently long experience of its behavior under the varying influences of climate and street traffic and that although backed by such a high authority as Prof. De Smedt, it is practically an experiment which the promoters should be prepared to make at their own expense, and they should not expect the City to pay for it, or accept it, excepting with good and sufficient security in case it should prove a failure. In regard to its appearance as a pavement, Mr. C. H. Rust, I understand, has already reported to you after visiting the piece laid by the Bermudez company in Detroit.

I would suggest that, if possible, the work here should be laid under the personal supervision of Prof. De Smedt, who, I understand, is the chemist for the Bermudez Company, and whose reputation would be a guarantee that the work was carefully and well done.

I remain, etc..

H. D. ELLIS,

Roadway Engineer.

Since writing this report I have had further time to make experiments with Bermudez asphalt and am desirous of modifying it in so far as the action of Bermudez at a low temperature is concerned. Some sticks of Bermudez and refined pitch like asphalt were prepared about the size and shape of a small lead pencil. These were placed in water at a temperature of 32 degrees where they were kept

until they obtained the same temperature as the water. They were then broken across and were found equally brittle, the Bermudez asphalt, if anything, being the most tenacious. As, however, it must be taken into consideration that the amount of inorganic matter in the best refined pitch lake asphalt amounts to 36 per cent. of the whole, while in Bermudez asphalt it only amounts to 3 per cent., the probabilities are that if 30 per cent. of sand was added to the Bermudez, in order to bring the amount of bitumen in both asphalts on a par, that there would be very little to choose between the two asphalts on this point.

The following statistics taken from a paper read by Mr. Howard before the Rensselaer's Society of Civil Engineers, shows the popularity of this class of pavement on this continent :

The total quantity of asphalt pavement laid in America up to January, 1894, is approximately . . . 13,900,000 sq. yds., or 911 miles.			
Asphaltic limestone pavements	151,000	"	10 "
Asphaltic sandstone and other asphaltic materials, experimental and otherwise	619,000	"	41 "
	<hr/>		<hr/>
	14,670,000	"	962 "
Total amount of asphalt laid in Europe up to the same date 2,223,413 sq. yds., or 151 miles.			

During the past year an investigation was also made into the relative adhesive quality of asphalts and their cements and for this purpose some tests were made, the following methods being employed: The two broken halves of a Portland cement briquette one inch square at the fractured part were joined together by dipping the broken portions in hot refined asphalt or hot asphaltic cement and then bringing the broken pieces together by pressure with the hands. The briquettes were then laid away for 24 hours in a room at which the temperature was 70 degrees Fah., they were then broken in the same manner that a Portland cement briquette would have been upon a Fairbank's cement-testing machine.

The following results are an average from several experiments and represent very fairly the adhesive power of the material. In every case the asphalt or asphaltic cement parted, excepting where

land asphalt was used. The land asphalt apparently had not sufficient cementing power to withstand the strain and parted from the ends of the briquette instead of being ruptured itself.

Refined asphalt (land).....	73 lbs. per sq. in.
Refined asphalt (lake).....	315 " "
Asphaltic cement (land asphalt).....	241 " "
Asphaltic cement (lake asphalt).....	294 " "
Best coal tar	90 " "

From the above experiments it will be seen that the adhesive power of refined lake is greatly in excess of refined land, but that with the addition of the residuum oil this difference decreases to a considerable extent, but the lake asphalt even as an asphaltic cement has a great superiority over the land asphalt in this necessary quality for a paving mixture.

I propose to continue these experiments with some of the other asphalts now upon the market when I can obtain samples of them.

The guarantee of five years given by the Warren-Scharf Asphalt Company upon the pavements laid by them on Bay Street between King and Wellington, expired during the month of November. This was the first asphalt pavement laid in the City of Toronto and I understand was laid with Trinidad "pitch lake" asphalt. Excepting for some slight repairs, which will be made by the contractors as soon as the weather permits, it is in first-class order.

Now that the guarantee on many of the asphalt pavements is about to expire, it will be necessary to make some arrangement to keep these in order and I would recommend that a contract be entered into with one of the asphalt companies to do this work, as it will not pay the City to erect a plant for this purpose until the area of asphalt exempt from guarantee is considerably in excess of what it is at present.

CEDAR BLOCK PAVEMENTS.

Only a few of these pavements were laid during the past year, the depth of block being 6 inches on 6 inches of gravel, instead of a 7-inch block on 8 inches of gravel. This has had the effect of reducing the price of this class of pavement without affecting the quality of the work.

SPECIFICATIONS.

At the beginning of the year a complete revision of the roadway specifications and form of tender and contract were made, and several alterations in the manner of carrying out the work, in order to ensure better workmanship and avoid disputes regarding extras.

The bench mark work was continued during spare hours, but it is not progressing as rapidly as it should, owing to the press of other work.


I have the honor to remain,

Your obedient servant,

H. D. ELLIS,
Roadway Engineer.


—
—
—
—
—
—

[illegible]





STEEL BRIDGE CONNECTING CITY CATTLE MARKETS.



BRIDGE ENGINEER'S REPORT.

TORONTO, December 31st, 1893.

E. H. KEATING, ESQ.,

City Engineer :

CATTLE MARKET BRIDGE.

In January of this year the masonry piers were built and ready to receive bridge. Designs had been made and contract awarded to the G. & I. Brown Manufacturing Co., of Belleville, but on account of the agreement for some portion of the land, between the Grand Trunk Railway Co. and the City, not being signed, work on the superstructure was not commenced until the beginning of May. Meanwhile carpenters were at work erecting the ramps, three in number, one on the north side, leading into the old Cattle Market, 150 feet long; one on the south side, leading from bridge to new Cattle Market, also 150 feet long, and the other leading from bridge to Grand Trunk sidings on the south-east; this ramp is 250 feet long. Each of the ramps is 20 feet wide, with fenced footway 4 feet wide.

Men commenced erecting the steel superstructure on the 22nd July. The bridge was finished and tested in the presence of Ald. Crawford, the Chairman of the Markets and Licenses Committee, and myself, on Thursday, September 14th, 1893, everything being found good and satisfactory.

QUEEN STREET BRIDGE OVER RIVER DON.

On January 30th, 1893, a contract was entered into with the Hamilton Bridge Co. to strengthen this bridge. Plans were prepared and submitted to the Committee and work commenced. This strengthening was accomplished by virtually adding a bow string bridge complete in every respect, with a new set of floor girders to the present bridge. So that instead of being a very weak bridge, it is now equal to the heaviest City traffic. This work was finished in April, and the roadway raised and graded to suit the deck of strengthened bridge.

EASTERN AVENUE BRIDGE.

This bridge has had a new deck on roadway portion and sundry repairs

Yours respectfully,

JOHN WILLIAMS.

Assistant Engineer.

SURVEYOR'S REPORT.

SURVEY DEPARTMENT.

Toronto, Dec. 31st, 1893.

E. H. KEATING, ESQ.

City Engineer :

DEAR SIR,—I beg to submit the following report on the business of this Department during the past year. In addition to the regular routine business of the office, which has been of similar character to that of previous years, and therefore need not be more particularly enlarged upon, the following are some of the more important matters which have been under my supervision: Esplanade Agreement, Windmill Line Extension, Dundas Street Bridge Claims, Don Improvement, Lake Shore Road Arbitration; Haulan, Heber and Morris Arbitrations (Island), and the preparation of the City Plan. In addition to the above, plans were prepared of the following City properties: Market Block, Walks and Gardens Property, Water Front and the Island.

ESPLANADE AGREEMENT.

Mr. Ex-Alderman Defoe having been appointed by the Council to assist me in dealing with the real estate claims, the first matters dealt with were the settlement of the claims of the MacMurray, Fuller Estate, Dissette (Cosby Hall), F. A. Noverre, also the Toronto Canoe Club, Forman, Bassett, McMurchy, and the Toronto Rowing Club. The interests of the latter five having also been acquired by the C.P.R., the settlement was rendered more complicated. After considerable negotiation with the several parties and their solicitors, the above claims were adjusted, and, having been reported to Council, authority was obtained for the following settlements:

MACMURRAY, FULLER ESTATE.—630 feet on south side Esplanade, between York and Simcoe Streets; average depth, 450 feet. Entire interest bought out for \$13,500.

DISSETTE (Cosby Hall Hotel and Lot).—Lot, 60 feet frontage, being part of MacMurray, Fuller Estate. Entire interest bought out

for \$11,000. The settlement included value of hotel, cribbing, filling, piling, etc.

F. A. NOVERRE.—Frontage of 50 feet, part of MacMurray, Fuller Estate, boat-houses and boat-building business. This settlement was effected by an agreement to move the boat-houses on to a new lot of 60 feet frontage south of Lake Street, which has now been completed.

C.P.R.—Forman, frontage 25 feet; Bassett, 25 feet; McMurehy, 25 feet; Toronto Canoe Club, 25 feet; and the Toronto Rowing Club, 75 feet. It was necessary to deal with the C.P.R. in this matter, the sum of \$18,000 being paid for their entire interest. With the other sub-tenants of the above estate the C.P.R. had made agreements which by the Esplanade Agreement the City undertook to carry out. These were the Argonaut Rowing Club, Messrs. Elgie and Stewart, and the Royal Canadian Yacht Club. These agreements having been made prior to the negotiation and settlement of the Esplanade Agreement, it was found practically impossible to carry them out, owing to the altered circumstances, and new agreements were therefore negotiated with these parties, with the following result:

ARGONAUT ROWING CLUB.—Frontage of 50 feet, south side Esplanade, along west side of York Street. A new wharf was constructed, and the club-house moved by the City on to a new lot on the south side of Lake Street, immediately west of York Street, while a payment of \$750 in cash was made in consideration of the Club waiving certain conditions in the old agreement.

MESSRS. ELGIE & STEWART.—Frontage 125 feet, south side Esplanade. The difficulty in this case was increased through the burning of the buildings shortly prior to the time of moving. This settlement was effected as follows: new cribs and wharf were constructed on a lot south of Lake Street, near the foot of the west ramp of the York Street bridge, and the unburnt boat-house was moved. In addition a cash payment of \$5,000 was made, and the Cosby Hall Hotel, the Canoe Club, and some other boat-houses acquired by the City, were given to Mr. Elgie, who moved them on to the new wharf himself.

ROYAL CANADIAN YACHT CLUB.—Frontage 60 feet, south side Esplanade. The following settlement was arrived at in this case. In order not to interfere with the business of the Club they were per-

mitted to have the use of their own club-house during the season. A new wharf was built next west of Noverre's, on a lot having a frontage of 85 feet, and on to this the building acquired from the Toronto Rowing Club was moved by the City. A cash payment of \$2,300 was made in consideration of all other claims and conditions arising under the old agreement. The moving being completed, the Club handed over to the City its own building, and have now enlarged and greatly improved their new premises.

The result of this final settlement with the MacMurray, Fuller Estate and sub-tenants, has been one of great benefit with regard to the appearance of the water front in this locality. We have now on this property three handsome and commodious club-houses, being the Argonaut Rowing Club, Toronto Canoe Club and Royal Canadian Yacht Club, in addition to the compact and suitable public boat-houses and boat-building establishments on the properties of the Argonaut, Elgie and Noverre. These properties are held under renewable leases from the City, the rents being settled at periods of 21 years. The total annual rent for the first period amounts to \$1,690.

As provided in the Esplanade Agreement, parts of Esplanade Street, Simcoe Street, John Street and Peter Street were closed by By-law and conveyed to the G.T.R., which corporation, having acquired the necessary land on Front Street for the new portion of the Union Station, was then enabled to commence operations. The south train-shed is now finished, and work on the new station is well advanced. The only matter of any importance in connection with this Agreement yet to be carried out is the handing over of the Alternative Site by the City to the C.P.R., but owing to certain differences of opinion as to the interpretation of the Agreement with regard to this, the transfer has not yet been made. It is to be hoped, however, that before long an amicable solution of the difficulty may be arrived at without recourse to a law suit.

WINDMILL LINE AGREEMENT.

In connection with the Windmill Line Agreement the clerical work is now all complete, as the Order-in-Council authorizing the proposed extension of last year issued in July, and the patents to the City have now been issued under its authority. This involved a large

amount of work, as the necessary surveys, as well as all the descriptions and plans, were prepared in this office, in addition to which I had to visit Ottawa and Montreal on several occasions, in order to arrange the details with the Departments in Ottawa and the C.P.R. in Montreal. Under the provisions of the Agreement and these patents the southerly limit of the water lots, now known as the new Windmill Line, has been extended a distance southward of 644 feet, between Princess and York Streets, running back to the old Windmill Line at Parliament and Brock Streets, to the east and west respectively. By this final extension all the City wharves can be built into deep water, and the wharves themselves made of a practical length, which was not the case under the first proposal, the then extension leaving only about 300 feet for wharf purposes south of Lake Street when constructed. For the construction of the latter street, which runs from John Street to Parliament, a limit of 15 years is defined, and, for the filling of the prolongations of the present streets running southward, a limit of 10 years.

DUNDAS STREET BRIDGE CLAIMS.

These claims were referred to me for settlement, and after many interviews and much negotiation the following were settled, namely, those of Lennox, Waterhouse, Brodie, McGregor, Murray and Crocker, at a total cost of about \$9,000. With the remaining claimants, namely, Mrs. Mallon, John Mallon, St. Helen's Church, Mallon & Woods, Daly, Foley and Hunter, it was found impossible to settle, and their claims are therefore now being adjusted by arbitration.

DOCK IMPROVEMENT.

A complete survey has been made and a plan prepared showing the lands taken and all the buildings adjacent thereto. Without this plan it would be impossible to complete the necessary assessments and make the settlements with the railroad companies using this improvement. A large amount of information was also collected concerning the cost of the lands expropriated and of the work as carried out. Everything is now in such a condition that the clerical work may be proceeded with at any time.

OFFICIAL LIST OF CITY STREET NAMES.

The preparation of a list of the City streets having been referred to me, I found on investigation that under the provisions of the Muni-

icipal Act the City is bound to keep an official list of all streets in the municipality. This having never been prepared, I proceeded to have one compiled, which, besides the examination of directories, old maps and registered plans, necessitated the searching of all By-laws and resolutions of Council passed at any time for the naming or re-naming of streets in the City. This list when complete brought to light a large number of duplications and ambiguities, which it has been thought advisable to amend before the final confirmation of the list by the County Judge. The matter has been relegated to a sub-committee of the Board of Works to be dealt with.

Finally, much information was supplied to the City Solicitor, Assessment Commissioner, City Commissioner and City Treasurer relating to the measurements and areas of various City properties, and other data of similar character.

Respectfully submitted,

VILLIERS SANKEY,

City Surveyor.

STREET COMMISSIONER'S REPORT.

STREET COMMISSIONER'S OFFICE,

Toronto, December 31st, 1893.

E. H. KEATING, Esq.,

City Engineer.

CEDAR BLOCK ROADWAYS.

DEAR SIR.—In my report of last year I tabulated a number of streets on which the pavements were entirely worn out. With the exception of Winchester Street, from Ontario to Parliament Street, the owners of property abutting on those streets have not taken any action with a view to having new pavements laid. It is needless to say that the roadways have not improved during the year that has elapsed.

As per your order of March 28th, 1893, I have made no repairs to any of the pavements on the streets mentioned therein, namely:

STREET.	From	To
Nassau	Lippincott	Spadina.
Bellevue	College	Bellevue Place.
Lisgar	Queen	Dundas.
Henry	Baldwin	Cecil.
Sullivan	Beverley	Spadina.
Cecil	"	"
D'Arey	"	"
Baldwin	"	"
Orde	McCaul	East end.
Prospect	Rose	Parliament.

In view of the imminent danger of accident by reason of these worn-out pavements, I think it would be prudent to remove the blocks entirely from the worst ones and lower the culverts. This would protect the City from actions for damages, and in addition would in a measure have the effect of compelling the property owners to interest themselves in getting new pavements laid.

I might point out that the blocks are not so much worn with traffic as they are rotted away. Of course the process of destruction

is accelerated by reason of the constant disturbance they are subjected to in the putting in of water and gas services, drains, conduits, etc.

A number of these pavements were inspected by the Deputy City Engineer and myself in 1891, but our report, forwarded to the Works Committee, did not reach Council.

I would instance the following, as requiring immediate renewal :

STREET.	From	To	Year. Constructed.
Prospect	Rose.....	Parliament.....	1882
D'Arcy	Beverley.....	McCauley.....	1881
St. Patrick.....	Spadina.....	McCauley.....	1881-82
Cecil.....	Beverley	Spadina.....	1882
Amelia.....	Sumach.....	Parliament	1884
Baldwin.....	Beverly.....	Spadina.....	1882
Bellevue.....	College	Bellevue Place.....	1882
Northcote.....	Queen	Afton.....	1883
Nassau.....	Spadina.....	Bathurst.....	1881-82

A considerable amount of repairing has been done to roadways of this kind. As the end of their lifetime approaches, the repairs, of course, become much heavier.

The total amount expended under this head was \$14,603.98.

MACADAM, COBBLE, AND STONE SETTING.

The macadam roadways, speaking generally, have never been in such a good state of repair as during this year. As you are aware, where the traffic is mixed, as is the case in this city, roadways of this character require constant attention.

One difficulty we have to contend against, as pointed out in my last report, is that these roads were improperly constructed in the first place. In many instances the stone was simply dumped and levelled over the street, the channels receiving no attention.

Considerable lake gravel has been used, principally on streets in the residential section of the City. This material is much cheaper than stone and gives a better surface.

At a meeting of the Board of Works on August 4th, 1893, (Report No. 25, adopted in Council, August 14th, 1893) it was ordered that from the commencement of the new year no repairs, etc., should

be made to macadam roads, except as a local improvement; all work thereon to be of a permanent character. This regulation was advertised in the newspapers in September last.

The following are statements of macadam, stone and lake gravel delivered to the City during the year. In the former you will notice that the large amount of 178.40 toise was collected by the District foremen. Averaging this at \$9.50 per toise, it represents a direct saving to the City of nearly \$600.

STATEMENT OF STONE RECEIVED FOR MACADAM DURING 1893.

CONTRACTOR.	Locality Delivered.	Toise.	Cost per Toise.	Total cost, including cost for breaking.
			\$ c.	\$ c.
J. McKim.....	Shaftesbury Ave.....	27.43	11 00	304 56
J. McKim.....	Breadalbane St.....	26.03	9 50	392 03
S. Cook.....	Shaftesbury Ave.....	7.38	16 00	118 08
P. Wilson.....	Portland Yard.....	156.40	10 90	2,705 33
Burns & McCormack...	Nassau St.....	7.18	9 00	107 70
J. Goldring.....	Frederick Yard.....	18.22	8 40	271 56
".....	Princess St.....	9.10	8 40	140 14
".....	Sherbourne St.....	75.41	8 40	1,110 90
R. Goldring.....	Mill St.....	19.42	9 90	319 25
E. Goldring.....	".....	19.68	9 90	323 47
M. O'Brien.....	Sherbourne St.....	6.19	8 40	54 59
J. Hilts.....	Frederick Yard.....	10.31	8 40	163 46
A. W. Godson.....	Charlotte St.....	8.20	15 00	123 00
P. Wilson.....	Givens St.....	13.34	15 00	200 10
F. McKeown.....	Princess St.....	3.14	15 00	47 10
Gathered by Corporation Foremen.....		178.40		1,095 52
Old cobble taken from tracks.....		48.20		324 83
		633.73		7,891 53

MACADAM AND STONE ON HAND.

MACADAM AND STONE.	Toise.	Value per Toise.	Total value
		\$ c.	\$ c.
Macadam.....	202.53	16 00	3240 48
Unbroken stone.....	5.00	10 90	54 50
Old Cobble.....	800.00		
New Cobble.....	101.00		

STATEMENT OF LAKE GRAVEL RECEIVED IN 1893.

CONTRACTOR.	Locality.	Cost per Cubicyd.	Cubic Yards.	
		c.		\$ c.
James Hilts.	Frederick Yard.	75	1,310.0	982 50
R. Goldring.	"	75	1,103.7	827 78
"	Polson's Dock.	75	139.5	104 63
"	Dufferin Wharf.	75	147.5	110 63
T. Landy	Frederick Yard.	75	31.3	23 48
M. O'Brien.	"	75	762.1	571 58
"	Dufferin Wharf.	75	102.4	76 80
S. Webster	Frederick Yard.	65	76.4	49 66
E. Goldring.	"	75	70.2	52 65
"	Polson's Dock.	75	151.7	113 78
"	Dufferin Wharf.	75	154.2	115 65
Joseph Adamson	Frederick Yard.	75	35.0	26 25
S. Marchment.	Don Flats.	75	294.1	220 58
J. Goldring.	Frederick Yard.	75	82.4	61 80
"	Dufferin Wharf.	75	93.3	69 98
			4,553.8	3,407 75

Quantity of gravel on hand 370.8 cubic yards.

The cobble repairs have been largely on channels and cobble paved lanes.

Regarding stone sett roadways, I beg to point out that Yonge Street, south from King Street, and Wellington Street, from Yonge to Bay Street, particularly the latter, will require considerable repairing during the coming year. Their present condition proves conclusively that pavements of this character should in all cases be laid on concrete.

We have on hand at present 901 ton of cobble stone, most of which has been taken from streets where new pavements have been laid. During the coming winter I think it would be well for the Council to appropriate a sum of money for the breaking of this stone, with a view of providing employment for the deserving poor.

RECONSTRUCTION.

Under this head I would draw attention to the paving which has been done by order of the Committee on Works between the tracks and the kerb on Gerrard Street, from River Street to the Don River, and charged to our Reconstruction Account.

A great deal of work has been done this year in connection with the change of the street railway system. The total mileage of roadway reconstructing done was 14 miles double track. I may mention that in conjunction with the paving up to the rails tooting was laid on the outside, the cost being charged to the several track allowances.

TORONTO RAILWAY PAVEMENTS.

Stone setts on concrete foundation were laid on George and Frederick Streets, from King to Front Street, at a cost of \$3.67 per square yard. This includes the setts and the work of dressing same from 7 to a depth of 5 inches, to correspond with the new rail. The redressing was done largely in the winter season, with the object of finding employment for a large number of mechanics. There can be no doubt but that the cost was somewhat enhanced thereby for the reason that all the men were not strictly first-class.

The face of the setts are about 4 x 5 to 7 inches, these being in my opinion preferable to setts of larger dimensions.

The pavements are first-class in every respect, and will, I am sure, compare favorably with any others of the same nature wherever laid.

I may add that the greater portion of the setts used in this work were purchased by contract in 1888 and 1889. A number, however, were taken from other streets.

Other portions of streets, together with track allowance on which stone setts were laid, are the intersections of Frederick, George, Church and Front Streets, and Front from Church to Frederick Street. The concreting was done by contractor A. J. Brown. The cost of this work was \$2.60 per square yard.

The concreting on Sherbourne, from King to Front Street, was done by this Department. The macadam that was formerly in the track allowance has been restored temporarily. The work will be properly completed next year.

SCAVENGING.

The total expenditure on this service was \$58,324.23. The most important matter I have to report under this head is the experiment that was made of handling the ashes and garbage by electric motive power during the two closing months of the year. A ramp was constructed on Armour Street, near the King Street Subway, to

which the Toronto Railway Co. laid a siding from the main line. Six cars were built (the trucks being supplied by the Railway Co.), having a capacity of 13 cubic yards each. These were loaded from the scavenger carts at the ramp mentioned above, and hauled, after traffic had ceased, by electric motor over the King and Queen Street tracks to Booth Avenue. From this point a temporary track was laid to the water front, over which the cars were hauled by horse power and the contents dumped. I regret to say that the Council did not see fit to adopt permanently this method of handling the City's refuse. The following is from the report I submitted on the matter, setting forth the details:

The cost of removing garbage as at present handled from No. 9 District (west of O'Hara Ave.) to York St. dump, on the basis of 30 cart loads (3 car loads) is.....	\$20 75
To move same quantity by electric power to Ashbridge's Bay (Booth Ave.) would cost	21 15
A difference in favor of York St. dump of.....	40
To haul the same quantity by carts to the Booth Ave. dump will cost.....	36 75
A difference in favor of electric system of.....	9 60
To haul same quantity by electric system from a given point in the neighborhood of Beatrice and College Sts. to Booth Ave. would cost	16 15
A difference in favor of electric system (over York St.) of	4 60
Cost of hauling by carts from same point to Booth Avenue would be	30 75
A difference in favor of electric system of.....	14 60
Operating from the City lot at Tannery Hollow on Yonge St., a comparison of the cost of hauling by cart to York St. and by electric system to Booth Ave., shows a difference in favor of the latter of	2 65
A comparison of the cost of hauling by cart to Booth Ave. from the same point shows a saving in favor of electric system of	7 60

The plant required to operate the electric system, based on the figures supplied by the Toronto Railway Company for the car trucks, etc., would be in the neighborhood of \$5,000; this amount, of course, includes the two additional ramps, namely at College St. and Tannery Hollow.

The calculations submitted above are based on the scavengering work as it is at this season of the year, when there is an additional quantity of ashes to be removed. The material handled in the summer would probably be one-third less, and is garbage principally.

My chief reason for advocating the adoption of the above scheme was owing to the fact that our means of disposing of refuse are becoming every year more and more restricted. Early in the spring we were compelled to discontinue using the High Park dump, and, later, the dump on Arthur St. This, of course, necessitated a much longer haul, and a corresponding increase in the cost of the service.

Pursuant to an agreement made between the City and the Canadian Pacific Railway Company in the early part of the year, we have been dumping all the ashes and other suitable material collected in the section bounded by College, Spadina and Sherbourne Sts., at the water-front, including Lake St. A very large area has been reclaimed.

Owing to the large increase in the collection in the West End, I found it necessary to add another sub-section in the Spring.

The total number of loads collected throughout the City during the year was 80,106; of these 9,662 were consumed at the eastern crematory.

The new crematory erected this year for the western section of the city will be of very great advantage in connection with the service. Since operations were commenced on Oct. 6th, the number of loads consumed was 1,424.

STREET WATERING.

Owing to the large amount of reconstruction work and paving of track allowances, etc., in operation during the summer, the service was somewhat handicapped. On the whole, however, we have had very few complaints. In accordance with your instructions we are confining the watering on Yonge and King Streets where asphalt is laid, to the track allowance. If some arrangement could be made with the Toronto Railway Company, whereby they would undertake to water the area occupied by their rails, I think it would be of very great advantage to everybody concerned. At present there is considerable risk to the horses, especially on the streets mentioned above, even with the most careful driving, by reason of the speed of the trolley cars. Also, the necessity there is of constantly turning the wagons on and off the tracks causes considerable delay.

Since my last annual report I have fitted the greater number of our watering carts with side-valve sprinklers. These are worked by

a lever attached to the driver's seat, by which he is enabled to throw light or heavy spray on either or both sides as may be desired. Not the least of the advantages these sprinklers have over the old-fashioned semi-circular pipe sprinkler is the great saving effected in the quantity of water consumed. With the latter it was impossible to satisfactorily water streets that are paved with asphalt or brick in the centre, and cedar on the sides, as the first-named pavements require about one-third only of the water necessary to properly sprinkle the wood during the hot season.

The total quantity of water used in the service was 5,922,500 gallons; representing 135,930 loads.

The following is a memo. of the number of horses, wagons, carts, etc., in the possession of the City at present, being connected with this Department and used in the scavengering and street watering services:

WESTERN STABLES.

Horses.....	49
Water wagons.....	25
" carts.....	2
Scavengering carts.....	40
Setts of team harness.....	23
" single ".....	43

EASTERN STABLES.

Horses.....	54
Water wagons.....	22
" carts.....	4
Scavengering carts.....	45
Setts of team harness.....	19
" single ".....	55

I desire to add that our horses with few exceptions are thoroughly sound and in the best of condition. They certainly reflect great credit on the men who have charge of them.

I have no hesitation in saying that the city pays less for veterinary fees than any corporation in the country owning the same number of horses.

It is necessary that I should again draw attention to the extremely dilapidated state of the frame structures which do duty as stables in the western section of the city. It is absolutely certain that new stables will have to be erected, or extensive repairs made to

the existing buildings in the near future. As a result of the many representations I have made in regard to this matter, a sub-committee was appointed in the early part of the year to examine the whole subject of our yard accomodation in the West End. In the course of their investigation they visited our stables, and were unanimously of the opinion that new stables should be erected without delay. As a result of their labors a portion of the the property owned by the City, (extending from Dufferin Street easterly) on the north side of King Street, was placed at our disposal for the joint purpose of yard and stable accomodation. In my estimates for the coming year, I have placed an item of \$5,000 for new stables.

POUND FEES.

The fees from the City pounds were as follows :

Northern pound.	\$168 70
Eastern " 	116 25
Western " 	17 00

WOODEN SIDEWALKS.

The total mileage constructed was 19.672 miles; material used was 969,243 feet of lumber and 21,721 lbs of nails. The work of repairing has received every attention, and the walks throughout the City are in fair order. (For details of wooden sidewalks constructed as local improvements, see Appendix "A," pages 21 to 24.)

The sum of \$1,020 70 was paid to the City Treasurer by property owners for extensions of sidewalks constructed opposite their premises.

Monies received and handed to Treasurer on miscellaneous accounts totalled \$278.71.

STONE AND WOODEN CROSSINGS.

Considerable repairing has been done this year. A number of new crossings have been constructed and others altered to suit the new grades to which the permanent pavements have been laid. The square tamarac crossings continue to give every satisfaction.

STREET OPENING PERMITS.

These to the number of thirty-three have been issued to builders and others. The amount left on deposit as a guarantee that the

walks would be properly restored was \$365, of which \$335 has been refunded.

SNOW CLEANING.

The mileage of sidewalks from which snow was cleaned by this Department, as provided by By-laws Nos. 2464 and 2952, during the winter of 1892-93, was 299 miles, or 1,574,340 lineal feet, at a cost of \$7,737.92, being at the rate of one-half cent per lineal foot each cleaning. This, of course, is charged as a local improvement against the property where the cleaning was done.

Out of a total of over 44,000 entries there were not more than 200 complaints or inquiries in regard to the charges for this service. I submit that this speaks well for the way in which the measurements were returned and the compiling of the reports in the office.

We have just completed a set of books for use in this work during the coming winter, whereby we shall be able to deal with inquiries much more expeditiously than in the past.

KERB REPAIRS.

This work has been confined chiefly to repairs. Considerable alteration and repairing has been occasioned by the construction of permanent pavements and changes of grade.

CULVERTS AND GULLIES.

The culverts and gullies, numbering some 7,000, receive regular attention. Each one is cleaned on an average nine times during the year.

STREET CLEANING.

Since May last the asphalt pavements have been cleaned by the patrol or orderly system. While a little more expensive, it is the most satisfactory way of cleaning this class of pavement during the summer season, as a very small quantity of dirt and debris mars the appearance of the street: and as the asphalt, with the exception of the track allowance on King, Queen and Yonge Streets, is not watered, it is highly necessary that all streets paved with this substance should be kept as clean as possible.

The cleaning of the other streets has received regular attention, special efforts having been made as exigencies required. The number of miles cleaned during the year was 1,302; the loads of sweepings

totalled 155,988. The amount expended on the service was \$70,148.72. I may point out that the cost of removing snow from street intersections on the main thoroughfares, bridges, crossings, sidewalk wings, etc., is all charged against this appropriation.

CITY YARDS.

Our most important yard is the eastern or Frederick Street yard, on the Esplanade. This is a veritable hive of industry. All the carts, wagons, sweepers, etc., are constructed here, also repairs to same, together with a large portion of the horseshoeing. A large quantity of lumber and posts is delivered at this yard, and sawn into proper lengths by steam power. A considerable amount of work is done for the Sewer and other Departments.

During the summer the large Optimates power hammer that was formerly used at the Central Prison, was placed at this yard by the agent, Mr. R. E. H. Buckner, on trial. We have been using it on various classes of work, and on some special lines, such for instance as working up old iron for the manufacture of horseshoes, manhole steps, etc., we find it of very great service.

Owing to the inadequate accommodation of the yard on east side of Bathurst Street, immediately north from College Street, occupied by us for some years past as a storage yard, etc., we have been allotted, as before mentioned, a portion of the city property extending easterly from Dufferin Street on the north side of King Street. Previous to this arrangement being consummated, the sub-committee having charge of the matter advertised for suitable sites for our use, but no satisfactory offer being received, it was ultimately decided to utilize City property. Arrangements were subsequently made with the Parks and Gardens Committee whereby the cottage which stood on the ground east of the yard was taken over by us as an office, and the sheds and stable have been turned into storage rooms for tools, nails, etc. Since the property came into our possession we have had it properly drained and graded, the entrances planked and the front sodded. A neat fence has been erected the entire length of the frontage, the whole giving a clean and tasty appearance. Great advantage is derived from the switches connecting with the Grand Trunk and Canadian Pacific Railways, by which lumber and other material is shipped by the respective contractors direct to the yard. By reason of this facility they are enabled to tender for the City's

supplies at a lower figure, as no provision has to be made for cartage charges. If the City's stables were located on this site the advantage just mentioned would be enhanced proportionately in the direct delivery of all our feed supplies, etc. I trust, therefore, that the members of the City Council will see the advisability of setting apart an additional portion of the vacant land to the west of this yard, and appropriating the necessary funds, in the near future, for the purpose of providing suitable accommodation for the large number of valuable horses owned by the City.

Respectfully submitted,

JOHN JONES,

Street Commissioner.

APPENDIX "A."

ACCOUNTANT'S STATEMENT.

CITY ENGINEER'S OFFICE,

December 31st, 1893.

E. H. KEATING, ESQ.,

City Engineer.

DEAR SIR,—

I attach statement showing the expenditure for the year ending
December 31st, 1893.

Yours truly,

WM. McCARTNEY,

Accountant.

For Abstract of Charges see Page	ACCOUNTS.	\$ c.		\$ c.		\$ c.	
	GENERAL WORKS.						
4	Bridges, repairs and maintenance.....	1,627	23				
4	Engineering and expenses	25,922	15				
4	Kerbs, stone and wooden.	2,899	64				
5	General purpose	38,928	89				
6	Private drains.	797	84				
6	Roadways.	48,047	64				
7	Reconstruction of cedar block pavements	30,028	99				
8	Sidewalks.	22,649	00				
8	Street cleaning	70,148	72				
9	Street watering.....	49,755	36				
9	Stone street crossings, construction of	423	67				
10	Scavenging	58,324	23				
10	Wooden crossings, repairs and maintenance	1,593	21				
						351,146	57
	SPECIAL WORKS.						
10	Ashbridge's Bay dredging.....	703	50				
11	" improvement.....	28,648	20				
11	Dredging sewage at slips	3,098	24				
11	Don River improvement.....	18,084	12				
11	Engine and boiler for sawing blocks..	574	34				
11	Esplanade agreement.	270,640	91				
12	Frederick Street wharf repairs and extension	551	68				
12	Garrison Creek sewer, Ossington to Bloor	8,371	89				
12	Level crossings.....	2,929	38				
12	Relief Sewers:						
	Queen Street, Don to DeGrassi.	12,031	65				
	" Markham to Garrison Creek	2,477	00				
12	Rosedale Creek sewer	12,460	80				
12	Sewer extension to Windmill Line...	4,576	89				
13	Sewer under railroad track, Simcoe Street	5,026	94				
13	Sewer under railroad track, Bathurst Street	1,867	91				
13	Strengthening Queen Street bridge at the Don	3,800	00				
13	Siding at the Don	2,093	00				
						377,846	45
14	Railway pavements account, per list, pp 17.					392,030	17
	Carried forward					1,121,023	19

For Abstract of Charges see Page	ACCOUNT.	£	c.	£	c.	£	c.
	<i>Brought forward.</i>			1,121,023	19		
	Local improvements :						
14	Pavements, per list, pp. 18.	102,316	50				
15	Sewers " 20.	9,890	32				
15	Sidewalks, wooden, per list, pp. 21.	32,691	13				
15	" patent " 24.	10,436	04				
16	Gradings, extensions, bridges, etc.	31,043	74				
				186,386	73		
	Personal and departmental accounts outstanding December 31st, 1893.			18,734	52		
				1,326,144	44		

DETAILS.	\$	c.	\$	c.	\$	c.
REPAIRS AND MAINTENANCE OF BRIDGES.						
Lumber, 25,446 ft. B.M.	357	17				
5-inch nails (125 lbs., \$3.45), 7-inch spikes (300 lbs., \$7.90)	11	44				
Gravel, 66 yards	62	70				
Hack hire, \$2.50; lamps, \$4.00; oil and can, \$1.75	8	25				
Strachan Ave. and Queen Street bridges (proportion)	369	35				
Electric light at Don bridge.	2	97				
Labor	815	35				
					1,627	23
ENGINEERING AND EXPENSES.						
Horse keep, horse hire, horse shoeing and veterinary services.	995	25				
Buggy and harness repairs	300	47				
Type writing, engineering and general office expenses	445	02				
Maps, mounting, plans, etc.	654	75				
Rent of telephones and telephone supplies. .	48	29				
Postage stamps, cards, rubber stamps, and petty expenses	391	08				
Cab hire, car tickets and sundry expenses ..	552	18				
Levels, rods, rules and repairs	373	60				
Machine for testing asphalt	31	50				
Advertising	1,607	95				
Expenses <i>re</i> street railway	301	00				
" asphalt pavements	109	20				
" Ashbridge's Bay	15	15				
" Dundas Street bridges	50	00				
Salaries, Engineering staff	36,428	95				
				42,304	39	
<i>Cr.</i>						
Charged local improvement works :						
Sewers	615	68				
Sidewalks	1,866	78				
Pavements	6,759	00				
Railway pavements	7,140	78				
				16,382	24	
						25,922 15
REPAIRS AND RECONSTRUCTION OF KERBS.						
Cedar kerbing, 11,962 ft	145	03				
Cedar posts (16½ cords, \$90.40), blocks (¾ cord, \$4.61)	95	01				
Lumber (44,223 ft., \$600.90), tamarac (6,144 ft., \$88.09)	697	99				
Scantling 441 ft., \$5.52, unloading cedar, \$3.00	8	52				
<i>Carried forward</i>	946	55				27,549 38

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	946	55			27,549	38
5-inch nails (1,295 lbs., \$35.91), 7-inch spikes, \$3.03		38	94			
Rent of shed, \$21.00; sundry hardware, \$32.51; oil, \$9.73		63	24			
Water works charges, \$21.56; 1 ton coal, \$5.75		27	31			
Labor	1,823	60			2,899	64
GENERAL PURPOSE.						
Manholes, covers, culvert grates, track grates, manhole steps, etc.	746	04				
Traps, gullies, syphons, culvert tops, flush tanks, flush traps, etc.	1,192	41				
Pipe, 4,520 feet	1,134	55				
Inverts, junctions, bends, curves, etc.	250	26				
Cement, 556½ bbls., and hauling.	1,253	86				
Bricks, 172,447	1,319	50				
Sand and gravel, 423½ yards.	414	27				
Stone and macadam	65	00				
Cedar blocks and posts, 12½ cords.	71	44				
Lumber (35,708 ft., \$541.88), nails (1 keg, \$2.00)	543	88				
Iron bars, girders, old rails and galvanized iron	96	60				
Cement moulder, testing apparatus and patterns	327	32				
Sharpening tools, testing and repairing syphon	45	81				
Hose and couplings, rubber boots, coats and stamps	377	55				
Horse keep, horse shoeing, 1 horse, harness and buggy repairs.	589	07				
Rent of yards, rent of telephones, rent of cellars	260	50				
Copperas for sewage treatment, 86,916 lbs.	651	89				
Salt and salt bags, sulphur and soap, lard.	22	42				
Sundry hardware	592	97				
Oil, coal, pumps, pails and repairs.	133	90				
Street numbers and tablets	19	71				
Stencils and stenographic supplies, paint and ink	92	94				
Maps and mounting, framing photos, etc.	24	80				
Building trap on Broadview Ave.	12	00				
Opening drain on Spencer Ave.	5	30				
Digging oven and smoke testing drain.	24	92				
Car tickets, postage stamps, boat hire, etc.	243	00				
Tin sheathing and gas fitting carpenter shop.	116	08				
'Bus sleighs and stores for cabmen's shelter.	156	87				
Tin floats, duck, etc., for lake currents.	60	00				
Removing dead horses (7).	14	00				
<i>Carried forward</i>	10,858	86			30,449	02

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	10,853	86			30,449	02
Law expenses re Ashbridge's Bay	232	05				
Water Works charges	123	28				
Inspection on private drains	1,610	00				
Labor	26,622	55				
			30,446	74		
<i>Cr.</i>						
Amounts paid Treasurer:						
Use of sewer on Avenue Road	20	00				
Removing earth and gravel	4	50				
Lumber	493	35				
			517	85		
					38,928	89
PRIVATE DRAINS.						
Pipe, 16,854 feet	1,595	28				
Junctions, bends, reducers, etc.	69	56				
Cement, 77 bbls.	195	45				
Sand, gravel and hauling	4	68				
Traps	14	26				
Lumber, 3,927 feet	59	10				
Nails, lamps, oil, hardware, etc.	60	39				
Water Works charges ..	36	02				
Rent of Portland Street yard	100	00				
Cleaning out cellars and private drains	69	41				
Repairing pavements on sundry streets	145	26				
Refunds of deposits orders to Treasurer	637	20				
Inspection	1,894	00				
Labor	7,184	07				
			12,064	68		
<i>Cr.</i>						
Amount of deposits paid Treasurer			11,266	84		
					797	84
ROADWAYS.						
Macadam, 3,864 loads	5,754	94				
Cobble stone, 59 cubic yards	84	34				
Broken stone, 58 loads	108	26				
Granite setts, 3,401 only	277	78				
Stone screenings, 93½ cubic yards	45	63				
Crossing stone, 232 feet	90	48				
Limestone, 32 cubic yards	15	00				
Gravel and sand, 5,169½ yards	4,165	71				
Loam, 110 yards	80	68				
Cement, 203½ bbls.	1,226	27				
Cedar blocks and posts, 884 cords	5,413	56				
Miscellaneous lumber, 24,721 feet	390	08				
Cedar kerbing, 880 feet	10	71				
Rent of wharf and yards	542	38				
Rubber hose and couplings	278	95				
<i>Carried forward</i>	18,484	77			70,175	75

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	18,484	77			70,175	75
Bricks, fire clay and testing bricks.....	17	70				
Bench mark plates, bolts, oil, etc.....	242	80				
Horse blankets, harness trimmings and horse keep	116	94				
Horse feed and straw.....	885	63				
Electric light at crematory	27	37				
Block carts and hauling blocks	115	50				
Proportion of planer and band sawing ma- chine	428	87				
Wells' lamp, set of scales, fire extinguishers, etc	179	75				
Water Works charges	19	63				
Retaining fees <i>re</i> pavements	132	00				
County of York award	756	00				
Land damages <i>re</i> Woodlawn Avenue	1,643	95				
Charges on account local improvement pave- ment after passing of By-law	72	50				
Sundry hardware, and travelling expenses..	274	74				
Labor	28,923	57				
			52,315	72		
<i>Cr.</i>						
Granite setts collected from sundry streets (51,640).....	4,088	60				
Amount paid Treasurer for paving lane rear of Yonge Street	123	90				
Amount paid Treasurer for repairing areas..	28	93				
" " putting gravel on lane.....	3	25				
Amount paid Treasurer for scrap iron	24	00				
			4,268	08		
					48,047	64
RECONSTRUCTION OF CEDAR BLOCK PAVE- MENTS.						
Cedar blocks, 1,402 $\frac{96}{128}$ cords.....	8,989	73				
Cedar posts, 4 $\frac{3}{4}$ cords.....	26	12				
Lumber, 24,482 feet.....	366	25				
Cedar kerbing, 30,072 feet.....	363	25				
Gravel, sand and loam, 2,089 $\frac{1}{2}$ yards.....	1,839	63				
Granite setts, 6,122 only.....	489	76				
Macadam, 481 loads.....	390	28				
Broken stone, 4 toise.....	52	00				
Cement, 49 bbls.	122	50				
Bricks, lime, coal and creosote.....	177	23				
Iron bars, spikes, nails, etc	193	80				
3 track gully grates.....	34	23				
Gearing, pulleys and belting	119	38				
Electric lights.....	81	27				
Repairing gas fixtures, Western Stable.....	11	05				
Horse hire, horse pasture, veterinary ser- vices, etc.....	222	22				
<i>Carried forward</i>	13,478	70			118,223	39

	8	c.	8	c.	8	c.
<i>Brought forward</i>	13,478	70			118,223	39
Wood preservative, 6 casks	60	00				
Rent of yards and stables	220	50				
Fire insurance on boiler	20	00				
Water Works charges	43	58				
Repairing pavement, Queen Street east	33	10				
Labor	16,173	11			33,028	99
SIDEWALKS.						
Lumber, 503,302 feet	5,905	28				
Spikes and nails, 19,896 lbs.	561	02				
Cedar posts and blocks, 3½ cords	20	55				
Gravel and sand, 13½ yards	10	33				
Cement and hauling, 15 bbls	38	54				
Cedar kerbing, 9,899 feet	118	81				
Macadam, 62 loads	116	64				
Granite setts, 4,367	349	36				
Horse keep, harness trimmings, etc.	103	90				
Grading lines, tape lines, oil, coal, etc.	301	40				
Rent of yards, siding and telephones, proportion	681	71				
Old rail, 12,746 lbs.	89	12				
Proportion of planer, band sawing machine and belting	163	32				
Major saw	50	00				
Plowshare, steel tank and attachments	110	72				
Advertising	28	50				
Cresote and fire extinguishers	57	00				
Moving safe from Eastern yard	14	95				
4 old lorries	225	00				
Revising Good's Atlas	10	00				
Expert evidence and photos of Church of the Redeemer	12	30				
Flooring and sheating Eastern Yard	1	10				
Water Works charges	73	80				
Inspection on sidewalk at Custom House	60	00				
Labor	14,577	90			23,681	25
Cr.						
Amount paid Treasurer for sidewalk extensions					1,032	25
					22,649	00
STREET CLEANING.						
Brush wire, reeds, chains and links	523	31				
Nuts, iron bars, steel, metal and paint mill	81	72				
Buckets, iron shovels, castings, broomheads, etc	108	93				
Signboards, duck bags, paint, varnish, oil, etc.	46	94				
<i>Carried forward</i>	760	90			170,901	38

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	760	90			170,901	38
Horse hire, horse blankets, harness trimmings, and repairs		78	91			
One horse, \$80; horse feed and straw, \$585.69	665	69				
Lumber, nails, sundry hardware, coal and pitch	320	19				
Machine work on tools, proportion of machinery	219	84				
Axles, spokes, hubs, springs, gearing and repairs	134	76				
Broom sections, asphalt brooms and scrapers	65	25				
Photographing dump carts	8	00				
Removing night-soil	2	50				
Posting bills re ice and snow	30	00				
Labor	67,919	31				
					70,205	37

Cr.

Amount paid Treasurer for pound fees	56	63			70,148	72
--	----	----	--	--	--------	----

STREET WATERING.

Horses, 9, \$835; horse hire, \$586.95; blankets and covers, \$63.03	1,484	98				
Horseshoeing, horse nails, horse shoes, hoof stuffing	119	33				
Horse feed and straw, \$9,470.60; veterinary services, \$223.25	9,693	85				
Harness leather and trimmings	989	97				
Carts, hubs, springs, axles, spokes and repairs	473	57				
Sprinklers, 18 sets	396	00				
Lumber, 31,306 ft.	985	69				
Branch pipes, hose, forks, bolts, screws, etc.	223	80				
Castings, rings, paint, oil, coal and wood, etc.	548	32				
Proportion of machinery	227	00				
Brushes, combs, pails, sulphur, resin, lime, etc.	105	19				
Iron bars, steel, freight, sundry hardware ..	546	68				
Fire extinguishers, electric light at Crematory ..	128	45				
Rent of telephone and removing night-soil ..	43	50				
Use of water	25,000	00				
Labor	9,396	23			50,272	56

Cr.

Amount paid Treasurer: pound fees, \$10.87; horse keep, \$506.33	517	20			49,755	36
--	-----	----	--	--	--------	----

STONE STREET CROSSINGS.

Cobble stone, granite setts and gravel	38	63				
Lumber and cedar blocks	19	17				
<i>Carried forward</i>	57	80			290,865	46

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	57	80			290,805	46
Nails, paint and types	10	15				
Labor	355	72				
					423	67
SCAVENGERING.						
Lumber, cart spokes, hubs and axles	416	88				
Iron bars, iron castings, nuts and bolts	104	43				
Leather, harness, harness trimmings, etc	295	56				
One horse, horse-shoeing, and removing dead horses	168	00				
Horse blankets and covers, and horse feed and straw	3,496	77				
Chains, signs for carts and repairs to carts	52	50				
Proportion of machinery	57	00				
Veterinary services, sundry hardware and removing night-soil	97	68				
Coal, wood and electric light at Crematory	87	98				
Rakes, grease, oil, tarpaulin and paint	42	19				
Labor	54,152	04				
			58,970	73		
<i>Cr.</i>						
Horse kept, sundry Departments	499	00				
Amount paid Treasurer for pound fees	69	75				
" " 4 dump carts	44	00				
" " 2 horses	22	50				
" " removing garbage	11	25				
			624	50		
					58,324	23
WOODEN CROSSINGS.						
Plank, 46,068 ft	598	39				
Tamarac, 16,896 ft.	244	99				
Scantling, 3,219 ft.	41	47				
Nails and spikes, 4,400 lbs.	132	91				
Rent of Marion Street yard	37	50				
Labor	537	95				
					1,593	21
ASHBRIDGE'S BAY DREDGING.						
Lumber, shovels, axes, rubber boots, etc.	46	56				
Boat hire, sounding rod, and advertising	25	80				
Deputation to Ottawa	159	25				
Expert evidence and copying evidence	197	10				
Taxed costs re Coleman	48	64				
Inspection	60	00				
Labor	166	15				
					703	50
<i>Carried forward</i>					351,850	07

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>					351,850	07
ASHBRIDGE'S BAY IMPROVEMENTS.						
Lumber, nails and iron	749	68				
Removing sand and teaming	79	14				
Digging cut at foot of Leslie Street	513	64				
Tug and boat hire	107	00				
Boat, rent of boat-house, and paint	42	50				
Hack hire and sundry hardware	46	98				
Damages and fees in Coleman suit	2,384	05				
Contract work	21,937	94				
Labor	1,991	02				
Inspection	796	25				
					28,648	20
DREDGING SLIPS.						
Contract work	2,761	87				
Inspection	192	00				
Labor	144	37				
					3,098	24
DON RIVER IMPROVEMENT.						
Land and damages	13,020	97				
Law expenses	4,594	82				
Evidence	256	83				
Labor	211	50				
					18,084	12
ENGINE AND BOILER FOR SAWING BLOCKS.						
Chain, files and leather	21	72				
Oil, and sharpening saws	82	63				
Labor	469	99				
					574	34
ESPLANADE AGREEMENT.						
Bricks, stone, sand, gravel and blocks	404	27				
Pipe, lumber and nails	42	09				
Cement, 295 bbls	744	50				
Hauling cement, boat hire and sundry hardware	242	35				
Tape lines, chain, saw cutting, etc.	74	15				
Travelling expenses, Ottawa and Montreal ..	51	25				
Lithographing plans	47	50				
Advertising	173	50				
Water Works charges	4,738	31				
Inspection	1,179	00				
Labor	421	66				
Valuation fees	1,550	00				
Land and damages	205,201	75				
Contract work	55,770	58				
					270,640	91
<i>Carried forward</i>					672,895	88

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>					672,895	88
FREDERICK STREET WHARF REPAIRS AND EXTENSION.						
Labor					551	68
GARRISON CREEK SEWER, OSSINGTON TO BLOOR.						
Land and damages,	4,078	68				
Arbitration fees and evidence	1,822	37				
Drawback on account of contract	2,470	84			8,371	89
LEVEL CROSSINGS.						
City's proportion paid C.P.R.	1,313	74				
" " " G.T.R.	1,615	64			2,929	38
RELIEF SEWERS.						
<i>Queen Street, Don to DeGrassi.</i>						
Pipes, bends, elbows and traps	60	83				
Labor		2 00				
Inspection	363	50				
Contract work	11,605	32			12,031	65
<i>Queen Street, Markham to Garrison Creek.</i>						
Inspection	182	00				
Contract work	2,295	00			2,477	00
ROSEDALE CREEK SEWER.						
Boat hire, \$3.55, pipe, 84c.; inspection, \$10.50		14 89				
Contract work and costs, as per award	12,445	91			12,460	80
SEWER EXTENSION TO WINDMILL LINE.						
Steel and iron pipe	1,005	20				
Lumber, 8,616 feet		148 32				
Spikes and spokes		31 26				
Lithographing plans and conveyancing		145 00				
Unloading pipes and rubber gloves		14 75				
Inspection and labor		279 88				
Contract work	2,952	48			4,576	89
<i>Carried forward</i>					716,295	17

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>					716,295	17
RECONSTRUCTION OF SEWERS UNDER RAIL- ROAD TRACK.						
<i>Simcoe Street.</i>						
Lumber, 39,988 feet	611	48				
Nails, pipe, gravel and sand	181	89				
Bricks, 94,000	685	30				
Cement, 320 bbls., and hauling same	832	08				
Smoke stack, pails, tape line, hose and coup- lings	41	35				
Crossing stone, manhole tops and sundry hardware	33	71				
Grand Trunk Railway, account for putting in stringers	61	25				
Labor	2,579	88			5,026	94
<i>Bathurst Street.</i>						
Lumber, 7,019 feet, and nails	113	14				
Bricks, 20,000; sand and gravel, 98 yards ..	238	60				
Cement, 147 bbls., and hauling same ..	371	90				
Labor	1,144	27			1,867	91
STRENGTHENING QUEEN STREET BRIDGE AT THE DON.						
Lumber and nails	656	71				
Cedar posts and blocks ..	90	72				
Notice boards and hardware	27	08				
Inspection and labor	774	75				
Contract work	2,250	74			3,800	00
SIDING AT THE DON.						
Amount paid Grand Trunk Railway					2,003	00
<i>Carried forward</i>					728,993	02

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>					728,993	02
SUMMARIES.						
RAILWAY PAVEMENTS.						
Contract work	335,043	10				
Inspection	5,681	50				
Labor	11,621	15				
Castings :						
Round manholes, 74	706	15				
Manhole tops, 42	396	19				
" steps, 283	46	50				
Track gullies and grates, 135	1,421	59				
Culvert tops and traps, 59	511	23				
Pipe, 6, 9 and 12 in., 4,803 ft.	646	19				
Bends, junctions, elbows and slants, 214 ...	147	53				
Lumber, 4,288 ft.	71	90				
Bricks, 55,500	386	85				
Cement, 808½ barrels	2,041	55				
Sand and gravel, 1,662 yards	1,559	49				
Granite setts, 152,682	11,614	07				
Scoria blocks, 147,104	8,186	45				
Stone setts, 4,375	329	00				
Crossing and kerb stone, 2,587' 10"	798	96				
Circular kerb stone, 17' 6"	21	88				
Macadam, 11 loads	12	20				
Crushed stone, 4 yards	7	40				
Cedar blocks and posts, 287½ cords	1,974	41				
Paving pitch, 183 barrels	414	05				
Hauling and teaming	81	45				
Use of pitch kettle	40	50				
Repairing pavements	892	87				
Sundry hardware and sharpening tools	74	38				
Water Works charges	152	80				
Expert evidence	8	05				
Engineering	7,140	78				
					392,030	17
PAVEMENTS.						
Contract work	91,945	39				
Inspection ..	1,654	25				
Wages	3,266	03				
Engineering	3,077	19				
Water Works charges	211	75				
Pipe, 6 and 9-inch, 536 feet	76	13				
Bends and junctions, 19	10	14				
Cement, 138 barrels	347	10				
Sand and gravel, 281 yards	254	39				
Bricks, 25,295	213	83				
Castings :						
Culvert traps and tops, 49	320	55				
Manhole tops and steps, 74	105	15				
Round manholes and track grates, 5	22	24				
<i>Carried forward</i>	101,504	14			1,121,023	19

	\$	c.	\$	c.	\$	c.
<i>Brought forward</i>	101,504	14			1,121,023	19
Cedar kerbing, 13,441 feet	161	30				
Lumber, 8,216 feet	114	43				
Crossing stone, 826 feet	322	14				
Cedar blocks and posts, 217 $\frac{1}{4}$ cords	1,530	89				
Scoria blocks, 620	40	30				
Nails and spikes, 1,465 lbs.	43	12				
Macadam, 4 loads	7	05				
Earth, 109 loads	21	80				
Sodding, 1,780 yards	71	20				
Repairing pavements	195	84				
			103,812	21		
<i>Cr.</i>						
Land damages, charged in error	1,361	73				
Fourteen round manholes, charged to rail- way pavement account	133	98				
			1,495	71		
					102,316	50
LOCAL IMPROVEMENT SEWERS.						
Contract work	8,500	13				
Inspection	265	81				
Wages	482	53				
Engineering	543	00				
Pipe, 9 and 12-inch, 802 feet	175	39				
Bends, junctions and stoppers, 143	59	14				
Manhole steps, 15	2	48				
Bricks, 1,200	8	94				
Cement, 9 barrels	23	40				
Sand, 5 yards	5	00				
Wood, 5 $\frac{1}{2}$ cords	33	50				
					9,899	32
LOCAL IMPROVEMENT SIDEWALKS, WOODEN.						
Lumber, 1,632,295 feet	20,816	56				
Nails, 37,948 lbs.	1,051	18				
Cedar blocks and posts, 3 $\frac{1}{2}$ cords	26	15				
Water Works charges	2,085	28				
Engineering and expenses percentage	1,579	07				
Wages, labor on walks	7,132	89				
					32,691	13
PATENT SIDEWALKS.						
Contract work	9,412	72				
Labor	264	96				
Sodding, 2,077 yards	86	33				
Water Works charges	186	82				
Wages, inspection	197	50				
Engineering and expenses percentage	287	71				
					10,436	04
<i>Carried forward</i>					1,276,366	18

	§	c.	§	c.	§	c.
<i>Brought forward</i>					1,276,366	18
BRIDGES, GRADINGS, EXTENSIONS, ETC.						
Contract work	10,405	60				
Labor	215	26				
Land, damages and witness fees	18,668	02				
Granite setts, 4,296	343	68				
Earth, 152 cubic yards	38	00				
Gravel, 302 yards	295	96				
Lumber, 15,574 feet	272	28				
Culvert top, 1	5	00				
Repairing fence	6	65				
Moving telegraph poles	217	60				
Use of temporary bridge	50	00				
Watchman expenses	47	60				
Raising house at Dundas Street Bridge	400	00				
Rent of field	40	00				
Sundry hardware	38	09				
					31,043	74
Personal and Departmental accounts out- standing December 31st, 1893					18,734	52
					1,326,144	44

RAILWAY PAVEMENTS.

Street.	From.	To.	Dr.	
			\$	c.
Bloor.....	Yonge.....	Dufferin.....	12,555	92
Bathurst.....	King.....	Queen.....	4,022	87
".....	Queen.....	Bloor.....	23,010	91
Broadview Ave.....	".....	Danforth.....	6,959	95
College.....	Yonge.....	McCauley.....	15,246	01
".....	McCauley.....	Bathurst.....	21,952	02
".....	Bathurst.....	Dufferin.....	26,550	95
".....	Dufferin.....	Lansdowne.....	8,336	71
Carlton.....	Yonge.....	Parliament.....	19,714	55
Church.....	Front.....	Bloor.....	22,908	18
Dundas.....	Queen.....	The bend.....	9,350	02
".....	Arthur.....	Jamieson.....	19,340	24
".....	Sorauren.....	Bloor.....	10,449	48
Front.....	Frederick.....	Sherbourne.....	238	05
".....	".....	Church.....	12,151	31
".....	Church.....	Simcoe.....	17,484	70
Frederick.....	King.....	Front.....	2,060	15
George.....	".....	".....	1,576	67
Gerrard.....	Pape.....	River.....	19,742	84
".....	River.....	Parliament.....	7,800	88
High Park Ave.....	Roncesvalles.....	High Park.....	7,479	45
Howard Park Ave....	".....	Dundas.....	3,353	37
Jamieson Ave.....	College.....	".....	2,082	07
King.....	River.....	Sherbourne.....	2,079	80
".....	Sherbourne.....	Simcoe.....	7,033	32
".....	Simcoe.....	Bathurst.....	1,147	87
".....	Bathurst.....	Strachan.....	899	65
".....	Dufferin.....	Roncesvalles.....	2,569	15
Parliament.....	Queen.....	Gerrard.....	13,706	40
".....	Gerrard.....	Carlton.....	5,070	65
".....	Carlton.....	Winchester.....	2,471	57
Queen.....	East City limits.....	G.T.R.....	11,912	47
".....	G.T.R.....	Davies Ave.....	1,248	80
".....	Davies Ave.....	River.....	824	26
".....	River.....	Yonge.....	32,760	41
".....	Yonge.....	Bathurst.....	2,351	57
".....	Bathurst.....	Roncesvalles.....	6,517	43
Sherbourne.....	Front.....	King.....	319	09
Spadina Ave.....	Queen.....	Bloor.....	3,544	50
Winchester.....	Parliament.....	Sumach.....	5,561	30
York.....	Front.....	Queen.....	11,231	29
Yonge.....	".....	King.....	3,342	91
".....	King.....	Bloor.....	1,539	98
".....	Bloor.....	C.P.R.....	1,549	05
			392,030	17

LOCAL IMPROVEMENT PAVEMENTS.

Street.	From.	To.	Dr.
ASPHALT :			\$ c.
Czar	Yonge	North	4,727 12
Earl	Sherbourne	West end	4,022 60
Lane in rear of Canada	Permanent Buildings		873 95
Linden	Sherbourne	Huntley	4,919 11
Munn's Lane	Wellington	218 feet north	1,205 06
Richmond	Victoria	Bay	9,781 95
Winchester	Parliament	Sumach	11,418 52
CEDAR & COBBLE :			
Bleeker	Wellesley	Howard	2,090 47
Churchill	Terminus	136 feet east	369 78
Dundas	Sorauren	Bloor	7,308 10
Edmund	Royce	C.P.R.	595 69
Euclid Place	Euclid Ave.	East terminus	229 22
High Park Ave.	Roncesvalles	High Park	4,736 88
Huron	Phoebe	Grange	1,712 81
Mansfield Ave.	Manning	Christie	745 21
"	Bellwoods	Grace	542 79
Northumberland	Ossington	Preston	575 41
Olive Ave.	Bathurst	Palmerston	1,479 92
Perth Ave.	Bloor	Royce	7,083 81
Royce Ave.	Symington	C.P.R.	3,780 56
Sorauren Ave.	Old boundary Park'd'le	Dundas	812 25
South Drive	Crescent	Centre	5,530 78
Shaw	College	Bloor	6,173 68
Victoria Cres.	Dunn	Jamieson	2,851 11
Walmer Road	Bernard	Dupont	1,366 79

COMPLETED PRIOR TO 1893.

Bruce	Shaw	Givens	44 30
Barton	Palmerston	Euclid	62 40
Dupont	Manning	Bathurst	131 65
Delaware Ave.	Bloor	Van Horne	25 00
"	College	Bloor	1,099 70
Evans Ave	Clinton	West terminus	102 47
Grace	Arthur	College	238 25
Halton	Shaw	Dundas	77 29
Herriek	Bathurst	Lippincott	64 00
King	Sherbourne	Simcoe	13,021 11
<i>Lanes.</i>			
Lane between	Pearl	Adelaide	13 50
"	Mutual	Jarvis	21 50
First east of Spadina	Grange	St. Patrick	28 80

PAVEMENTS—*Continued.*

Street.	From.	To.	Dr.
			\$ c.
Bet. Yonge & Victoria	Adelaide	106 feet south	14 40
Off Jordan	Jordan	West terminus	75 40
Bet. York & Simcoe	Pearl	North terminus	74 80
Rear of John	Adelaide	Lane r/r Arlington Hotel	465 27
South of Queen	Tecumseth	Niagara	528 22
Bet. St. Patrick & D'Arcy	Beverley	Huron	31 52
Logan Ave.	Queen	Gerrard	304 50
Lombard	Victoria	Jarvis	311 00
Lowther Ave.	Brunswick	Howland	27 85
Lucas	Saurin	Roncesvalles	324 80
Montague Place	Homewood	West terminus	106 66
Ossington Ave.	Bloor	C.P.R.	790 90
O'Hara Ave.	Terminus	Railway track	57 91
Rossin House Lane	York	East terminus	37 86
Roxborough Av.	Yonge	1,328 feet west	598 90
Wyatt Ave.	Sumach	River	65 00
Less land damages charged in error			103,678 23
			1,361 73
			102,316 50

LOCAL IMPROVEMENT SEWERS.

Street.	From.	To.	Dr.
			\$ c.
Avondale Road.....	Terminus.....	100 ft. east Rosedale...	120 12
Avenue Road.....	Tannery Hollow.....	North City limits.....	130 00
Barton Ave.	Bathurst.....	Euclid.....	85 20
".....	Manning.....	Christie.....	241 00
Centre Road.....	Roxborough.....	North Drive.....	20 25
Carlyle.....	Perth.....	West end.....	25 65
Clinton.....	Barton.....	Yarmouth.....	2,231 37
College.....	Roncesvalles.....	Sorauren.....	153 50
Dupont.....	Manning.....	Christie.....	57 15
".....	St. George.....	Huron.....	45 30
Emerson Ave.....	Wallace.....	Bloor.....	251 60
Edwin.....	Royce.....	C.P.R.....	63 95
Gerrard.....	Broadview.....	The Don.....	94 55
Glen Road.....	Elm.....	Maple.....	137 50
Hazelton Ave.....	Yorkville.....	Davenport.....	537 28
Lane off Dufferin.....	Alma.....	Waterloo.....	18 00
Lane rear of Portland.....	Adelaide.....	Farley.....	709 96
Liberty.....	Atlantic.....	Pacific.....	51 90
Lynd.....	Dundas.....	College.....	96 95
Monk.....	Bathurst.....	Markham.....	21 05
Markham.....	Olive.....	Vermont.....	79 33
O'Hara Ave.....	Terminus.....	Railroad track.....	22 90
Pine Hill Road.....	Rosedale.....	West terminus.....	40 32
Rosedale Road.....	Park Road.....	Pine Hill Road.....	44 90
Roxborough.....	Terminus of sewer.....	Avenue Road.....	73 64
Rosebery Ave.....	Bathurst.....	325 feet east.....	490 00
Sully.....	College.....	Garrison Creek.....	59 61
St. Helen's Ave.....	".....	Bloor.....	882 59
St. Claren's Ave.....	Wallace.....	".....	577 40
Tyndall Ave.....	Huxley.....	G.T.R.....	27 40
Wallace Ave.....	McKenzie.....	Grogan's Line.....	2,589 38
	Cr.		9,979 75
Lane north of Elm....	Teranlay.....	East terminus.....	80 43
			9,899 32

LOCAL IMPROVEMENT SIDEWALKS.

Street.	Side.	From	To	Dr.
WOODEN :				\$ c.
Adelaide	North	56 ft. w. of Victoria	Yonge ..	113 22
Albert	South	Yonge	James ..	122 00
Addison Av.	"	Perth	West terminus ..	67 79
Ann	North	Church	Mutual	99 79
Anderson	"	71 ft. e. of McCaul	Simcoe	85 34
"	South	McCaul	William	48 47
Avenue Rd.	West	111 ft. n. Davenport	Chicora	106 37
Avenue Lane	South	Chestnut	University	90 83
Arthur	North	Palmerston ..	Euclid	95 04
Alice	"	Yonge	Teraulay	201 72
Balmuto	West	Czar	115 ft. north ..	33 66
Bathurst	"	Queen	Arthur	530 30
Baldwin	South	Huron	Spadina	135 80
Bedford Rd	West	Bernard	380 ft. south ..	110 97
Bellevue Av	"	Bellevue Pl ..	Nassau	285 96
Bernard "	South	Bedford Rd ..	159 ft. west ..	44 70
Bellwoods "	East	Queen	Trcford	876 44
Beaconsfield Av ..	West	Saurin	Dundas	337 18
Bishop	North	Davenport Rd.	296 ft. west ..	56 11
"	South	"	West end	80 85
Bloor	"	Balmuto	263 ft. west ..	72 67
"	North	Brock	McKenzie	410 32
Brunswick Av	Both	Ulster	Bloor	1,470 02
Brant	East	Farley	Adelaide	125 43
Carr	South	Esther	West end	404 64
Carlton	"	Seaton	Ontario	68 02
College	North	130 ft. east of Rush- olm Rd.	Dovercourt	55 38
"	"	University Cres...	Queen's Park	328 91
"	Both	Yonge	University	1,232 27
Classic Av	North	Spadina	Huron	6 32
Church	East	Carlton	Wood	34 90
Charles	North	Yonge	Church	261 10
Chestnut	West	Elm	136 ft. south ..	37 09
"	"	"	Christopher	174 88
Clarence Sq	South	Spadina	East end of Square.	142 39
Close Av	East	King	Queen	432 97
Cherry	West	Mill	Front	108 92
Churchill Av	Both	194 ft. e. Lakeview	161 ft. east and 174 ft. on south side .	95 88
Czar	North	North	Balmuto	90 71
"	"	"	The Park	135 78
D'Arcy	South	Beverley	McCaul	248 76
Dovercourt Rd	West	Queen	Argyle	12 97
Dowling Av	"	King	G. T. R.	198 49
Dundas	South	St. Clarens ..	Lansdowne	97 97
"	West	68 ft. n. of Humbert	Argyle	107 04
"	North	Bloor	Sorauren	793 49

LOCAL IMPROVEMENT SIDEWALKS -Continued.

Street.	Side.	From	To	Dr.
				8 c.
Duke	"	George	451 ft. east	132 51
"	"	Sherbourne	Ontario	173 14
Drummond Pl.	East	1st Lane n. Adelaide.	North terminus.	21 61
Emerson Av.	"	Bloor	Wallace	309 25
Eastern Av.	North	Sumich	St. Lawrence	151 92
"	"	Trinity	Sackville	133 68
Esther	East	Queen	St. Patrick	400 48
Edward	North	Yonge	University	409 33
Esplanade	"	Frederick	Sherbourne	85 51
"	"	Sherbourne	Berkeley	276 11
Elm Av.	"	Huntley	Terminus	49 02
Euclid Av.	East	Arthur	426 ft. north	235 65
"	West	"	616 ft. "	265 24
First Av.	North	DeGrassi	237 ft. east	3 53
"	"	Logan	644 ft. west	248 61
Front	"	Princess	Berkeley	185 41
"	"	Sherbourne	Frederick	80 49
Francis	Both	King	Adelaide	184 91
Gerrard	South	Bolton	Broadview	279 31
"	North	Howland	"	372 81
Gordon	"	Dufferin	Sheridan	177 14
Golden	West	Dundas	North end	149 75
Gould	North	Yonge	Victoria	93 95
Gloucester	"	100 ft. e. of Yonge	Church	286 07
Harbord	South	Bathurst	Brunswick	312 49
Hill	"	South Drive	Glen Rd	129 64
Howard	"	Sherbourne	Blecker	62 07
Huron	West	Phoebe	Grange	232 54
"	East	Spadina	D'Arcy	85 83
John	"	King	Wellington	131 53
King	North	19 ft. west of Brant	Tecumseth	26 53
"	"	82 ft. east of Ontario	150 ft. west	128 17
"	"	Berkeley	257 "	133 70
"	"	Simcoe	John	282 82
"	"	Spadina	Peter	192 71
"	"	Peter	Widmer	14 64
"	South	Sherbourne	Berkeley	507 33
"	"	Simcoe	100 ft. east of Dorset	169 36
"	"	Berkeley	Parliament	156 93
"	"	Parliament	Erin	153 00
"	"	Trinity Pl.	Sackville	175 91
"	"	Jameson	Dowling	169 53
Lippincott	East	Nassau	Oxford	132 60
London	North	Markham	Euclid	155 92
Louisa	"	Elizabeth	246 ft. east	68 19
Logan Av.	East	Gerrard	Bain	197 55
Massey	"	Wellington	King	122 14
Marlborough	North	Yonge	428 ft. west	164 95
Manning Av.	West	College	Harbord	789 45
Markham	East	Bloor	London	140 19

LOCAL IMPROVEMENT SIDEWALKS—*Continued.*

Street.	Side.	From	To	Dr.
May	West	Hill	May Pl.	8 c.
Manning Av.	East	Arthur	College	92 64
McCaul	West	St. Patrick	D'Arcy	640 39
"	"	Queen	Grange	100 21
McKenzie	East	Wallace	112 ft. south	219 80
McMillan	West	Alexander	Maitland	25 47
Mitchell	South	Tecumseth	Niagara	65 61
Niagara	East	Wellington	King	276 04
"	West	Queen	DeGoe	132 96
Ord	North	Murray	282 ft. west	218 89
"	South	"	276 "	54 69
Ontario	West	Duke	Duchess	53 87
Park Rd	North	Reynolds	Woodland	114 09
Pape	East	Queen	Eastern	349 78
Parliament	"	Oak	180 ft. s. Wilton Av.	253 07
"	West	Sydenham	21 "	212 59
Palmerston	"	Robinson	Arthur	313 92
Pearl	North	York	East end	561 20
Perth	East	Irving	325 ft. south	120 25
Queen	South	Parliament	Power	71 92
"	"	Dunn	Dowling	5 25
"	"	Bathurst	Tecumseth	398 97
"	North	Strachan Av	47 ft. east of Dundas	371 10
Rose Av	East	Howard	450 ft. south	38 45
Rosedale Rd	"	Avondale	North Drive	127 83
"	S-West	"	Park Rd.	167 53
Roseberry	South	Bathurst	East end	188 43
Rusholme Rd.	East	Dundas	St. Ann	78 51
Sackville Pl	North	Sackville	156 ft. east	292 67
Simcoe	West	Richmond	Adelaide	29 43
"	"	226 ft. n. of Queen	Anderson	123 26
"	"	King	Adelaide	347 17
"	East	"	43 ft. north of Pearl	114 07
Symington	West	Bloor	South terminus	81 83
Shaw	"	240 ft. n. of College	Bloor	186 32
Shuter	North	Bond	Church	735 47
"	"	Jarvis	Mutual	101 82
Spadina	West	Adelaide	290 ft. south	70 34
Stephanie Pl.	North	John	210 ft. east	83 09
Starr	Both	Dunn	Victoria Cres	75 59
Sherbourne	West	King	Duchess	364 83
"	East	"	"	244 79
St. Patrick	North	Spadina	Huron	215 36
"	"	Beverly	McCaul	138 32
St. Joseph	South	St. Vincent	653 ft. west	183 87
St. Nicholas	West	Inkerman	Czar	174 18
Terauley	East	Walton	131 ft. n. of Gerrard	78 36
"	"	Agnes	Edward	66 57
"	West	Gerrard	Hayter	76 30
Temperance	North	Yonge	Bay	83 85
				156 95

LOCAL IMPROVEMENT SIDEWALKS—*Continued.*


Street.	Side.	From	To	Dr.
Turner	Both	Niagara	Walnut	8 c.
Trinity Sq.	South	Yonge St. Lane	107 ft. west	105 65
Union	North	Lausdowne	Macdonnell	31 49
Victoria	West	40 ft. s. of Gould	Queen	75 95
"	East	Richmond	137 ft. south	338 33
Victoria Cres.	Both	Dunn	Jameson	76 48
"	North	Jameson	392 ft. west	470 06
Water	West	Mill	Front	107 56
Walmer Rd.	East	Bernard	450 ft. north	63 38
Walter	South	McMurrich	Davenport Rd.	132 03
Wellesley	"	Jarvis	300 ft. east	77 36
Wellington	"	Stafford	540 "	86 53
Wilton Av.	North	Parliament	Sunnach	142 33
"	"	Yonge	Bond	358 09
Winchester	"	Rose Av.	Parliament	164 28
Wilcocks	South	Robert	Spadina	93 96
Wilson	North	Broadview	291 ft. east	114 92
Woodsley	Both	Bathurst	Esther	10 88
Wood	North	Church	McMillan	625 48
Wyndham	"	Brock	St. Clarens	91 35
				6 11
				32,691 13

PATENT SIDEWALKS.

EUREKA :				
Queen	North	Bathurst	Palmerston	130 08
Sherbourne	East	Gerrard	Wellesley	2,624 73
"	West	Wilton Av.	Bloor	5,600 96
EXCELSIOR :				
College	South	Markham	Augusta	485 21
"	North	Borden	Palmerston	412 63
Church	East	Adelaide	Queen	246 08
Carlton	North	Yonge	Bleeker	550 84
Queen	"	"	James	99 91
STONE :				
Victoria	Both	King	Adelaide	285 60
				10,436 04

BRIDGES, GRADINGS, EXTENSIONS, OPENINGS, ETC.

Works.	Dr.
	\$ c.
Dundas Street Bridges	21,619 62
Rosedale Valley Road opening	1,375 74
Goldring and Monk Street extensions	480 00
Crawford Street extension	5 00
McMillan Avenue "	6,600 00
Sunnyside " "	963 38
	31,043 74



APPENDIX "B."

WATER WORKS DEPARTMENT.

CHIEF CLERK'S STATEMENT.

CITY ENGINEER'S OFFICE,
WATER WORKS BRANCH.

December 31st, 1893.

E. H. KEATING, ESQ.,

City Engineer:

DEAR SIR,—I attach statement showing expenditure on account of Water Works Department for the year ending December 31st, 1893, also Schedules showing work performed at the Pumping Stations and other branches of the Department during the year.

Yours obediently,

CHAS. A. MATTHEWS,

Chief Clerk.

SCHEDULE No. 1.

STATEMENT OF REVENUE AND EXPENDITURE FOR THE YEAR 1893.

RECEIPTS.	§	c.	§	c.	§	c.
Sundry persons, water rentals, as per statement of City Treasurer			361,395	82		
Corporation, for water and plant supplied as follows :						
Fire purposes	55,600	00				
Fire halls	1,147	00				
Jail	1,152	58				
Exhibition Buildings	750	00				
Horticultural Gardens	20	00				
Police stations	509	00				
Street watering	25,000	00				
City buildings and public fountains	700	00				
Markets	369	00				
City Registry Office	40	00				
Isolation Hospital	50	00				
			85,338	18		
					446,734	00
EXPENDITURE.						
Working expenses, 1893			166,696	40		
Dr. for coal in stock on 31st December, 1892			15,514	38		
Less:					182,210	78
Cr. by coal in stock on 31st December, 1893	8,691	53				
" coal and screenings sold	412	52				
" receipts from sundry persons for repairs, etc.	7,080	81				
					16,184	86
Net working expenses			166,025	92		
Interest and sinking fund on Water Works debenture debt			224,732	00		
					390,757	92
Surplus of revenue over working expenses and annual charge for debenture debt ..					55,976	08

MEMO. — The sum of \$430,455 was also provided on capital account out of current revenue to meet cost of renewal of mains and house services, the re-construction of the conduit pipe and the necessary extensions of the works.

CASH EXPENDITURE ON MAINTENANCE ACCOUNT, 1893.

ACCOUNT.	On account of 1893.		On account of 1892 Liabilities.		Total.
	\$	c.	\$	c.	
Meter and machine shop.....	10,852	43	159	79	11,012 22
Maintenance distribution.....	16,332	34	475	81	16,808 15
Main pumping station.....	100,934	24	1,825	47	102,759 71
Reservoirs, Rose Hill and High Level.....	7,293	17	109	47	7,402 64
High level pumping station.....	7,669	27	812	35	8,481 62
Press and store house.....	6,536	41	84	17	6,620 58
Office.....	2,582	54	38	70	2,621 24
Insurance, damage claims and miscellaneous..	2,665	20	211	06	2,876 26
Cartage.....	2,495	47	159	45	2,654 92
General stores.....	5,177	93	158	00	5,335 93
St. Alban's station.....	36	00	88	63	124 63
New meters.....	7	50			7 50
Total.....	162,582	50	4,113	90	166,696 40

CASH EXPENDED ON CONSTRUCTION ACCOUNT, 1893.

ACCOUNT.	On account of 1893.		On account of 1892 Liabilities.		Total.
	\$	c.	\$	c.	
Pipe-laying, dead ends.....	3,519	53	1,168	94	4,688 47
“ revenue mains.....	1,379	62			1,379 62
“ By-law No. 2310.....	5,681	61			5,681 61
“ renewals.....	17,970	70			17,970 70
“ special mains.....	445	04			445 04
“ short lengths, special valves, etc..	1,056	80			1,056 80
House services.....	10,378	32	964	33	11,342 65
“ renewals.....	474	65			474 65
Conduit repairs.....	15,901	71	53	64	15,955 35
Examination of steel conduit.....	3,566	48			3,566 48
“ wooden conduit.....	920	47			920 47
Steel lining Hanlan's crib.....	3,629	45			3,629 45
New pumping engine, No. 4.....	53,792	42	90	16	52,882 58
“ No. 5.....	2,436	42			2,436 42
Extension of 36-in. pumping main to Front St.	5,828	31			5,828 31
Repairing and re-laying steel intake pipe.....	7,326	33	37	50	7,363 83
Investigation re new water supply.....	2,594	38			2,594 38
Special branches and connections.....	3,017	55			3,017 55
Total.....	138,82	79	2,314	57	141,144 36


SCHEDULE No. 2.

STATEMENT OF WATER PUMPED BY ENGINES NOS. 1, 2, AND 3, FOR THE YEAR 1893.

5-6

MONTH.	Number of Days Working.			Number of Hours Working.				Number of Strokes per Month.			Quantity of Water Pumped per Month in Imperial Gallons—Gross.			Total Quantity Pumped by all three Engines. Gross.	Percentage of Slip.	Total Quantity Pumped in Imperial Gallons—Net.	Total Coal used for No. 1, 2, and 3 Engines.*		Average Quantity of Coal Consumed per Day.		
	No. 1.	No. 2.	No. 3.	No. 1.	No. 2.	No. 3.	No. 1.	No. 2.	No. 3.	No. 1.	No. 2.	No. 3.	tons.				lbs.	tons.	lbs.		
January	27	28	30	h.	m.	h.	m.	427,289	432,948	552,939	97,421,892	198,723,132	268,728,354	564,873,378	5	536,629,710	1,210	50	39	066	
February	18	4	25	"	"	"	"	273,290	63,260	344,614	62,310,120	29,036,340	167,482,404	258,828,864	5	245,887,421	688	290	24	1,153	
March	29	7	25	"	"	"	"	472,270	83,512	365,380	107,687,560	38,332,008	177,574,680	323,594,248	5	307,414,536	884	1,950	28	1,095	
April	25	26	458	30	458	05	342,003	296,602	77,976,684	136,140,318	214,117,002	627	960	20	1,832		
May	24	24	13	543	30	402	10	134	20	416,136	258,468	96,065	94,879,008	118,636,812	46,687,590	260,203,410	740	1,530	23	1,791	
June	30	30	471	55	591	30	365,466	401,105	83,326,248	184,107,195	267,433,443	702	1,505	23	850		
July	31	31	547	10	607	00	422,540	403,080	96,339,120	185,013,720	281,352,840	760	200	24	1,038		
August	30	31	16	359	30	563	05	104	00	277,401	388,726	72,215	63,247,428	178,425,234	35,096,490	276,769,152	737	1,870	23	1,608	
September	27	21	30	483	55	168	35	300	50	395,892	111,831	223,445	90,263,376	51,330,429	108,594,270	250,188,075	660	1,515	22	050	
October	7	19	25	41	45	304	35	475	10	29,517	200,853	345,199	6,729,876	92,191,527	167,766,714	266,688,117	669	915	21	1,190	
November	15	9	27	171	55	98	40	538	05	121,621	66,518	363,289	27,729,588	30,531,762	176,558,454	234,819,804	573	230	19	207	
December	9	6	30	59	05	66	15	610	20	44,856	47,126	425,407	10,217,168	21,630,834	206,747,802	238,595,804	601	320	19	784	
	272	236	221	3,137	15.3	2,59	55	2,162	45	3,588,281	2,754,029	2,788,553	818,128,068	1,264,099,311	1,355,236,758	3,437,464,137	3,275,493,852	8,856	1,335

* Less Coal used for Syphoning and Puddling around the New Engine House..... 196 tons.
Net Coal used..... 8,660¹³³⁵ tons.
Average quantity of Water Pumped per Day—Gross..... 9,417,700 gallons.
" " Net..... 8,973,955 " "
" " per pound of Coal..... 189.1 " "
" Coal Consumed per Day..... 24⁵²⁹ tons.



SCHEDULE No. 3.

STATEMENT OF WATER PUMPED BY ENGINE No. 4, FOR THE YEAR 1883.

Month.	Number of Days Working.	Number of Hours Working.	Number of Strokes per Month.	Quantity of Water Pumped per Month in Imp. Gallons. Gross.	Percentage of Slip.	Total Quantity Pumped in Imp. Gallons. Net.	Total Coal Used.	Average Quantity of Coal Consumed per Day.
		h. m.					tons, lbs.	tons, lbs.
January	13	300 0	622,525	131,352,775	2	128,725,720	195 1,345	6 624
February	25	584 2	1,293,341	272,894,951	2	267,437,053	323 1,575	11 1,127
March	29	628 15	1,331,610	280,976,010	2	275,356,520	384 1,890	12 835
April	29	671 35	1,410,379	297,589,969	2	291,638,170	261 740	8 1,424
May	31	736 55	1,561,760	330,164,360	2	325,561,073	412 1,470	13 628
June	30	657 35	1,392,620	293,812,820	2	287,965,961	359 500	11 1,950
July	31	707 40	1,491,870	314,781,570	2	308,188,879	375 1,155	12 240
August	31	727 25	1,538,575	324,639,325	2	318,146,539	358 580	11 1,109
September	30	716 15	1,492,770	314,974,450	4	302,375,492	375 715	12 1,023
October	31	687 50	1,409,138	297,332,338	4	285,439,045	352 1,855	11 769
November	30	680 20	1,388,232	292,916,952	4	281,200,274	354 1,950	11 1,665
December	31	721 35	1,481,365	312,700,945	4	300,192,907	335 630	12 1,504
Totals	341	7,819 27	46,417,865	3,464,162,515	...	3,370,527,636	4,150 505	...

Average quantity of Water Pumped per Day Gross, 9,490,875 imperial gallons.
 " " Net 9,231,322 " "
 " " per Pound of Coal 405,122 " "
 " " Coal Consumed per Day 11,710 tons.

SCHEDULE No. 4.

RECORD OF WATER RE-PUMPED AT HIGH LEVEL PUMPING STATION DURING 1893.

Month.	Hours Pumped each Month.	Coal Consumed.	Imp. Gallons of Water Re-Pumped each Month. Gross.	Percentage allowed for Slip.	Net Quantity of Water Re-Pumped. Imp. Gallons.	Average Pressure on Force Main.	Average Number of Hours Pumping per Day.	Gallons of Water Pumped per Pound of Coal.
		Lbs.						
January	444.00	109,900	61,194,616	2	62,910,724	57.16	14.32	572
February	414.00	96,500	61,195,221	2	59,971,317	57.21	14.78	621
March	459.00	112,200	70,355,359	2	68,948,350	57.48	14.80	614
April	444.00	107,200	67,917,740	2	66,559,386	57.20	14.80	620
May	470.55	116,561	72,028,422	2	70,587,854	58.03	15.17	605
June	471.90	122,200	79,956,269	2	78,357,144	57.36	15.73	611
July	496.00	133,300	84,784,862	2	83,089,165	57.13	16.00	623
August	495.30	127,100	82,706,190	2	81,052,067	57.25	15.97	637
September	480.00	128,600	82,511,450	2	80,861,221	60.86	16.00	628
October	496.00	139,100	83,380,004	2	81,712,404	60.87	16.00	587
November	480.45	139,600	82,336,332	2	80,689,606	60.60	16.01	578
December	496.65	149,200	86,441,169	2	84,712,346	60.74	16.02	567
Total	5,049.45	1,481,464	917,807,734	899,451,584	701.90	185.60	7,293
Averages		58.49	15.47	607

Average quantity of Water Re-Pumped per Day, 2,464,250 imperial gallons.

SCHEDULE No. 5.

RECORD OF GAUGING AT ROSE HILL RESERVOIR FOR EACH MONTH OF 1893.

MONTH.	Elevation of Lowest Water above Zero.	Elevation of Highest Water above Zero.	Average Elevation above Zero.	Average Depth in Reservoir.	Average Contents in Imperial Gallons.
	ft. in.	ft. in.	ft. in.	ft. in.	
January	196 0	217 5	207 1	11 1	11,680,124
February	210 8	215 11	213 3	17 3	26,043,256
March	211 5	216 11	214 6	18 6	29,178,356
April	196 0	217 4	208 11	12 11	15,766,093
May	210 11	217 7	216 0	20 0	33,473,600
June	215 2	218 5	216 9	20 9	35,743,400
July	213 6	217 9	216 2	20 2	33,978,000
August	214 11	217 9	216 8	20 8	35,491,200
September	215 0	217 3	215 10	19 10	32,960,204
October	214 0	217 7	216 0	20 0	33,473,600
November	212 8	216 9	215 6	19 6	31,960,412
December	213 10	216 8	214 4	18 4	28,755,397
Averages			214 2 $\frac{1}{2}$	18 3	29,042,720

SCHEDULE No. 6.
COMPARATIVE STATEMENT SHOWING NUMBER OF GALLONS PUMPED, QUANTITY AND COST OF FUEL, ETC.,
FROM 1876 TO 1893.

YEAR.	Gallons of Water Pumped	Quantity of Fuel.	Total Cost of Fuel.	Average Daily Quantity of Water Pumped.	Average Daily Consumption of Coal.	Gallons of Water Pumped per Pound of Fuel.
		U.S.	\$ c.	gallons.	lbs.	
1876	1,625,139,876	6,998,282	19,665 75	4,451,202	19,093	232 35
1877	2,633,433,932	10,407,992	25,556 29	7,211,887	28,515	253 12
1878	1,417,370,918	8,120,000	15,196 20	3,883,208	22,216	171 60
1879	1,610,104,542	10,872,211	19,313 07	4,411,245	29,787	148 56
1880	1,785,859,706	11,694,808	28,455 72	4,879,422	31,953	152 17
1881	1,910,430,419	12,391,874	31,410 04	5,234,056	33,950	151 60
1882	2,108,933,115	14,685,556	30,170 64	5,777,899	32,015	180 45
1883	2,809,956,484	17,266,679	43,529 08	7,698,511	47,306	162 60
1884	3,645,412,082	19,920,782	52,525 56	9,969,224	54,428	183
1885	3,537,482,598	18,644,465	46,589 27	9,691,733	51,081	189 73
1886	4,134,376,998	19,285,371	41,379 32	11,327,060	52,837	214 60
1887	4,417,938,169	23,283,900	50,651 85	12,103,940	63,791	189 73
1888	4,041,964,514	20,457,935	46,600 77	11,073,875	56,049	197 37
1889	4,148,781,634	19,231,940	44,135 10	11,366,525	52,630	215 60
1890	5,249,760,226	24,615,830	56,239 99	14,382,904	67,536	212 36
1891	6,207,656,403	29,300,240	60,012 77	17,007,275	80,291	211 56
1892	6,659,925,650	34,505,875	71,805 25	18,246,371	94,378	193
1893	6,646,021,488	26,013,840	64,792 86	18,208,278	71,270	255 47

SCHEDULE No. 7.

QUANTITY OF WATER PUMPED AND AMOUNT CONSUMED DURING EACH MONTH OF 1892, WITH AMOUNT OF DAILY CONSUMPTION.

Month.	Total Quantity Pumped per Month.	Quantity Stored in Reservoir at end of each Month.	Quantity Consumed during each Month.	Average Daily Consumption.	Total Quantity of Coal consumed per Month at Main Pumping Station.	Average Daily Consumption of Coal.
	gallons.	gallons.	gallons.	gallons.	tons. lbs.	tons. lbs.
Stored at 31st December, 1892		627,270				
January	665,355,430	34,230,200	631,125,230	20,379,112	1,105 1,335	45 630
February	513,324,474	32,161,808	515,089,865	18,396,065	1,011 1,865	36 289
March	582,771,056	33,221,402	582,014,462	18,774,600	1,269 1,840	40 1,930
April	495,019,322	17,292,166	510,978,568	17,032,618	888 1,799	29 1,256
May	570,754,313	35,995,600	552,059,879	17,808,032	1,153 1,000	37 419
June	542,027,735	34,230,200	543,733,135	18,126,437	1,002 405	35 800
July	575,774,077	34,980,809	575,017,477	18,548,950	1,155 1,655	36 1,279
August	581,977,234	33,725,800	582,338,234	18,785,101	1,036 250	35 717
September	542,556,044	34,230,300	542,051,514	18,038,384	1,035 230	34 1,074
October	541,459,638	27,909,480	547,789,458	17,670,337	1,022 770	32 1,950
November	506,627,286	30,024,272	504,512,434	16,818,083	928 480	30 1,872
December	529,244,879	30,235,751	529,033,400	17,065,503	936 950	32 288
Totals	6,646,021,488		6,616,413,007		13,006 1,840	
Averages				18,127,158		35 1,270


SCHEDULE No. 8.

Year.	Average Daily Consumption of Water.	Population.	Average Daily Consumption of Water per Capita for all Purposes.	Total Number of House Services in Use in each year.	Number of House Services Put in each year.	Total Number of Holes in use each year.	Total Number of Meters in Use each year.	Total Number of Miles of Main in Use each year.	Average Pressure on Pumps.			
									No. 1. Worth- ington Engine.	No. 2. Worth- ington Engine.	No. 3. Ingels & Hunter Engine.	No. 4. Blake Engine.
1875	3,424,000	66,678	51.86 gallons	2,769	842	49,810 miles.	88.10
1876	4,451,202	71,693	62.00	3,512	740	80,250	88.78	97.51
1877	2,812,000	67,386	41.74	4,518	1,006	107,570	83.33	97.69
1878	3,883,208	70,867	54.79	6,707	2,189	28	110,240	89.65	96.64
1879	4,411,245	73,813	59.76	8,568	1,861	47	111,290	95.28	99.04
1880	4,879,422	75,110	64.96	9,582	1,014	66	113,312	98.22	99.52
1881	5,231,036	76,931	68.03	12,236	2,654	79	115,518	96.32	100.78
1882	5,777,899	81,372	71.01	14,002	1,826	94	116,145	94.85	101.66
1883	7,698,511	91,796	83.87	16,276	(1,766) (1,448)	109	131,352	94.27	106.49
1884	9,960,224	105,214	94.66	18,362	2,087	130	138,391	99.146	107.036
1885	9,706,127	111,809	86.82	20,707	2,314	140	195	143,257	98.84	106.45	103.85
1886	11,344,337	118,403	95.81	23,643	2,936	152	256	151,012	104.85	104.92	104.67
1887	12,060,610	126,169	95.59	25,893	3,315	176	332	165,894
1888	11,069,784	166,809	66.36	29,833	3,055	174	897	182,625	93.41	92.36	94.57
1889	11,378,962	175,000	65.02	34,056	3,288	222	1,347	212,832	94.25	94.82	94.92
1890	14,434,722	185,000	78.02	36,192	2,491	229	1,479	229,257	92.83	93.55	93.58
1891	17,007,275	188,904	90.03	38,250	2,111	230	1,544	237,967	93.33	93.66	93.91
1892	18,246,371	188,904	96.59	39,401	1,200	288	1,535	242,761
1893	18,208,278	188,904	102.22	39,927	526	300	1,690	244,961	94.18	94.18	94.18	96.37

COMPARATIVE STATEMENT OF COAL CONSUMED AND WATER PUMPED.

Average quantity of Water Pumped per Day, 1893	18,208,278 imperial gallons.
“ “ pound of Coal	255.479 “

[illegible]



SCHEDULE No. 10.

COMPARATIVE STATEMENT OF PUMPING 1,000 GALLONS OF WATER.

YEAR.	Cost of Maintenance, Main Pumping Station.		Gallons Pumped.	Cost of Maintenance per 1,000 gals.	Cost of Fuel alone per 1,000 gals.	Total Cost of Pumping 1,000 gals.
	\$	c.		c.	c.	c.
1885.....	65,082	39	3,536,482,598	1,840	1,317	7,240
1886.....	65,579	74	4,134,376,998	1,586	1,015	6,561
1887.....	76,557	16	4,417,968,169	1,734	1,132	6,643
1888.....	76,059	72	4,041,964,514	1,880	1,126	7,591
1889.....	75,360	77	4,148,781,636	1,816	1,063	8,259
1890.....	83,136	12	5,242,760,226	1,583	1,038	7,764
1891.....	89,060	35	6,534,375,161	1,362	0,901	6,261
1892.....	103,202	91	6,659,925,650	1,549	1,078	6,048
1893.....	109,582	56	6,646,021,488	1,648	0,973

MEMO.—The cost of maintenance of Main Pumping Station in 1893 includes items of extraordinary expenditure, as follows: Eno Steam Generator, \$2,125, thoroughly overhauling, and repairing the old engines, Nos. 1, 2, and 3, \$7,250.33, and amount paid in settlement of Messrs. Polson & Co.'s account for steel tank, \$1,500, making a total of \$10,875.33. Eliminating the above-mentioned special items, and taking the same comparative basis of calculation as in preceding years, the cost of ordinary maintenance would be \$98,707.23, and the cost of maintenance per 1,000 gallons would be \$01.485.

SCHEDULE No. 11

COMPARATIVE STATEMENT OF WATER PUMPED PER POUND OF COAL.

MONTH.	1889.	1890.	1891.	1892. 5% Slip.	1893.
	gallons.	gallons.	gallons.	gallons.	gallons.
January	213	225	226	209	236
February	204	221	212	205	253
March	208	218	233	195	229
April	218	221	225	190	278
May	209	217	221	199	247
June	214	208	212	212	255
July	212	217	219	215	253
August	208	202	219	209	265
September	231	213	229	206	261
October	220	210	226	182	264
November	218	211	223	210	272
December	231	205	219	214	265
Average	215	214	222	203*	256

* If 10% slip allowed, 193 gallons.

SCHEDULE No. 12.

TOTAL LIST OF ALL MAINS LAID DURING 1893.

(For Mains laid previous to 1893, see Reports of 1890, 1891 and 1892.)

NAME OF STREET, AVENUE, ETC.	Side of Street.	LOCATION.	No. of Feet.
36-IN. PUMPING MAIN.			
Across G.T.R.R. tracks	Esplanade	From valves to foot of bank on Front Street.	370
12-IN. SUB-MAINS.			
Carlton	North	From Sherbourne to Parliament	1,470
"	"	Parliament St. to Sunnyside	1,594
Gerrard	"	Leslie St. to Logan Ave.	3,467
Parliament	East	Connecting jog in Carlton St.	121
Queen West	South	At intersection of York St.	108 ¹ / ₂
York	East	From Front to King	928
"	West	King to Queen	1,221 ¹ / ₂
High Level Sta- tion			220
Total			9,060
6-IN. MAINS.			
Bain Ave	North	From Logan Ave. east to old hydrant	328
Blair Ave	"	Dovercourt Rd. to Abel St.	525
Cecil	"	Beverley St. west to old main	198 ³ / ₄
Church	West	Wilton Ave. to Gerrard St.	1,080
College	North	McCaul St. to Huron	1,230
Commercial	"	Francis St. west to end	184
Exhibition Gr'ds	"	opp. Dog Pens to rear of Grand Stand.	451 ¹ / ₂
"	"	Pond " "	608 ¹ / ₂
Galt Ave	West	Gerrard St. north	40
Glen Rd	"	Maple Ave. north to old main	190
Centre Rd	East	Roxborough Ave. to North Drive	385 ¹ / ₂
Harbord	South	Bathurst St. west	256 ¹ / ₂
Indian Rd	East	Lake Shore Rd. north	329
Lake Shore Rd	South	old hydrant opp. P.C.B. H. to Indian Rd.	562
Logan Ave	West	Withrow Ave. to Bain Ave.	371
Mansfield Ave	South	Grace St. east to old main	169 ¹ / ₂
Maple Ave	"	Glen Rd. to (jog in) Glen Rd.	188 ¹ / ₂
North Drive	North	Rosedale Rd. to (jog in) Rosedale Rd.	367
Olive Ave	"	Palmerston Ave. to connect	53
Preston Ave	East	south to north of Hallam St.	188 ¹ / ₂
Queen East	South	Yonge to Victoria	247
"	"	Jarvis to Sherbourne, west side	974
"	"	east side Sherbourne to Power St.	1,592

MAINS LAID DURING 1893—*Continued.*

NAME OF STREET, AVENUE, ETC.	Side of Street.	LOCATION	No. of Feet.
6-IN. MAINS— <i>Con.</i>			
Main Pumping Station		Through and on north side new boiler-house.	83½
Rosedale Rd	East	From North Drive south to old main	254
Ruskin Ave.	North	" Perth Ave. west	158½
St. Vincent	East	" Grenville to Grosvenor	294½
"	"	" Grosvenor to St. Joseph	1,201½
Sherbourne	"	" Elm Ave. south to hydrant	184
Walmer Rd	West	" north side St. Bernard south	257
West Lodge Ave.	"	" Queen to Convent fence	286
Woodbine Ave.	East	" Queen St. East south	1,184
Yonge	West	" Wickson Ave. to Walker Ave	263
Total			14,685

MAINS TAKEN UP AND ABANDONED DURING 1892.

STREET.	LOCATION.	No. of Feet.
8-IN. OLD IRON.		
York	King to Queen	1,228
Queen West	Intersection of York St.	108
Queen East	Yonge to Victoria	247
Total		1,583
12-IN. CEMENT.		
College	McCaul to Huron St	1,230
St. Vincent	Grenville to St. Joseph St	1,500
Total		2,730
6-IN. CEMENT.		
Church	Wilton Ave. to Gerrard St.	1,980
Queen	Jarvis to Sherbourne St.	974
"	Sherbourne to Power St	1,568
Total		3,622
6-IN. IRON.		
Parliament	From s. of Carlton to n. of Carlton St. jog	110
Rosedale Rd	" opp. the curve now closed up	350
Total		460
4-IN. IRON.		
Yonge	From Wickson to Walker Ave.	263

SUMMARY OF MAINS.

Mains throughout the City of all Sizes and Descriptions, including those on Streets, Government, Private and other Property, at end of 1893.

Size.	Length in Feet.
36-inch Mains.....	2,664
30 " ".....	10,023
24 " ".....	24,397
20 " ".....	3,953
12 " Sub-Mains.....	223,611
10 " ".....	13,320
8 " ".....	7,922
6 " ".....	931,485 $\frac{1}{2}$
4 " ".....	38,632
3 " ".....	10,203 $\frac{1}{2}$
2 " ".....	831 $\frac{1}{2}$
1 " ".....	3,162
Old Iron Mains.....	13,470
Cement Mains.....	9,680
Total length in feet.....	1,293,410 $\frac{3}{4}$
" miles.....	244.964

TABLE SHOWING LOCATION AND DESCRIPTION OF OLD MAINS OF THE FURNESS SYSTEM STILL IN USE.

LOCATION.	Description.	No. of Feet.	Totals.
On John St., from Queen and along.....	12 in. Cement	840	2,320
" Grange Rd. to Beverley St.....	"	250	
" Beverley St., from Grange Rd. to St. Patrick	"	750	
" St. Patrick west to Beverley.....	"	480	
" Gerrard St., from Yonge to Jarvis.....	8-in. Iron...	1,660	11,180
" John St., from King to Queen.....	"	1,240	
" Jarvis St., from King to Queen.....	"	1,150	
" Peter St., from Queen to Front St.....	"	2,180	
" Queen St., from Victoria to Jarvis St.....	"	1,200	
" Queen St., from Yonge to York.....	"	1,500	
" Queen St., from York to Peter.....	"	2,250	
" Adelaide St., Yonge to Victoria.....	6-in. Iron...	340	2,290
" Berkeley St., from King to Front.....	"	300	
" King St. West, from Simcoe to Peter.....	"	1,650	
" King St. West, from Bathurst to Peter.....	6-in. Cement.	2,750	7,360
" McCaul St., from Caer-Howell to College.....	"	1,300	
" Caer-Howell, from McCaul to College St.....	"	560	
" Queen St. West, from Bathurst to Peter.....	"	2,750	
Total.....			23,150

SCHEDULE No. 13.

HYDRANTS PLACED IN POSITION DURING 1893.

(For Hydrants placed in position previous to 1893, see Reports for 1890, 1891 and 1892.)

NAME OF STREET, AVE., ETC.	Side of Street.	LOCATION.
Berkeley	West	7 feet south of Queen St. East.
Blair Ave	North	238 " west of Dovercourt Rd.
Carlton	"	85 " east of Sherbourne St.
"	"	141 " " Bleeker St.
"	"	121 " west of Ontario St.
"	"	259 " east of Ontario St.
"	"	121 " west of Parliament St.
"	"	172 " east of Parliament St.
"	"	161 " " Metcalf St.
"	"	138 " " Sackville St.
"	"	125 " " Maple Pl.
Church	West	204 " north of Wilton Ave.
"	"	143 " south of Gould Street.
"	"	211 " " Gerrard St.
"	"	167 " north of Gould Street.
College	North	Opposite McCaul St.
"	"	7 feet east of St. George St.
"	"	153 " " Huron Street.
Commercial	"	6 " " Francis St.
"	"	146 " west of Francis St.
Elizabeth	East	At north-east corner of Hagarman St.
Exhibition Grounds		In rear of Grand Stand.
"		179 feet north of Grand Stand.
"		370 " " "
"		In rear of " "
"		145 1/2 feet north of " "
"		326 " " "
Centre Rd	East	30 " " North Drive.
Galt Ave.	West	14 " " Gerrard St.
Gerrard	North	304 " west of Leslie St.
"	"	386 " " Galt Ave.
"	"	243 1/2 " east of Pape Ave.
"	"	207 1/2 " west of Pape Ave.
"	"	In north-east corner of Subway.
"	"	75 feet west of Carlaw Ave.
"	"	245 1/2 " east of Logan Ave.
York	East	45 " north of Front St.
"	"	131 " " Piper St.
"	"	68 1/2 " " Wellington St.
"	"	119 1/2 " " Millstone Lane.
"	West	34 " south of Pearl St.
"	"	86 " north of Pearl St.
"	"	135 1/2 " " Adelaide St.

HYDRANTS PLACED IN POSITION DURING 1893--*Continued.*

NAME OF STREET, AVE., Etc.	Side of Street.	LOCATION.
York	West	98 feet south of Richmond St.
"	"	123 $\frac{3}{4}$ " north of Richmond St.
"	"	At north-west corner of King St. (refixed).
Main Pumping Station.	North	North side of new boiler house.
Indian Rd	East	154 feet north of G. T. R. R. tracks.
James	"	146 " " Queen West.
John	West	170 " " King St.
Lake Shore Rd	North	105 " east of Indian Rd.
Logan Ave.	West	237 " north of Withrow Ave.
North Drive.	North	At north-east cor. of Rosedale Rd. (to north).
"	"	Opposite Rosedale Rd. (to south).
High Park Rd.	South	157 feet west of Indian Rd.
"	"	504 " " "
"	"	929 " " "
Preston Ave.	East	75 $\frac{1}{2}$ " south of Hallam St.
Poulett Ave.	West	At south end of street.
Queen East	South	11 feet east of George St. (renewed same place).
St. Vincent	East	273 feet north of Grenville St.
"	"	148 $\frac{1}{2}$ " " Grosvenor St.
"	"	At south east corner St. Alban's St.
"	"	194 feet north of St. Alban's St.
Sherbourne	"	145 $\frac{1}{2}$ " south of Maple Ave.
Sumach	"	At north-east corner of Blevins St.
West Lodge Ave.	West	At north end 218 $\frac{1}{2}$ feet north of Queen St.
Woodbine Ave.	East	221 feet south of Queen St. East.
"	"	519 $\frac{1}{2}$ " " "
"	"	846 $\frac{1}{2}$ " " "
"	"	1068 $\frac{1}{2}$ " " "

SUMMARY OF HYDRANTS.

Number of Hydrants set on streets at end of 1892.	2,709
" " private and other property at end of 1892	59
	2,768
In renewing, etc., Mains there were taken off the streets in 1893.	10
	2,758
Number of Hydrants additional set on streets during 1893.	63
" " " private and other property, 1893 . . .	6
Total number of Hydrants in use at end of 1893.	2,827

LIST OF HYDRANTS REMOVED OFF STREETS DURING 1893.

NAME OF STREET, ETC.	Side of Street.	LOCATION.
Church	West	278 feet north of Wilton Ave.
"	"	273 feet north of Gould St.
College	North	At north-east corner St. George St., Y.W.W.
Queen East	South	At south-east corner Berkeley St.
Rosedale Rd.	East	At junction of North Drive, s.e. cor., Y.W.W.
St. Vincent	West	At north-west corner of Grosvenor St.
"	"	At south-west corner of St. Albans St.
Victoria	"	Half-way between King and Adelaide.
Yonge	East	At north-east corner Alexander St.
York	West	192 feet south of Richmond St.

SCHEDULE No. 14.

TOTAL LIST OF ALL VALVES PLACED IN POSITION DURING 1893, SHOWING THE SIZE, POSITION, ETC.

(For Valves placed in position previous to 1893, see Reports of 1890, 1891 and 1892.)

NAME OF STREET, AVE., ETC.	Side of Street.	LOCATION.
12-IN. STOP VALVES.		
Carlton	North	East line of Sherbourne St.
"	"	West " Ontario St.
"	"	" " Parliament St.
"	"	East " Parliament St.
"	"	West " Sackville St.
"	"	" " Sunnack St.
Dundas	"	East " Rusholme Rd.
Front	"	" " Church St.
Gerrard	"	West " Leslie St.
"	"	" " Galt Ave.
"	"	East " Pape Ave.
"	"	West " Pape Ave.
"	"	East " Logan Ave.
High Level Station		In front of Engineer's residence.
Queen	South	West line of York St.
York	East	North " Front St.
"	"	South " Wellington St.
"	"	North " Wellington St.
"	"	South " King St.
"	West	North " King St.
"	"	South " Adelaide St.
"	"	North " Adelaide St.
"	"	South " Queen St.
King	North	West " Armour St.
"	"	Opposite centre of Mercer Reformatory.
9-IN. STOP VALVES.		
Queen West	South	East line of York St.
"	"	" " John St.
6-IN. STOP VALVES.		
Bain Ave	North	East line of Logan Ave.
Blair Ave.	"	" " Abel St.
"	"	West " Dovercourt Rd.
Carlton	South	" " Ontario St.
"	"	" " Sackville St.
Cecil	North	" " Beverley St.
Church	West	North " Gould St.

TOTAL LIST OF ALL VALVES PLACED IN POSITION DURING 1893—*Continued.*

NAME OF STREET, AVE., Etc.	Side of Street.	LOCATION.
6-IN. STOP VALVES— <i>Con.</i>		
College	North	East line of St. George St.
Centre Rd	East	South " Roxborough St.
"	"	North " North Drive.
Danbar Rd.	West	South " Hill St.
Elm Ave.	North	West " Glen Rd.
Galt Ave.	West	North " Gerrard St.
Glen Rd.	"	" " Maple Ave.
"	East	" " Dale Ave.
Goldstone Ave.	West	South " Trafalgar Ave.
Harbord	South	West " Bathurst St.
Howland Ave.	West	North " Wells St.
"	"	South " Wells St.
Indian Rd.	East	North " Lake Shore Rd.
Mansfield Ave.	South	East " Grace St.
Maple Ave.	"	" " Glen Rd.
North Drive	North	" " Woodland Ave.
"	"	" " Rosedale Rd.
Olive Ave.	"	" " Palmerston Ave.
Ontario	West	North " Carlton St.
Preston Ave.	East	" " Hallam St.
Park Rd.	North-west	At Junction of Park Rd. and Gwynne St.
Pearl	North	East line of York St.
"	"	West " York St.
Pape Ave.	West	North " Gerrard St.
Piper's Lane	South	East " York St.
Queen East	"	" " George St.
"	"	" " Ontario St.
"	"	West " Parliament St.
Queen West	"	" " Dovercourt Rd.
Richmond	North	East " York St.
"	"	West " York St.
Rosedale Rd	East	South " Roxborough St.
"	"	" " North Drive.
Ruskin Ave.	North	West " Perth Ave.
Sackville	East	North " Carlton St.
Sherbourne	"	South " Maple Ave.
St. Vincent	"	South " Grosvenor St.
"	"	North " Grosvenor St.
West Lodge Ave.	West	North " Queen St., W.
Woodbine Ave.	East	South " Queen St., E.
Maple Ave.	West	North " Carlton St.

8-IN. STOP VALVE.

Queen East	South	West line of Church St.
------------------	-------	-------------------------

VALVES TAKEN OUT DURING THE YEAR 1893.

NAME OF STREET, AVE, ETC.	Side of Street.	LOCATION.
36-IN. STOP VALVE.		
Esplanade		On 36-in. pumping main north of 30-in. connection from No. 4.
8-IN. STOP VALVES.		
York	West	North line of King St.
"	"	South " Adelaide St.
"	"	North " Adelaide St.
"	"	South " Queen St.
6-IN. STOP VALVES.		
Rosedale Rd.	East	At intersection of Road now closed.
St. Vincent	"	South line of Breadalbane St.
Simcoe	"	North " Esplanade St.
6-IN. CHECK VALVES.		
Breadalbane	South	West line of Yonge St.
Irwin Ave.	North	" " Yonge St.
St. Alban's	South	" " Yonge St.
St. Joseph's	"	" " Yonge St.
St. Mary's	"	" " Yonge St.

SUMMARY OF VALVES ON STREETS.

SIZE.	In use at End of 18 2.	Put in During 1893.	Taken out During 1893.	Total at End of 1893.
STOP VALVES.				
36 Inches	5		1	4
30 "	8			8
24 "	16			16
20 "	2			2
12 "	358	25		383
10 "	9			9
9 "	11	2		13
8 "	11	1	4	8
6 "	1430	48	3	1475
4 "	46			46
3 "	24			24
Total.	1920	76	8	1988
CHECK VALVES.				
36 Inches	2			2
30 "	1			1
24 "	1			1
20 "	1			1
12 "	12			12
6 "	50		5	45
Total.	67		5	62

SCHEDULE No. 15.
STATEMENT OF HOUSE SERVICES LAID IN 1893.

NAME OF STREET.	SIZE OF SERVICE.							
	$\frac{1}{2}$ -in.	$\frac{5}{8}$ -in.	$\frac{3}{4}$ -in.	1-in.	2-in.	3-in.	4-in.	6-in.
Abell	1							
Ann	2							
Agnes	6							
Alice	2							
Albert	1							
Avenue lane	1							
Avenue road	1							
Austin avenue	2							
Alexander	1							
Admiral road	2	1						
Adelaide, west	1							
Bathurst	6							
Brunswick avenue	5							
Booth avenue	3							
Brooklyn	4							
Bismarck avenue	1							
Barton avenue	3							
Baldwin	1							
Bellair	2							
Brock avenue	2							
Blair	1			1				
Borden	4							
Burnfield avenue	1							
Berkley			1					
Bloor, west	1							
Bloor, east	1							
Broadview avenue	1							
Bain avenue	1							
Beatty avenue	1							
Brookfield	1							
Bellwood's avenue	1							
Boswell avenue	2							
Buchanan	1							
Bay		1						
Beverley			1					
Carr	2							
Clinton lane	1							
Crescent road				1				
Chestnut	1							
Carlton	2							
Colborne	1				1			
Cottingham	1							
College avenue	4			1			1	
Clifford	1							

HOUSE SERVICES LAID IN 1893—Continued.

NAME OF STREET.	SIZE OF SERVICE.							
	$\frac{1}{2}$ -in.	$\frac{3}{4}$ -in.	$\frac{1}{2}$ -in.	1-in.	2-in.	3-in.	4-in.	6-in.
Castle Frank avenue.....			1					
Commercial.....	1							
Carlaw avenue.....	1							
Close avenue.....	8							
Concord avenue.....	2			1				
Campbell.....	1							
Christie.....	1							
Crawford.....	4							
Crocker avenue.....	1							
Cowan avenue.....	11							
Church.....	8							
Dalhousie.....	2							
Delaware avenue.....	6							
Dunbar road.....		1						
Dunn avenue.....					1			
Dundas.....	7							
Dufferin.....	7							
Davenport Road.....	7							
Denison avenue.....	4							
D'Arcy.....	7							
Dupont.....	1							
Edmund avenue.....	1							
Esplanade, east.....	1						1	
Elizabeth.....	4							
Elm.....	1							
Edwin avenue.....	2							
Eastern avenue.....	*2							
Euclid avenue.....	9							
Farley avenue.....	6							
Front, east.....	6			1	1			
Front, west.....	1							
Franklyn avenue.....	1							
Fernanagh avenue.....	1							
Fenning.....	1							
Galt avenue.....	7							
Gerrard, east.....	1							
George.....	2							
Grosvenor.....	1							
Glen road.....	2							
Gwynne avenue.....	2			1				
Grand avenue.....	2							
Garden avenue.....	1							
Givens.....	2							
Hallam avenue.....	1							
Hamburg avenue.....	2							
Hayter.....	2							
Harbord.....	4							

HOUSE SERVICES LAID IN 1893 -Continued.

NAME OF STREET.	SIZE OF SERVICE.							
	$\frac{1}{2}$ -in.	$\frac{3}{4}$ -in.	$\frac{7}{8}$ -in.	1-in.	2-in.	3-in.	4-in.	6-in.
Hawthorne.....	2							
Huron.....	2							
Ivy avenue.....	1							
Indian road.....	1			1				
Jamieson avenue.....	3							
Jones.....	4							
Jarvis.....	3							
James.....								1
King, east.....	2							
King, west.....	12		1		1		1	
Lamport avenue.....			1					
Leslie.....	1							
Logan avenue.....	1							
Lewis.....	1							
Louisa.....	1							
Lippincott.....	2							
Lansdowne.....	1							
Markham.....	13							
Manning.....	11							
Milan.....	4							
Macdonell avenue.....	2							
Marion.....	1							
Melbourne avenue.....	5							
Mill.....	1	1						
Madison avenue.....	8							8
MacPherson avenue.....	9							
McGill.....	3	1						
McGee.....	2							
Morse.....	5							
Mark.....	1							
Millstone lane.....	1							
Murray.....					1			
Matilda.....	1							
McMurrich.....	4							
Marlborough avenue.....	5							
MacKenzie avenue.....				1			1	
Montague place.....	1							
Norfolk.....	2							
Noble.....	2							
Niagara.....	3							
Nelson.....	1							
North drive.....	1							
Ontario.....	2							
Oak.....	3							
Orde.....					1			
Pape avenue.....	2							

HOUSE SERVICES LAID IN 1893—*Continued.*

NAME OF STREET.	SIZE OF SERVICE.							
	$\frac{1}{2}$ -in.	$\frac{5}{8}$ -in.	$\frac{3}{4}$ -in.	1-in.	2-in.	3-in.	4-in.	6-in.
Parliament	2							
Pearson	1							
Palmerston avenue	3							
Preston avenue	1							
Portland	2							
Phoebe	1							
Pears avenue	3							
Power	1							
Pearl				1				
Queen, west	13	2		1				
Queen, east	4							
Regent	1							
River	3							
Reid	2							
Ruskin	1							
Richmond, west	1		1				3	
Robert place	1							
Rosedale road			1					
Rusholme road	1							
Roseberry avenue	2							
Spencer avenue	8							
Springhurst	4							
Spadina road	3	2						
St. George		2	1					
Sumach	5			1				
Seaton	1			1				
Sherbourne		2		2				
Sydenham	1							
St. Enoch's square	1							
Smith	1							
Scollard	5							
Shuter	1							
Simcoe	1			1			2	
Salem	1							
Sully	2							
Symington avenue	1							
Sheridan avenue	1							
Shannon	1							
Shaw	3							
St. Paul	1							
Shanley avenue	2							
St. Helen's avenue	2							
Tate	2							
Tyndall avenue	1							
Trinity		1						
Tranby avenue		1						
Victoria			1					

HOUSE SERVICES LAID IN 1893-- *Continued.*

NAME OF STREET.	SIZE OF SERVICE.							
	$\frac{1}{2}$ -in.	$\frac{3}{4}$ -in.	$\frac{1}{2}$ -in.	1-in.	2-in.	3-in.	4-in.	6-in.
Walmer road	6		1					
Wilson ave	4							
Wyndham	1							
Wallace avenue	1							
William avenue	2							
Woodland avenue			1					
Wascana avenue	1							
Wickson avenue	1							
Wellesley Crescent			1					
Wellesley place		1						
Wellesly	2	1						
Wellington, west		1			2			
Woodbine avenue	3							
Wardell	2							
Yonge			1					
Yorkville	1							
Total	465	18	13	15	8		8	1


STATEMENT OF HOUSE SERVICES IN USE 31ST DECEMBER, 1893.

Total number of services in use previous to 1874.....	1,375
" " laid during 1874	552
Number of new " " 1875.....	842
" renewed " " 1875.....	24
" new " " 1876 (by permit)....	141
" renewed " " 1876 " 	12
" new " laid by Commission 1876.....	602
" renewed " " " 1876.....	258
" new " " " 1877.....	1,006
" renewed " " " 1877.....	161
" new " " Corporation 1878.....	2,189
" renewed " " " 1878.....	103
" new " " " 1879.....	1,861
" renewed " " " 1879.....	97
" new " " " 1880.....	1,014
" renewed " " " 1880.....	41
" new " " " 1881.....	2,654
" renewed " " " 1881.....	117
" new " " " 1882.....	1,826
" renewed " " " 1882.....	44
" new " " " 1883.....	1,766
" renewed " " " 1883.....	54
" new " " " 1884.....	2,087
" renewed " " " 1884.....	12
" new " " " 1885.....	2,344
" renewed " " " 1885.....	22
" new " " " 1886.....	2,936
" renewed " " " 1886.....	19
" new " " " 1887.....	3,250
" renewed " " " 1887.....	65
" new " " " 1888.....	2,990
" renewed " " " 1888.....	65
" new " " " 1889.....	3,288
" renewed " " " 1889.....	68
" new " " " 1890.....	2,136
" renewed " " " 1890.....	55
" new " " " 1891.....	2,058
" renewed " " " 1891.....	53
" new " " " 1892.....	1,151
" renewed " " " 1892.....	49
" new " " " 1893.....	526
" renewed " " " 1893.....	2
New services in Yorkville at time of annexation.....	448
" Parkdale " " 	885
	41,248
Less number of renewed services.....	1,321
Total services in use.....	39,927

SIZE OF SERVICE.

	1 in.	3 in.	1/2 in.	3 in.	1 in.	1 1/2 in.	2 in.	2 1/2 in.	3 in.	4 in.	6 in.	Total.
Services laid previous to 1875*												
New services laid 1875.			617	194	38	7	4	5	1			1,927
" 1876			900	80	11	8	1	4	8			866
" 1877			1,083	43	9	8		10	14			1,013
" 1878	86	1,427	717	28	5	9		5	14	1		1,167
" 1879		1,248	633	47	9	5		4	12			2,292
" 1880		607	385	26	7	3		8	19			1,958
" 1881		1,375	1,275	62	17	17		7	19	1		1,055
" 1882		625	1,139	44	23	20		5	14			2,771
" 1883		373	1,311	70	16	13		17	17	3		1,870
" 1884		441	1,519	70	15	25		9	20	2		1,850
" 1885		190	2,068	56	26	13		7	5		1	2,039
" 1886		14	2,741	92	37	29		9	25		8	2,336
" 1887		10	3,062	105	55	38		15	25		4	2,955
" 1888			2,856	101	32	22		19	14	7	4	3,315
" 1889			3,087	127	52	45		19	1	24	1	3,655
" 1890			1,995	83	37	35		16		24	1	3,556
" 1891			1,995	33	34	24		11		13	1	2,191
" 1892			1,109	26	23	23		7		12		2,111
" 1893			465	18	13	15		8		8	1	1,200
												528
Laid by Yorkville previous to annexation*	86	6,310	28,957	1,306	457	359	5	185	1	206	95	39,915
Laid by Parkdale previous to annexation*												448
												885
												41,248

* No record of sizes.




APPENDIX "C."

CITY ENGINEER'S REPORT

UPON

Proposed Enlargement and Improvement
in Toronto Water Works System.



CITY ENGINEER'S REPORT UPON PROPOSED ENLARGEMENT AND IMPROVEMENT IN TORONTO WATER WORKS SYSTEM.

CITY ENGINEER'S OFFICE,

Toronto, October 30th, 1890.

To the Chairman and Members of the Committee on Works:

GENTLEMEN,—On the 30th January last, the Water Works Committee was abolished, and the management of the works was transferred to this Department.

The Minute of Council bearing upon this subject contains, among other things, the following instructions:

“It is further recommended that the City Engineer be instructed to make a thorough inspection of the Water Works system and machinery, and report at the earliest moment needed additions, alterations, etc., and the cost thereof, or any portion thereof, as he may deem necessary, for the purpose of placing the amount in the Estimates for the year.”

At the time these instructions were issued, the affairs of the Water Works Department were known to be in a bad condition. The conduit, which was intended to convey the water from Lake Ontario to the Main Pumping Station, had only a few weeks previously met with a disastrous accident. Long sections had risen to the surface and broken in several places, while portions still remained projecting above and imbedded in the ice in Blackhouse Bay and Toronto Harbor. The lake water being thus cut off, the entire water supply of the City was being drawn directly from the sewage polluted harbor, and as a natural consequence sickness was prevalent throughout the City, typhoid fever threatened to become epidemic, and a general state of alarm and uneasiness existed among the citizens.

Under these circumstances, I considered my first and most imperative duty was to devote special attention to repairing and replacing the damaged conduit and to search out the weakest and most dangerous points in the system, with the view to effecting a remedy and restoring confidence in the safety of the water supply for ordinary use, if possible. This, I think, has now been partially accomplished, and it is my only excuse for the delay which has occurred in presenting this report.

I have already made several reports and recommendations, the carrying into effect of which will be to increase the pumping capacity and to improve the character of the works; but as most of these recommendations have already been adopted and funds provided, it is unnecessary that I should refer to them here.

I find, however, that the impression appears to be general among the Aldermen that I am expected to enquire into and report upon the whole question of our future water supply.

The only instructions I have on this subject are contained in a resolution of Council passed on the 13th February last, of which the following is a copy, viz.:

"Ald. Davies moves that the City Engineer, while considering the question of our future water supply, be instructed to report as to the advisability of securing a pure supply of water by gravitation from Scarborough Heights, and also as to the cost of removing the pumping plant to the lake front at that point, with the necessary mains to connect with the present system."

The consideration of the question of the future water supply of the City involves a study of the various projects which have at different times been brought forward, each of which has its advocates and most of which have recently been discussed to some extent either in the papers or at public meetings.

Two or three others, I understand, have been made by different persons or syndicates to supply water to the City for a stipulated price per 1,000 gallons, delivered either into the existing mains, at some defined point, or into Rose Hall Reservoir, or a new reservoir to be hereafter constructed; but I have no positive or official knowledge regarding the details of these proposals, as they were not submitted to me.

I may, however, say with regard to all proposals of this kind, that in my opinion, the public interests demand that the control of the entire water supply of the City, in all its bearings and details, should be vested in, retained and jealously guarded by the municipal authorities.

The following is a list of the various schemes proposed, so far as they have come under my notice:

1. From Lake Ontario, in the vicinity of Scarborough.
2. From Lake Ontario, in the vicinity of Mimico.
3. From the Oak Ridge Lakes and the Rivers Don and Rouge (by gravity).
4. From Lake Simcoe.
5. From wells sunk in the gravel beds north of the City.
6. From springs and artesian wells in the Township of Erin.
7. From the vicinity of the present intake.

In order to dispose of the matter, as far as I am concerned, I propose briefly to refer to each of these projects, which I will take *seriatim*:

I.—FROM LAKE ONTARIO, IN THE VICINITY OF SCARBORO'.

This scheme would involve laying at least one new large main about $6\frac{1}{2}$ miles in length to connect with the existing system; the construction of new wharves and buildings at Scarborough; moving the present high duty pumping plant to that point, and probably the erection of an additional ten-million gallon

engine, besides involving a new and large intake pipe or conduit, which would require to be over two miles in length, if it is desired to draw the water from the same depth as the present intake, which is seventy-five feet below the surface. In preparing the estimate, however, I have provided for the intake to be placed at a depth of only sixty feet, which would probably be sufficient. By this means the lake conduit could be shortened to 2,000 feet. At present prices, \$1,000,000 is a moderate estimate for completing this scheme on the above basis, so as simply to connect with the existing system and allowing for the new main to be forty-two inches in diameter, which is as small as it should be.

If a hundred-million gallon reservoir at Scarboro' is to be added—as apparently required under Ald. Davies' resolution—in order "to obtain a supply by gravity from that point," the above estimate would have to be very largely increased. The amount of this increase I am not at present in a position to state, because I am not in possession of sufficient information regarding the topography of the country, the most suitable site for the reservoir, and the character of the sub-soil, to warrant my making any estimate. It was my intention to have these matters thoroughly looked into, but the appropriation at my disposal was not sufficient to cover the cost of the investigation necessary. I may say, however, that Messrs. Hering & Gray, who in 1889 investigated and reported upon a scheme for obtaining the water supply from the vicinity of Victoria Park, estimated the cost of a hundred-million gallon reservoir on Wells' Hill (with the necessary connections) at \$305,000, and it is not likely that a similar reservoir at Scarboro' would cost less.

Under existing conditions I do not think it advisable to draw the water supply of the City from the vicinity of Scarboro' or Victoria Park for the following chief reasons, viz.:

1. The exposed position and unsuitable character of the shore for the establishment of a pumping station and wharves.
2. The great length to which it would be necessary to lay the suction pipe or conduit in the lake, in order to reach a suitable depth.
3. The turbid character of the water in the Spring, which is reported on good authority to extend southwardly into the lake two miles.
4. The risk and uncertainty of being able to construct a tight reservoir, within a reasonable cost, in the sandy and gravelly soil on the heights in that vicinity, in the event of such a reservoir being needed.

I might also remark that this scheme, if adopted, would not be likely to prove satisfactory unless a new reservoir, having a capacity of at least one hundred million gallons, is constructed at Wells' Hill, or somewhere in that neighborhood, and that there does not at present seem to be any great advantage to be gained by pumping the water into a reservoir at Scarboro'.

II.—FROM LAKE ONTARIO, IN THE VICINITY OF MIMICO.

I am not aware of this scheme ever having been thoroughly investigated and recommended by any water works engineer.

My investigations have been confined to a partial inspection of the shore and lake in the early Spring and a drive over the country along or near the probable route of the rising main.

The prospect did not appear sufficiently inviting to justify much further attention to this project. The water for a long distance from the shore (probably from two to three miles) appeared to be riled and dirty. From this I should infer that the shallow water extends out quite as far, if not further, than off Scarborough, and that the lake conduit would consequently have to be a very long one. The length of main required would be considerably greater than the main from Scarborough; a new and large reservoir at or about Wells' Hill would also be needed, and the required crossing at the River Humber would be likely to prove a costly feature.

While I have made no estimate of the cost of this scheme, I think it probable that it would largely exceed the Scarborough project, and that it is less favorable in other respects. I therefore do not advise its adoption.

III.—FROM THE OAK RIDGE LAKES AND THE RIVERS DON AND ROUGE (BY GRAVITY.)

This project was reported upon in 1887 by Messrs. McAlpine & Tully, who strongly advocated its adoption.

In a comparison of cost with pumping water from Lake Ontario, they show an enormous annual saving in its favor.

Taking daily supplies of twelve, twenty, thirty and fifty millions of gallons as bases for their calculations, they give the following results:

Daily Supply.	Total cost of Works.	Annual cost (by gravity).	Annual cost (by pumping).	Annual saving effected by adoption of Gravity Scheme.
Gallons.	\$	\$	\$	\$
12,000,000	310,102	32,404	83,120	50,716
20,000,000	490,700	44,628	161,787	117,159
30,000,000	873,000	65,012	227,320	162,308
50,000,000	1,380,330	95,213	376,387	281,174

With regard to these figures I have only to say that in my opinion they will not stand close scrutiny. The cost of construction of the gravity works appears to have been underestimated, while the cost of pumping, under ordinary conditions, has clearly been over-stated. Persons desirous of enquiring more fully into these matters are referred to the report itself and to the appendix attached to this report.

The report states that "when the demand for water shall have reached thirty millions of gallons a day, the annual saving by the gravity plan would be

\$162,308, and for fifty millions, \$281,171, sufficient in each case to repay the whole cost of the gravity works in less than six years."

The concluding paragraph is, however, the most important one to be found in the whole report. It is as follows:

"In conclusion we have to state that our preliminary examinations have shown that an abundant supply of pure and wholesome water for any possible future demand can be obtained from the districts herein described; that it can be delivered at the same or considerable greater elevation than the Rosehill Reservoir, at a cost, the annual interest of which, including the expense of management and renewals, will be so much less than the expense of furnishing an equal quantity by pumping, that the saving is considerably less than ten years will be equal to the whole cost of the proposed gravity works."

After a careful perusal of the report and a partial inspection of the district under consideration, I regret that I feel compelled to differ and entirely dissent from the views, estimates and conclusions arrived at by the engineers who prepared the report.

Chemical analyses and ordinary observation show that the water supply from a large part of the district is impure and unfit for domestic consumption, and in my opinion it cannot be purified and utilized without entailing enormous and unjustifiable expense, far beyond the estimates. I do not believe that the scheme, if carried into effect, would prove satisfactory, and I advise its rejection.

IV.—FROM LAKE SIMCOE.

This scheme having been pretty thoroughly looked into in past years and especially reported upon by Messrs. Hering & Gray in 1889, and by a Committee of the City Council in 1891, I did not feel myself justified in incurring any expense in undertaking further detailed investigations. I have, therefore, after examining the different reports, confined myself to a visit to the locality, a sail over a portion of the lake and a cursory examination of the points from which it has been proposed to draw the supply.

Messrs. Hering & Gray estimated the cost of the completed scheme to be "at least \$7,711,325," exclusive of land damages. What the additional cost of these damages would be is an unknown quantity.

There are many advocates of this project, some of whom, I believe, claim that the cost has been greatly over-estimated, and that there are ways and means by which the estimates may be reduced. I have not attempted to examine critically into these differences, not only because such an examination would involve an expenditure which I had no means of meeting, but because the engineers who made the surveys and estimates are competent experts in whom every confidence can be placed.

Without going further into the matter, it is sufficient to know that the pipe line is about forty-six miles in length, and that ten miles of tunnelling are required, in order to conclude that the cost must necessarily be enormous, and that, even supposing the estimates can be largely reduced, the project, for the present and under existing circumstances, is impracticable.

I should, perhaps, add that the chemical analysis of Lake Simcoe water shows it to be greatly inferior to that of Lake Ontario, so that, even assuming that an economical scheme for bringing Lake Simcoe water to the City could be devised, it would still be inadvisable to adopt it when a better and purer supply lies at our doors.

V.—FROM WELLS SUNK IN THE GRAVEL BEDS NORTH OF THE CITY.

* I understand that there are two rival companies interested in this project, but as their proposals are not in my possession, I am unable to refer to them. I may, however, say that I visited North Toronto in company with some of the projectors in April last, with a view to gaining some knowledge of the source of supply.

I was shown the North Toronto Pumping Station, and an excavation in the gravel about a quarter of a mile distant therefrom, from which a small stream of water was flowing.

The North Toronto Pumping Station is supplied from a well adjoining, about 18 feet in diameter and 24 feet in depth, the normal depth of water in the well being about 8 feet. The total daily consumption was stated by the engineer in charge to be about 8,000 gallons. This quantity of water is raised in about two and a half hours, and lowers the water in the well about 4 feet.

There is no other water visible except what I have mentioned above. The theory of the promoters is that there is an immense underground flow from Lake Simcoe through the gravelly sub-soil, and that it can be advantageously tapped by means of driven wells in the vicinity referred to, and thence drawn off by gravity to the City after being raised by pumps to the surface.

I am not in a position to deny the existence of the underground river, but, considering the expense that would be involved in making satisfactory tests, the uncertainty as to the supply in any large quantity holding out, and the extreme improbability of being able to obtain anything approaching the required quantity of water from this source, coupled with the fact that it would still require to be pumped, I think I am justified in concluding that the outlook does not seem sufficiently encouraging to warrant further consideration of this project.

Since writing the above, I have ascertained that there is now very little water in the well referred to, and that it can be pumped dry in about ten minutes.

VI.—FROM SPRINGS AND ARTESIAN WELLS IN THE TOWNSHIP OF ERIN.

This locality was visited early in April. Its height above Lake Ontario is about 1,000 feet, and its distance from the centre of the City in a direct line is about 36 miles. Three or four flowing springs of exceptionally clear and sparkling water were pointed out. It was subsequently learned that this water is as exceptionally hard as it is bright. Mr. Vanderlip, who first called attention to this source of supply, also pointed out the locality of a bore-hole in the same vicinity, which had been sunk in prospecting for oil some years previously. He stated that no oil was discovered, but that at a depth of 80 or 90 feet the boring

tool suddenly dropped about eight feet, and that water immediately rushed to the surface. The bore hole is not now accessible, as it has long since been filled in and ploughed over, and nothing is to be seen except a puddle of water in a field to mark the spot.

The prospects of obtaining a considerable quantity of water from this locality appear greatly better than at North Toronto, but if it should prove to be as hard as that flowing from the springs in the same locality (which seems probable) it would be unfit for general use.

Under such circumstances, and considering the enormous expense which would have to be incurred in bringing the water so great a distance, I fear the project cannot be seriously entertained.

VII.—FROM THE VICINITY OF THE PRESENT INTAKE.

After looking into all the possible sources of supply—so far as they are known to me—the conclusion I have reached is that Lake Ontario can be relied upon to furnish better water than can be obtained from any other quarter within reach, and that it is the proper reservoir from which to draw the supply.

I am also of opinion that the position of the present intake was wisely selected, and that the future water supply can be obtained from the same vicinity, not only to best advantage, but that the difficulties and expense which would be involved in making any radical change are so great that it would be unwise to go elsewhere.

The question of the disposal of City sewage naturally presents itself in connection with any scheme for drawing the water supply from Lake Ontario.

While it cannot be denied that all faecal matters ought properly to be returned to the earth from which they have their origin, and that, theoretically, it is wrong in principle and dangerous to discharge sewage into the same body of water from which water may be drawn for domestic use, yet it is well, and in fact we are forced to look at this question from a practical standpoint.

This leads to the enquiry as to how far and to what extent injurious effects are to be feared from a continuance of the practice, assuming, of course, that ordinary safeguards are adopted.

If we take a hasty glance at our own case as it has existed ever since the foundation of the City, we find that Toronto, up to the present time, has continued to pour its crude sewage into the bay in front of its own doors, and for a long period pumped its drinking water directly from the same bay. We find to-day that the bulk of the sewage of 200,000 people is discharged into the same water from which the domestic supply is drawn, and within a radius of three miles from the Water Works intake, and yet chemical and bacteriological tests show that the water at the intake is practically pure and wholesome. The health of the City also corroborates the correctness of these tests.

If we look a little further, the case appears still more striking when we consider the millions of human beings residing on the shores of the great lakes and on the rivers emptying therein, all of whom pour their sewage and waste products into the same waters, which receive also the drainage from hundreds of

thousands of acres of cultivated lands with all the accompanying impurities from freshly manured fields, barn yards, privies and millions of cattle.

The inference to be drawn is that all such foul matters, within certain limitations, decompose and undergo a process of self-purification after being discharged into a large body of fresh water, and that beyond a certain distance from the point of pollution, no injurious effects are to be traced or feared. What that precise distance is has never been definitely or satisfactorily determined so as to admit of direct calculation or the application of any standard rule. Each separate case requires special investigation and careful study, as local conditions must of necessity be considered.

Among the most recent investigations on this subject with which I am acquainted are those which were carried on in the town of Zurich, Switzerland, containing, with its suburbs, about 100,000 inhabitants. The average delivery of sewage from the town is stated to be 4,400,000 gallons, and the maximum 11,000,000 gallons per day. This sewage is discharged into the River Limmet, which is about 98 feet in width and $6\frac{1}{2}$ feet in depth, with an average daily flow of about 2,000,000,000 gallons, and a mean velocity of about four miles per hour. The conclusions arrived at in this case were as follows:

* 1. "That 96 per cent. of the precipitation takes place within 0.3 mile below the sewage outfall.

2. "That within six miles of the sewage outfall the number of bacteria 'alls to the number immediately above that point.

3. "That the greater the volume and velocity of the river, the slower is the rate of self-purification.

4. "That so far as concerns the sewage, the rate of self-purification is not influenced by meteorological changes.

5. "That under the conditions described, and provided there are no intermediate sources of pollution, a river such as the Limmet, flowing at the mean velocity of about four miles per hour, will purify itself within a distance of about sixteen miles from the point of pollution."

I have dwelt rather fully upon this subject, in order to show that providing the City sewage is discharged into the lake at a sufficient distance from the Water Works intake, no injurious effects need be anticipated. What the safe distance is, remains a matter for further investigation, and it is a question which must before long receive attention, if the City continues to increase in population, as it undoubtedly will.

At the present time the water supply is drawn from Lake Ontario, at the bell-buoy crib, at a depth of twenty-one feet below zero level of the lake; the renovation of the 6-ft. steel pipe extension to a depth of seventy-five feet not being yet quite completed. The water flows through 2,357 feet of wooden conduit six feet in internal diameter to the shore crib on Toronto Island. Thence

* Minutes of Proceedings of the Institution of Civil Engineers, Vol. CXI.

the water is conducted through a 5-ft. steel conduit to Hanlan's crib, a distance of 6,027 feet, and thence through a double line of pipes across the harbor, a distance of about 4,600 feet, to the Pumping Station, one pipe being of steel, four feet in diameter, and the other cast iron, three feet in diameter.

The 6-ft. wooden conduit is partially filled with sand, but whether the sand finds its way through defective joints in this wooden conduit or not is at present uncertain. It is a difficult matter to determine beyond doubt what is the actual condition of this conduit, as the water supply cannot be shut off for a sufficient length of time to admit of examination.

The 5-ft. steel pipe also contains sand in some places, and it has, unfortunately, been laid so irregularly and at so high a level that it cannot be relied upon to furnish all the water required in the City at times when the lake may fall more than one foot below zero level, which sometimes happens.

The 4-ft. steel pipe across the harbor cannot safely be relied upon, owing to its liability to damage by reason of its shallowness in some places, and also by reason of its exposed position in the bottom of the harbor across the ship channel, where it lies unprotected.

The 3-ft. cast iron pipe across the harbor is believed to be in perfect condition, but it is too small of itself to deliver all the water required in case of damage to the 4 ft. pipe.

Under these circumstances it becomes necessary to devise means whereby these defects may be overcome and the required water supply delivered at the Pumping Station with reasonable assurance that it will not suddenly be cut off, diminished or polluted, by reason of the lake falling to a low level or from accidents which are liable to happen at any moment.

Different methods have been proposed with the view to remedying these defects and lessening the risks, either partially or wholly, and others have suggested themselves after a study of the questions involved.

The following is a list of all these proposals and suggestions:

1. A new steel conduit across the harbor.
2. A tunnel under the harbor and Island and into the lake to a new inlet.
3. Pipes laid in a tunnel under the harbor.
4. An auxiliary pumping station on the Island and forcing the water through the present conduits across the harbor to the pump-well.
5. Transferring the Main Pumping Station to the Island, and pumping the water through either the present conduits or through new pipes laid across the harbor.
6. The same as the above, only that the force main or mains should be carried across the western entrance to the harbor on a bridge.
7. A tunnel under the harbor and a new conduit across the Island.

I will briefly refer to each of these projects in the order in which they are given :

(1) A new steel conduit across the harbor would be largely open to the same objections as apply to the existing pipe, and does not wholly meet the case.

(2) A tunnel under the harbor and Island, carried out into the lake to a new inlet in deep water, would undoubtedly be an effective remedy, if practicable; but before any opinion could be formed on this subject, a complete set of borings would have to be made, and the investigations would prove tedious and expensive. The project would also be a very costly one, and need scarcely be considered when the same objects can be attained for far less money, as it is unnecessary to tunnel under the Island and risky to attempt tunnelling out into the lake anywhere in the vicinity of Toronto Island.

(3) Pipes laid in a tunnel under the harbor would also be an effective remedy, so far as danger from pollution by bay water is concerned, but the plan would prove an exceedingly expensive one, and does not meet all the requirements of the case.

(4) The idea of providing an auxiliary pumping plant on the Island was, I understand, first proposed in 1887 by Elias Rogers, Esq., who was then an Alderman. The scheme was investigated, reported upon and recommended by Messrs. Geo. C. Robb and John Galt in the same year, the sole object, apparently, being to provide some "temporary expedient" for increasing the water supply "until such time as a general and permanent system may be devised and carried out." The plan contemplated the erection of a tank or stand pipe at the Island crib and raising the water by means of a centrifugal pump, so as to create "an artificial head" of about twenty feet above the level of the lake at that point, with a view of forcing 22,000,000 gallons of water into the pump-well through the old wooden 4-ft. pipe in Blockhouse Bay and the 3-ft. iron pipe in the harbor, as these pipes were found to be inadequate. The estimated cost was stated to be £29,000; but the cost of operation is not given.

At the time the above report was made, the present 5-ft. and 4-ft. steel pipes from the Island Crib to the City had not been laid, so that the necessity for such an auxiliary pumping plant for the purpose of increasing the supply no longer exists.

The scheme has, however, recently been revived, with the view not to increasing the delivery of the pipes, but to prevent the influx of polluted bay water in case of the pipes being leaky.

In regard to this scheme, I may say in the first place that the estimates of 1887 would be quite inadequate to cover the cost of the enlarged pumping plant which would now be needed, if a sufficient and constant head is always to be maintained to force the whole water supply through the existing conduits under pressure, and the annual cost of maintenance would be very considerable.

In the second place, a complicated state of affairs would be set up which might at any moment lead to disastrous results by the flooding of the engine

houses at the Main Pumping Station. This is a danger which does not appear to have been considered in the original scheme, and to obviate which would involve considerable additional expense.

In the third place, I may say that the principle is wrong, and if carried out it would not, in my opinion, prove beneficial or satisfactory. Should leaks at any time be found to exist in the conduit through which the water was being forced, it would result in the waste of large quantities of fuel in pumping lake water into the bay and harbor. Common prudence and economy would require that the leaks should be found and stopped with the least practicable delay, so that after this remedy (which is necessary in any case) had been applied, there would be no further use for the auxiliary pumping station. The proposal, therefore, appears to me to be an absurd one.

(5) The scheme of transferring the Main Pumping Station to Toronto Island and pumping the supply through either the present conduits or through new pipes to be laid across the harbor, is open to the grave objection that in the event of serious leakage, a break, or accident to the force main under water, the entire water supply to the City might be suddenly cut off, and considerable time would necessarily be consumed in ascertaining exactly where the defects existed and in effecting repairs. This sole objection is too serious to warrant the adoption of any such scheme.

(6) The alternative project of placing the Main Pumping Station on the Island, and carrying duplicate force mains across the western entrance on a bridge, at or near the Queen's wharf, might be seriously considered if the construction of a bridge of moderate height across the ship channel would be allowed. Such a bridge would undoubtedly be of very great service to the residents and to visitors to the Island, in addition to its affording the means of supporting the force mains and of rendering them easily accessible at all times. The centre span of the bridge would require to be about 400 feet in length across the channel, with long approaches both north and south.

The Harbor Commissioners have been communicated with on the subject. They will not sanction a pier in the centre of the channel, and they require clear head-room above the water level of 150 feet. This latter requirement renders the scheme impracticable not only on account of the enormous expense of the structure that would be required, but also on account of the excessively heavy gradients that would be involved, which would render the bridge unserviceable for traffic.

(7) A tunnel under the harbor, coupled with a new conduit across Toronto Island and into the lake to a new intake, appears to me to be the best solution of the problem. It is also one of the cheapest and safest plans of any so far proposed, and I recommend its adoption. In my opinion it is unsafe to rely upon the existing conduits, for reasons which I have already explained, and *I advise that no time be lost in starting the works*, the construction of which will probably take two years.

Borings have been made at the Water Works wharf and at Hanlan's Point, for the purpose of ascertaining the nature of the material to be encountered. Shale rock was found at a depth of 13 feet below lake level (zero) at the pumping station, and at 55½ feet in depth at Hanlan's Point. The rock generally is firm and solid, but is of such a nature that the tunnel would require to be lined throughout its whole length, which is a little over a mile. A few small water-bearing seams were encountered in boring through the upper layers of the rock, and more borings are required before the courses of these seams can be traced with any certainty and the best level for the tunnel determined. If, however, it is kept down about 130 feet below the surface of the harbor, the borings so far taken indicate that no water will be encountered at that depth to hinder the vigorous prosecution of the work.

My estimate of the works which are necessary in order to complete this project in a proper manner is as follows (exclusive of land damages):

Tunnel, 6 ft. 6-in. in internal diameter, 5,500 feet in length, lined with brickwork, including necessary shaft at each end	\$253,000 00
Screen chamber, valve house and connections at Main Pumping Station	20,000 00
New 5-ft. steel pipe, 900 feet in length, connecting existing 6-ft. pipe in Blockhouse Bay with southern end of tunnel, including specials and connections	19,000 00
New 6-ft. steel pipe, 2,400 feet in length (to replace existing wooden pipe), between shore crib and bell-buoy crib, including connections and anchorage	*60,000 00
Valve house and settling chamber at south end of tunnel	18,000 00
New 6-ft. steel conduit, 7,000 feet in length, across Toronto Island from south end of tunnel and into Lake Ontario, including new intake, valve house and settling chamber	158,000 00
	<hr/> \$525,000 00

In this estimate the tunnel is designed of ample capacity to deliver at the Pumping Station 75,000,000 gallons per day, so that no enlargement or duplication will be necessary until the City has trebled its present population. Provision is also made for a duplicate 6-ft. steel conduit across the Island in order to avoid any tearing down or expensive alterations when such an addition becomes necessary.

In addition to the project I have recommended and outlined above, further works are required in connection with the system of distribution.

I have already recommended that a new 24-in. main should be laid along Front Street, from Simcoe to Sherbourne Street, for the double purpose of relieving the pumps and force mains to some extent and of affording better protection against fire in the heart of the City than can now be obtained. I beg to renew this recommendation.

* This expenditure may possibly be saved for a time, if, on further investigation, the existing 6-ft. wooden conduit should be found suitable to be retained.

I also recommend that a new 36-in. force main be laid from the intersection of Bathurst and College Streets, up Bathurst Street, along Dupont, McPherson and Yonge Streets, and thence into Rose Hill Reservoir, as shown on the accompanying plan. The object of this additional main is that it will not only greatly improve the system for fire protection and general service, but that it will be a safeguard against accidents at the Main Pumping Station and will lessen the risk of breakage and damage to the existing force mains, especially to those on Front Street and across the railway properties. It will also afford the means of maintaining the best possible pressure on the mains at times when it may be necessary to stop all pumping operations which sometimes cannot be avoided.

I also recommend that the 30-in. main on Wellington Street be extended eastwardly from John Street to Simcoe Street, for the purpose of improving the circulation and rendering the system more complete and secure against accidents.

I also recommend that a new 12-in. main be laid on Avenue Road, from Davenport Road to Bloor Street, for the purpose of improving the supply in the high service district.

The following is the estimate of the entire works herein recommended :

Total cost of tunnel scheme as outlined above.....	\$525,000
16,000 ft. of 36-in. force main, from intersection of Bathurst and College Streets to Rose Hill reservoir, including valves and specials, etc.	135,000
1,000 ft. of 30-in. pipe on Wellington Street, from John to Simcoe Street, including valves, etc.	8,000
24-in. main on Front Street, from Simcoe to Sherbourne Street, including valves and specials, etc.	36,000
12-in. main on Avenue Road, from Davenport Road to Bloor Street....	9,500
Total	\$710,000

In addition to the above there are minor improvements and alterations which will be required from time to time, but they are not deemed of sufficient importance to call for special reference in this report. I may, however, say that the district on the east side of the River Don, lying to the north of Gerrard Street, will before very long require attention. It lies at a high elevation, and is supplied off the low service system, which is scarcely adequate under existing arrangements, to afford an effective fire protection service.

Attached hereto is a map showing in outline the improvements I have proposed and recommended, and also an appendix giving the cost of pumping under varying conditions, and other information of interest.

I have the honor to be, Gentlemen,

Your obedient servant.

E. H. KEATING,
City Engineer.

APPENDIX.

(For explanatory notes see page 23.)

SCHEDULE No. 1.

First Cost of Construction of Conduits, Pumping Engines, etc. (exclusive of distribution), Toronto Water Works, and Annual Charges thereon, as at 31st December, 1892.

Work.	Cost.		Interest Annually.		Sinking Fund per annum.	Total annual charge
	\$	c.	\$	c.	\$	c.
Works under commission, including wooden and iron conduits, Nos. 1 & 2 pumping engines and buildings, filtering basin and all work between connecting crib and engine house.....	506,802	27	30,408	13	6,410	49
Wooden intake pipe in lake.....	46,344	38	2,317	21	697	54
No. 3 engine and appurtenances (including re-building).....	124,295	70	4,971	82	2,216	20
High level station (including new engines and buildings and connections).....	66,839	23	2,339	36	1,294	76
New steel conduits and lake intake extension..	189,085	71	6,617	99	3,662	84
Total (gross).....	933,367	29	46,554	51	14,281	83
Less cost of filtering basin and wooden conduit (both abandoned	125,915	02	7,554	90	1,592	68
Total cost of works in use at end of 1892.....	807,452	27	39,009	61	12,689	15
Deduct depreciation of engines Nos. 1 and 2	101,874	82	6,112	48	1,288	60
	705,577	45	32,987	13	11,400	55
Deduct difference between cost of No. 3 engine and her value as compared with No. 4 engine.	42,738	89	1,709	55	762	03
	662,838	56	31,277	58	10,638	52
Deduct 10 p.c. on remainder of plant for depreciation	64,928	17	2,609	53	877	95
Estimated present value.	597,910	39	28,668	05	9,760	57

SCHEDULE No. 2.

Estimated Value of Conduits and Pumping Plant when Nos. 4 and 5 Engines are completed, and when two additional High-Pressure Engines are provided to replace Nos. 1 and 2, and also providing for increasing Conduit capacity for future needs.

WORK.	Value.		Interest on Value.		Sinking Fund for do.		Total annual charge	
	\$	c.	\$	c.	\$	c.	\$	c.
Estimated present value, as per Schedule No. 1.	597,910	39	28,668	05	9,760	57	38,428	62
*Estimated cost of Nos. 4 and 5 engines, connections and buildings, etc.	200,000	00	7,000	00	3,874	26	10,874	26
Total	797,910	39	35,668	05	13,634	83	49,302	88
Add cost of Nos. 6 and 7 engines, of like capacity as 4 and 5	200,000	00	7,000	00	3,874	26	10,874	26
	997,910	39	42,668	05	17,509	09	60,177	14
Add estimated cost for increasing conduit capacity for future needs.	525,000	00	18,375	00	10,169	94	28,544	94
Total	1,522,910	39	61,043	05	27,679	03	88,722	08

* These engines were paid for out of current revenue, and not from debentures.

SCHEDULE No. 3.

*Expenditure on Account of Pumping Stations, giving average cost of pumping
1,000 gallons of water for the year 1892.*

Main Pumping Station (fuel, wages and general maintenance).....	\$103,202 91	
High Level Station (fuel, wages and general maintenance)	10,167 69	
	<u>113,370 60</u>	
		Gallons.
Quantity of water pumped (after allowing for slip).....	7,001,674,226	
" re-pumped at High Level Station.....	1,340,209,130	
Cost on above basis of pumping per 1,000 gallons for both Stations.		1.619c.
" " " at Main Pumping Station		1.474c.
" " " at High Level Station		0.758c.
Interest and sinking fund paid in 1892, as per Schedule No. 1.....	\$60,936 34	
Rate of do. per 1,000 gallons pumped.....		0.870c.
Cost of pumping per 1,000 gallons	1.619c.	
" interest and sinking fund per 1,000 gallons....	.870c.	
Total cost of pumping	<u>2.489c.</u>	
Interest and sinking fund, if works that have been abandoned are deducted	\$51,788 76	
Making cost of pumping.....	1.619c.	
" interest and sinking fund739c.	
Total cost per 1,000 gallons... ..	<u>2.358c.</u>	
If further allowance is made for depreciated value of plant, the interest and sinking fund would be	\$38,428 62	
Making the cost of pumping per 1,000 gallons.	1.619c.	
Cost of interest and sinking fund per 1,000 gallons.....	.548c.	
Total cost of pumping per 1,000 gallons.....	<u>2.167c.</u>	

SCHEDULE No. 4.

Estimated cost of pumping when Nos. 4 and 5 High Duty Engines are completed.

Capacity of engines.....	7,154,000.00 gallons net.
Average of No. 4, since being put in commission.....	441 gallons per pound of coal.
Coal required $8111\frac{222}{2000}$, at \$4.50.....	\$36,500.00
Labor.....	20,567.75
Repairs, lubricants, etc.....	10,000.00
	<hr/>
	\$67,067.75
Interest and sinking fund on value of plant (Schedule No. 2),	49,302.88
	<hr/>
	\$116,370.63
Cost of fuel per 1,000 gallons,510c.
" labor, etc.....	.427c.
" interest and sinking fund689c.
	<hr/>
Total cost per 1,000 gallons	1.626c.

SCHEDULE No. 5.

Estimated cost of pumping when consumption shall have reached 40,000,000 gallons per day and pumping capacity has been increased by the addition of two new High Duty Engines (6 and 7), and also including cost of increasing conduit capacity for future needs.

Capacity of engines, 14,308,000,000 gallons (net average of No. 4 forming basis of calculation for coal).

Coal required, 16,222 tons, at \$4.50.....	\$73,000.00
Labor	41,135.50
Repairs, lubricants, etc.....	20,000.00
	<hr/>
	\$134,135.50
Interest and Sinking Fund, as per Schedule 2	60,177.14
	<hr/>
Total annual charge.....	\$194,312.64

If provision is made for additional conduit, to increase daily capacity for future needs, the cost will be:

Coal, labor, repairs, etc., as above.....	\$134,135.50
Interest and Sinking Fund, as above.....	\$60,177.14
" " on \$525,000, as per Schedule No. 2	28,544.94
	<hr/>
	\$8,722.08
	<hr/>
Total cost	\$222,857.58
Cost per 1,000 gallons for labor,	0.510c.
" " fuel.....	0.427
" " interest and sinking fund	0.620
	<hr/>
Total estimated cost per 1,000 gallons.....	1.557c.

 SCHEDULE No. 6.

Comparison of the actual payments which the City would have to make if one of the proposed offers to supply the City with water at 3c. per 1,000 gallons is accepted, and the estimated cost of pumping the same water, based upon the actual record of No. 4 engine:

By Pumping—

20,000,000 gallons daily = 7,154,000,000 yearly, after allowing for slip:

Cost of pumping, as per Schedule No. 4	\$67,067 75
Interest and sinking fund upon total debt of works. \$226,000 00	
" " " cost of Engines Nos.	
4 and 5.....	10,874 26
	<hr/>
	236,874 26
Maintenance of other branches of Department	80,000 00
	<hr/>
	\$383,942 01

By Private supply—

7,154,000,000 gallons at 3c	\$214,620 00
Interest on sinking fund and debenture debt	226,000 00
Cost of maintenance of remaining branches	80,000 00
	<hr/>
	520,620 00

Difference in favor of pumping.	<hr/>	\$136,677 99
--------------------------------------	-------	--------------

Cost per 1,000 gallons by private supply	7.277c.
“ “ pumping	5.366
	<hr/>
Difference in favor of pumping.	<hr/>
	1.911c. per 1,000 gals.

In other words:

Estimated revenue from water works 1893	\$140,000 00
Cost if water supplied by private company	520,620 00
	<hr/>
To be raised by taxation or by increased water rates	\$80,620 00

SCHEDULE No. 7.

Comparison of relative cost of water by pumping and private supply when consumption shall have reached 40,000,000 gallons per day and high duty pumping plant is provided as per Schedule No. 5.

By Pumping—

Cost of pumping as per Schedule No. 5	\$134,135 00
Interest and sinking fund on total debt	226,000 00
Maintenance of remainder of works	80,000 00
Interest and sinking fund on engines 4, 5, 6 and 7	21,748 52
	<u>461,884 02</u>

By Private Supply—

14,308,000,000 gallons at 3c.	429,240 00
Interest and sinking fund on debt	226,000 00
Maintenance of remaining branches	80,000 00
	<u>735,240 00</u>

Annual difference in favor of pumping..... \$273,355 98

If provision is made for additional conduit capacity to provide for future needs the cost will be :

By Pumping—

Annual cost as above	\$461,884 02
“ of additional interest and sinking fund, as per Schedule No. 2	28,544 94
	<u>\$490,428 96</u>

By Private Supply—

Annual cost as above	<u>735,240 00</u>
Excess of cost by private supply.....	\$244,811 04

SCHEDULE No. 8.

Comparative statement showing the actual cost of the City's water supply for 1892, and what it would have been had the City been supplied for that year by private parties at 3c per thousand gallons.

Actual cost by Pumping—

Cost of fuel, labor and general maintenance of the main pumping station.....	\$103,202 91	
Ditto high level station.....	10,167 69	
	<u>\$113,370 60</u>	
Maintenance of other branches of Department...	66,845 19	
Interest and sinking fund upon total debenture debt for water works purposes.....	222,626 00	
	<u>—————</u>	\$402,841 79

Cost by Private Supply—

7,001,674.226 gallons at 3c. per 1,000.....	\$210,050 22	
Maintenance of branches of Department other than main and high level stations.....	66,845 19	
Interest and sinking fund on total debenture debt for water works purposes.....	222,626 00	
	<u>—————</u>	499,521 41

Excess of cost by private supply at 3c per 1,000 gallons. \$96,679 92

Revenue and Expenditure :


Revenue from water works for 1892.....	\$449,252 78
Cost by pumping as above.....	<u>402,841 79</u>
Surplus of revenue over expenditure.....	<u>\$46,410 99</u>

By Private Supply the result would have been :

Revenue for the year.....	\$449,252 78
Cost of water as above.....	<u>499,521 41</u>

Deficit, which would have been met by increased taxation or by increased water rates. \$59,268 53

In the calculations for Schedules 6, 7 and 8 the cost of remodelling the present system in order to distribute the water from the north instead of from the south has not been taken into account.




T O R O N T O H A R B O U R

TORONTO WATER WORKS. PLAN


Shewing Proposed Enlargement and Improvements
to accompany City Engineer's Report Dated Oct. 1893.

NOTE—Red Lines shew proposed improvements.
Blue & Black Lines shew existing line of Pipe.



S. H. Hasting
CITY ENGINEER.

Toronto, Oct. 1893.



DEER
PARK

ST. CLAIR AV.

N CITY LIMIT

Rose Hill
Reservoir

ROSEMILL AVE

WOODDAWN AV

WALKER AV

WICKSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

WILKINSON AV

Ontario Water Works
Engine House

EXPLANATORY NOTES.

Schedule No. 1 refers to the actual cost of the pumping plant, including the wharves, engine houses, pumping engines, and all plant south of the engine house, also the high level pumping station. The gross cost comprises the amount paid for the construction of these works (as per annual reports of the Commissioners and Water Works Department), the annual charge for interest and sinking fund thereon being also shown. The first deduction made from this amount is the cost of the filtering basin on the Island, and the four-foot wooden conduit between Hanlan's Point and the connecting crib on the Island, both of which have been abandoned. The result is the cost of the works actually in use on 31st December, 1892, and the annual charges thereon. Deductions are then made for depreciation of Nos. 1, 2 and 3 engines, being the difference between the actual cost thereof, as included in the gross cost, and their present value. This was arrived at as follows: No. 1 is valued at \$7,000, being the amount the original builders of this engine offered to allow for the engine and boilers as part payment for another engine. The values of Nos. 2 and 3 are based upon their capacity and guaranteed duty as compared with No. 4 engine, which cost \$544 18s.

A deduction of 10 per cent. is next made for depreciation of the remainder of the plant. This is, I think, a small percentage for plant that has been in use on an average upwards of ten years.

Schedule No. 2 shows the various additions to be made to the total value of plant, as per No. 1, for new engines, also probable extensions required in the near future.

Schedule No. 3 gives the actual cost of pumping per 1,000 gallons with low duty engines, 1892; and Schedules Nos. 4 and 5 the cost of pumping 20 and 40 million gallons per day respectively with high duty engines of the same type as No. 4—the calculations being based upon the actual record of that engine for the eight months during which it has been in service—the annual charge for interest and sinking fund on cost of additional plant being also included. No. 3 Schedule is given for information and comparison, but cannot fairly be taken as a basis of calculation for the future, the record being made by low duty engines, which were also badly in need of repair.

Schedules Nos. 6, 7 and 8 are comparative, showing the relative cost between a water supply obtained by pumping and that purchased from private parties at 3 cents per 1,000 gallons, the first two schedules being calculated for a daily supply of 20 and 40 million gallons respectively. Schedule No. 8 shows what the City would have had to pay in 1892 for the water actually provided had it been supplied by a company at three cents per thousand gallons, and also gives the actual cost by the present system. From this statement it appears that had the water been supplied by private parties at the rate above named, instead of the current revenue being sufficient to meet the working expenses and give a surplus of \$49,500, as was the case, there would have been a deficit of \$50,000 on water works account, which would have had to be met by increased taxation or by an increase in the water rates.

In Schedules Nos. 4, 5, 6 and 7, no allowance has been made for repumping to the high level district, as the proportion of the total quantity which would require to be repumped is unknown. In 1892, however, the cost of the high level station was less than one-tenth of that of the main station, and the quantity of water repumped was less than one-fifth of the total supply.

Taking the relative cost of repumping at the high level station as one-tenth that at the main station, the cost per thousand gallons in Nos. 4 and 5 would be increased by 0.037 cents. A like amount should also be added to the cost per thousand gallons by pumping in Schedules Nos. 6 and 7.

In calculating the annual cost of water by private supply for Schedules Nos. 6, 7 and 8 the large expense which would necessarily be incurred in remodelling the distribution owing to the alteration in the method of supply has not been taken into consideration.

CHAS. A. MATTHEWS,

Secretary Water Works Department.

APPENDIX "D."

REPORT ON DUTY TRIAL

OF THE BLAKE-CROSS COMPOUND FLY-WHEEL HORIZONTAL PUMPING ENGINE No. 4, AT MAIN PUMPING STATION.



APPENDIX "D."

REPORT ON DUTY TRIAL OF THE BLAKE-CROSS COM- POUND FLY-WHEEL HORIZONTAL PUMPING ENGINE No. 4, AT MAIN PUMPING STATION.

E. H. Keating, Esq., City Engineer, Toronto, Canada :

DEAR SIR,—In compliance with the following letter, received on February 13th, I have made a duty trial of the Blake-Cross Compound Fly-Wheel Horizontal Pumping Engine, located in the new Engine House of the Toronto Water Works, and beg leave to present a report of the facts obtained by my labors and the conclusion which I have deduced therefrom :

[Copy of letter]

DEPARTMENT OF WORKS,

Toronto, February 13th, 1893.

Edmund B. Weston, Esq., C.E. :

DEAR SIR,—You are requested to superintend an ordinary commercial test, for a run of 48 hours, of the pumping plant, viz.: a ten-million-gallon Blake engine, located at Toronto, as a whole, for the purpose of ascertaining the "duty" of the engine (which is equivalent to the number of pounds of water which it can lift one (1) foot high per one hundred (100) pounds of fuel) while pumping at the rate of ten million (10,000,000) imperial gallons per 24 hours.

The theoretical displacement of the pump-plungers, less 4 per cent. for "slip," is to be used in calculating the quantity of water pumped.

You are also requested to state the theoretical duty of the engine, making no allowance for "slip" in the pumps.

The "fuel" is to be considered as the total quantity of coal fed to the furnaces of the boiler during the test, + the wood \times 0.4, used in starting the fires, etc., without making allowance for ashes and clinkers.

Yours truly,

E. H. KEATING,

City Engineer.

WM. HAMILTON.

REPORT.

The trial was commenced on Tuesday, February 14th, at 3.34 p.m., but after a run of five and one-half hours an abnormal noise in one of the pumps caused me to discontinue the trial, for the time being, in order to have an examination made of the interior of the pumps; and, as I was informed at this time, that a screen through which the water passed from the lake conduit to the pump well

had only recently been put in place, and that it was very probable that some foreign substance had got into the pump in question, it was deemed advisable to have the pump well pumped out and cleaned before again beginning the trial. This was done on February 15th, and the valves of both pumps were overhauled at the same time.

When the pumps were examined the majority of the suction valves in the pump in which the noises were discovered were found to have pieces of lizards or fish squeezed under them, and several lizards or fish nearly intact, from eight to eleven inches in length, were found with their heads jammed into the openings in some of the valve seats of this pump. The other pump was in a similar condition, although the quantity of lizards and fish found under the valves was not as great. A considerable number of lizards and fish were also found in the pump well.

DUTY TRIAL

On Thursday, February 16th, at 10.22 a.m., everything being in readiness, the duty trial was once more commenced, and was continued without interruption until it was completed on Saturday, February 18th, at 11.31 a.m.

The engine, which had been pumping in regular service for a number of hours, was stopped, and at 9.28 a.m. the fires in the boiler furnaces were drawn as quickly as possible and the ash pits cleaned. New fires were kindled at 9.50 a.m., the average steam pressure at the boilers, by gauge, at this time being 71 pounds. At 10.22 a.m., when the engines commenced to pump, the average steam pressure, by gauge, at the boilers was 116 pounds.

It was understood at the beginning of the trial that the engine should be run at full power for 48 hours, and at the end of this period, no more coal was to be put into the furnaces, and the engine was to be allowed to pump as long as the contractors' representative deemed it advisable for it to do so in order to derive all of the benefit possible from the fires upon the grates, as no allowance was to be made for any ashes, clinkers, etc., which should be found upon the grates after the engine had stopped pumping, or which should fall through the grates during the trial. In other words, the total weight of the coal, plus the total weight of the wood multiplied by 0.4, which was to be put into the furnaces, was to be used in computing the duty. One deviation, however, was made from these provisions, as 144.5 pounds of fine coal that dropped through the grates when the fires were first started, was once more put into the furnaces at the latter part of the trial.

At the expiration of the 48 hours specified, the average steam pressure at the boilers, by gauge was 118 pounds. The steam pressure commenced to decrease about 30 minutes later, and at 11.31 a.m., February 18th, when the engine stopped pumping, the average steam pressure at the boilers, by gauge was 54 pounds.

The procedure which was followed in regard to the coal I considered justifiable, in a commercial sense, as it is not the custom of those having charge of

pumping machinery, to have ashes, clinkers, etc., that have been drawn from grates and ash pits, screened or picked over, as the small amount of combustible which would be saved, by either or both of these operations, would not be of sufficient value to compensate for the labor which would be expended in obtaining it.

Three of the four boilers which were furnished with the engine were used. The boiler that was not used, I was informed by those in authority, had been in alternate service with the others, while the engine was pumping, since January 15th of the present year. All four of the boilers were tested 11 days after the trial was completed, by hydrostatic pressure, with hot water, at a pressure of 200 pounds per square inch, by the chief engineer of the "Boiler Inspection and Insurance Company of Canada," whose report, relative to the same, I enclose with this report.

The pressure gauges used upon the boilers, engine and force main, with one exception, were those belonging to the engine and boilers. They were all carefully tested previous to the trial, as well as the thermometers and barometer that were used, and found to be correct. The gauge upon the force main was also tested at the end of the trial and again found to be correct.

The scales used for weighing the coal were tested and verified by the Assistant Inspector of weights and measures.

The manhole plates were removed from the pumps, and the plungers and rods accurately measured.

The distance from the surface of the water in the pump well to the centre of the pressure gauge upon the force main was determined by the aid of a float gauge. The elevation of the zero point of the float gauge was 0.68 feet above the elevation of the centre of the gauge upon the force main. The float gauge was carefully tested before the trial commenced, and was found to have a plus error of 0.27 feet. From the average of the readings of the float gauge, 0.95 feet was therefore subtracted.

The level of the water in the boilers at the beginning of the trial was carefully measured and marked, and the level was brought to the same mark at the end of the trial.

The coal used (Delaware and Hudson) was not of a superior quality.

During the trial, observations of the engine counter, the steam and water gauges, the pump well float gauge, the thermometers, the barometer and the level of the water in the boilers were recorded every half-hour. The half-hourly observations, which were checked from time to time, were reported by six students from the School of Practical Science, who were divided into two watches of 12 hours each. In addition to the half-hourly observations, a series of observations, averaging about one hour apart, were recorded throughout the trial by myself personally during the 31 hours that I was able to be present, and when I was not present, by an experienced engineer who was detailed to assist me from the Water Department.

As the average of the observations taken from the gauge upon the force main is one of the most important elements that were used in computing the duty, and owing to a slight vibration of its pointer, it was necessary to exercise more than ordinary care in noting the pressure, it may be well for me to state here that the difference between the average of the two sets of observations, mentioned in the foregoing paragraph, of this gauge, is less than one quarter ($\frac{1}{4}$) of a pound.

The head, or the height that the water was pumped, was obtained by adding the feet corresponding to the average pressure of the gauge upon the force main to the average distance from the centre of this gauge to the surface of the water in the pump well. No allowance was made for the friction of the water in passing through the " suction " and pumps, as what I considered was essential, in order to obtain a commercial result, was the actual distance that the water was raised, and not the force that it was necessary to exert in the pumps, in order to do the work.

The coal was weighed by three experienced men detailed from the Water Department, who were divided into three watches of eight hours each. A check was also kept upon the weight of the coal by an experienced assistant detailed from the City Engineer's Department. As in all other matters relating to the trial, great care was exercised in weighing the coal. The cement floor in front of the boilers was cleaned before the trial was commenced, and the only coal that was allowed to remain upon this floor was the coal in the box in which it had been weighed.

Indicator cards were taken at intervals from the steam cylinders and pumps for the purpose of detecting any defective action which might otherwise escape notice.

The following table gives the principal dimensions of the engine and pumps, and the results which were obtained from the observations recorded during the trial.

DIMENSIONS.

Diameter of high-pressure cylinder	29 inches.
" low-pressure "	58 "
" each of the two piston rods	5.5 "
" " " pump plunger	20 "
" " " pump plunger rods	4.5 feet.
Stroke of steam pistons and pump plungers	3.982 "
Diameter of fly-wheel	20 "

RESULTS.

Duration of trial	49 hours, 9 minutes.
Average temperature of water in pump well	33 degrees.
Weight of one cubic foot of water	62.42 pounds.
Displacement per revolution of the pump plungers, no allowance being made for slip	33.871 cubic feet.
Displacement per revolution of the pump plungers, allowing 4 per cent. for slip	32.516 "

Total number of revolutions	112,838
Average number of revolutions per minute	38.263
Average pressure of gauge upon force main	95.56 pounds.
Equivalent height,	220.1 feet.
Average distance from surface of water in pump well to centre of gauge upon force main	14.9 "
Head, or height pumped above surface of water in pump well	235 "
Pressure of the atmosphere (71°)	29.81 inches.
Average steam pressure at boilers by gauge	116.4 pounds.
Average steam pressure at engine by gauge	114.0 "
Average vacuum by gauge	25.2 inches.
Wood used in starting fires X 0.4	280. pounds.
Coal put into the furnaces	50,414. "
Total weight of coal and equivalent wood put into the furnaces during the trial	50,694. "
Ashes, clinkers, etc., that dropped through the grates, not including 144.5 pounds of fine coal that was put back into the furnaces	6,580. "
Ashes, clinkers, etc., drawn from the grates at the end of the trial	6.97. "
Total number of gallons pumped, no allowance being made for slip	23,856,548 imp. gallons.
Total number of gallons pumped, allowing four per cent. for slip	22,902,286 "
Average number of gallons pumped per 24 hours, no allowance being made for slip	11,649,136 "
Average number of gallons pumped per 24 hours, allow- ing four per cent. for slip	11,183,286 "
Duty, no allowance being made for slip, per 100 pounds of coal	110,591,000 foot-pounds.
Duty, allowing four per cent. for slip per 100 pounds of coal	106,167,000 "

The engine was pumping directly from the pump well into the City mains during the trial, and the management of the engine and boilers was exclusively under the direction of the Contractors' representative. The engine was run by three men, who were divided into three watches of eight hours each. Two of these men were employed by the city and the third was furnished by the contractors. The firing of the boilers was performed by three firemen employed by the city, who were divided into three watches of eight hours each.

When the duty trial was finished the manhole covers were removed from the pumps and the pump valves examined. They all appeared to be in their normal condition, with the exception of one valve, which had a small piece of wood wedged under it.

A short time after the pumps had been examined, at the conclusion of the duty trial, new fires were started in the boiler furnaces, and the engine was run for more than one hour and one half at an average rate of 39,820 revolutions per minute. The amount of water displaced by the pump plungers during this time, no allowance being made for slip, was at the rate of 12,123,164 gallons per 24 hours, and, allowing four per cent. for slip, at the rate of 11,638,238 gals. per 24 hours.

During the trial the engine boilers and accessories worked in a satisfactory manner, and if the quality of the coal that was used had been equal to the quality of coal which I can recall as having been used during six of the engine trials in which I have taken an active part or have been present as a spectator, I do not hesitate to state that in my opinion the duty of the engine would have been increased at least 5,000,000 foot pounds.

As I close, I wish to express my appreciation of the valuable services that were rendered during the trial by the men who assisted me from the City Engineer's office, the School of Practical Science and the Water Department.

Respectfully submitted.

EDMUND B. WESTON,

M. Am. Soc. C. E., M. Inst. C. E.

PROVIDENCE, March 6th, 1893.

RECORDS OF NEW ENGINE FROM JANUARY 18th, 1893, TO MARCH 26th, 1893.


ENGINEER'S LOG.—ENGINE No. 4.

9-10

Pressure taken from Edison Recording Gauge Chart, Toronto Water Works—Main Pumping Station.

Date.	Revs.	Hours Run.	Imperial Gallons Pumped.	Coal.	Coal per hour.	Water lb. Coal.	Height.	Duty.
				lbs.	lbs.			
Jan. 18	49,089	24	10,357,799	23,400	975	442.6	241	106.6
" 19	49,243	24	10,390,273	24,154	1,006	430.1	244	104.9
" 20	49,503	24	10,445,133	21,763	907	479.9	243	116.6
" 21	49,497	24	10,443,867	21,020	876	496.7	245	121.7
" 22	36,224	18 ¹⁰ ₁₀₀	7,643,264	16,340	908	467.7	238	111.3
" 23	49,136	24	10,367,696	22,248	927	470.5	236	109.9
" 24	50,973	24	10,565,403	21,385	887.5	491	236	111.9
" 25	49,531	24	10,451,041	21,311	879.6	490.3	238	116.7
" 26	51,461	24	10,858,271	22,639	943.7	479.6	242	116
" 27	51,168	24	11,796,448	21,914	913	492.7	246	121.1
" 29	36,966	17 ⁵⁰ ₁₀₀	7,799,826	14,688	822	531	238	126.3
" 30	50,156	24	10,582,916	22,032	918	480.3	248	119.1
" 31	50,478	24	10,560,858	23,664	986	450	246	110.7
Feb. 1	49,890	24	10,526,790	18,768	782	560.8	218	122.2
" 2	51,682	24	10,904,902	19,584	816	536	211	117.4
" 3	51,488	24	10,863,968	19,394	808	560	213	119.3
" 4	51,715	24	10,911,865	20,590	858	529.9	226	119.7
" 5	52,207	24	11,015,677	26,370	1,095	417.7	242	101.2 ²⁰ ₁₀₀
" 6	40,153	18	8,472,283	22,230	1,095	379.4	245	93.5
" 7	43,977	20	9,279,147	20,488	1,024	452.9	242	103.6
" 8	54,453	24	11,489,583	22,823	951	503.4	236	118.8
" 9	56,376	24	11,895,336	24,003	1,000	495.5	227	112.4
" 10	53,954	24	11,380,974	25,342	1,054	449	243	109.1
" 11	44,358	19 ²⁵ ₁₀₀	9,359,338	20,436	1,075	457.9	224	102.5
" 12	55,269	24	11,661,759	25,120	1,047	464.2	243	112.8
" 13	55,233	24	11,654,136	25,120	1,047	463.9	238	110.4
" 18	112,838	49 ²⁵ ₁₀₀	23,808,818	50,413	1,028.8	471.8	240	110.5
" 19	47,944	21	10,116,184	26,000	1,083	389	237	92.2
" 20	53,580	24	11,305,380	24,000	1,000	471	233	109.8
" 21	52,254	24	11,025,594	21,141	880	521	224	116.8
" 22	52,056	24	10,983,816	21,896	912	501.6	236	118.3
" 23	52,107	24	10,994,577	21,866	912	502	236	118.4
" 24	52,557	24	11,089,527	22,649	943.7	489.6	239	117
" 25	52,664	24	11,112,104	22,799	949.9	487.3	235	114.5
" 26	52,158	24	11,065,338	24,242	1,010	454	243	110.4
" 27	52,441	24	11,065,051	25,706	1,070	430.5	238	102.4
" 28	52,007	24	10,973,447	25,024	1,042	438.9	239	104.8
Mar. 1	51,919	24	10,973,477	23,340	972.5	469	243	114
" 4	41,964	19	8,854,404	20,176	1,062	473	242	106.2
" 5	52,692	24	11,118,012	23,280	970	477.5	242	115.5
" 6	52,796	24	11,133,956	24,832	1,034.6	448	238	106.7
" 7	52,101	24	10,993,311	24,025	1,001	457.5	244	111.6
" 8	52,056	24	10,983,816	24,025	1,001	457	241	110.1
" 9	51,910	24	10,953,010	24,768	1,032	442.2	243	107.45
" 10	52,288	24	11,032,768	24,025	1,001	459.2	243	111.13
" 11	44,897	21 ²⁵ ₁₀₀	9,473,267	20,150	937	420.5	234	110.01
" 12	50,039	24	10,558,229	23,220	967.5	454.7	244	110.94
" 13	35,357	16 ⁴⁰ ₁₀₀	7,460,327	15,480	939	481.9	241	116.14
" 14	12,317	5 ²⁰ ₁₀₀	2,598,887	4,650	775	558	237	132.4
" 15	34,063	16	7,187,293	14,725	920.3	488.1	239	116.6
" 16	48,108	24	10,150,788	20,176	840.7	503.1	227	114.2
" 17	50,238	24	10,600,218	23,280	970	455.3	240	109.2
" 18	48,464	21	10,225,904	21,728	905.3	470.6	229	107.77
" 19	50,030	24	10,556,330	20,952	873	503.8	239	120.41
" 20	49,587	24	10,462,857	20,952	873	499.3	239	119.35
" 21	49,493	24	10,443,023	22,562	940	462.8	237	109.69
" 22	49,507	24	10,445,977	18,624	776	560.8	213	119.46
" 23	50,789	24	10,716,479	20,952	873	511.4	230	112.86
" 24	43,151	20 ²⁰ ₁₀₀	9,104,861	18,624	931	488.8	244	117.52
" 25	31,091	14 ²⁰ ₁₀₀	6,560,201	13,590	962	470.2	240	112.86
" 26	40,664	18 ²⁰ ₁₀₀	8,580,104	20,124	1,087.8	426.3	247	105.31
Average.....	3,011,387	1,400 ¹⁷ ₁₀₀	635,402,657	1,341,206	958	473 ^{75.1} ₁₀₀₀	237 ¹⁸ ₁₀₀	112,357,760

Average duty for sixty-one days, 112,357,760.





1870

1871

1872

1873







ONTARIO

LAKE

*City Engineers Office,
Toronto.*

TA Toronto, Dept. of Public
27 Works
T7A2 Report of the city
1893 engineer


Engin

61

PLEASE DO NOT REMOVE
CARDS OR SLIPS FROM THIS POCKET

UNIVERSITY OF TORONTO LIBRARY

ENGIN 570111



2

3

4

60 INCH

5

6

